



Comfort. Under control.

10-24 WALGREENS #03606 - SARASOTA,FL

CheckList Information

Name : TECH - 04 EMS/SENSOR VALIDATION **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

RTU supply air temp sensor location located per start-up binder.
RTU return air temp sensor location located per start-up binder.
RTU return air smoke detector (when applicable) is located per start-up binder.
Space temperature sensor has been replaced and location meets requirements.
Space humidity sensor has been replaced and location meets requirements.
Unit is being controlled by a space temperature sensor or thermostat
EMS has been connected and validated with TOC or Gridpoint. Screen shot is available.
No splicing of EMS/Sensor/Thermostat wiring is visible
(If Applicable) 2 Stage Thermostat to SE Board Control Wiring meets detail in start-up binder.
(If Applicable) 2 Stage Thermostat to 4 Stage Unit meets detail in start-up binder.
(If Applicable) 4 Stage Thermostat to 4 Stage Unit meets detail in start-up binder.
(If Applicable) 3 Stage Thermostat wiring meets detail in start-up binder.
(If Applicable) 3 Stage Thermostat with Humidity sensor wiring meets detail in start-up binder.

(If Applicable) EH Thermostat with SCR control wiring meets detail in start-up binder.

Temperature setpoints are set for correction region and space (see ASHRAE / temperature setpoint chart in procedure)

Additional Comments:

Notes/Comments :