

CAVA ROBLES RV RESORT (5575501)

CheckList Information

Name : CAS Project Checklist **Status :** Not Completed
Assigned Organization : CAPTIVE-AIRE R120 **Asset :**
Requesting Organization : CAPTIVE-AIRE R120

CheckList Item Details

CAS Job Name	Cava Robles RV Resort
CAS Job Number	5575501
Turnover Date or TCO Date	05/26/2023
PERMIT INFORMATION	
FS Permit Drawings Complete	Yes
FS Permit Number	
FIRE SUPPRESSION READINESS REQUIREMENTS	
Permanent power installed so that all hood & food equipment can be turned "on"	Yes
Ansul Installation Date	05/23/2023
Hood Startup/TAB & Fire System Pre-Test Date	05/24/2023
Fire Final Date	05/25/2023
When will cooking equipment be set under the hood?	05/17/2023
Fire System Rough-In (Only required when hood is 100% field piped)	05/10/2023
Food Equipment is set and locked in place (per plan)	Yes
Notes/Comments :	