

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB Report**  
**Function: Test, Adjust, & Balance**  
**Date: 03/10/2026**  
**Completed By: National TAB**

**PROJECT**  
**03-09-26 QT #0743 MARIETTA, GA**

825 SANDY PLAINS RD

MARIETTA, GA

**Client**

QUIKTRIP  
4705 SOUTH 129TH EAST AVENUE  
TULSA, OK 74134

# National TAB

Project: 03-09-26 QT #0743 MARIETTA, GA

## Table Of Contents

<b>Section</b>	<b>Page #</b>
Summary	3
Balance Schedule	4
Checklist	5
RTU-1	11
RTU-2	13
RTU-3	15
EF-1 - Exhaust	18
EF-2 - Exhaust	20
Combi-Oven Grille	22
EF-3 - Hood Exhaust	23
Kitchen Hood Type I	25
GRD Layout	27



# National TAB

Project: 03-09-26 QT #0743 MARIETTA, GA  
Function: Test, Adjust, & Balance

## Project Summary

### Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report are further details about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units)

Each of the RTU's was measured with a flow hood to establish total flow. The total flow was then adjusted via the VFD so that airflow fell within design tolerances. All diffusers on the kitchen RTU were balanced to the engineer's design flow. The diffusers on the sales floor were only adjusted when there were noticeable issues present like drafting or dampers that were found completely closed. The Hoods On outside air rate was set by first establishing the typical QT set point at the Emerson controller and then making manually adjustments on the roof. The hoods off airflow setpoint was found by adjusting the damper position at the Emerson controller until the design airflow was achieved. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. After completion of TAB all overrides were released.

### Kitchen Exhaust Hood & Associated Fans

The kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow.

### Restroom Exhaust Fans

The restroom exhaust fans were measured with a flow hood. The total flow was balanced for the fan with the exception of the new grille over the combi-oven, which was balanced to the listed design.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report. The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	846	350	364				
RTU-2	SALES	800	812	350	344				
RTU-3	BOH/KITCHEN	800	805	350	337				
EF-1	WOMEN'S RR					225	231	225	231
EF-2	MEN'S RR					525	547	525	547
EF-3	HOOD					1350	1373	0	0
<b>TOTALS</b>		<b>2400</b>	<b>2463</b>	<b>1050</b>	<b>1045</b>	<b>2100</b>	<b>2151</b>	<b>750</b>	<b>778</b>

#### HOODS ON

##### NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2463
TOTAL EXHAUST	2100	2151
<b>NET AIRFLOW</b>	<b>300</b>	<b>312</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0011
SIDE	0.0046
REAR	0.0086
<b>AVERAGE</b>	<b>0.0048</b>

#### HOODS OFF

##### NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1045
TOTAL EXHAUST	750	778
<b>NET AIRFLOW</b>	<b>300</b>	<b>267</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0014
SIDE	0.0037
REAR	0.0083
<b>AVERAGE</b>	<b>0.0045</b>

NOTES:

## CheckList List

- 01: RTU's/AHU's
- 02: Exhaust Fans
- 03: Hoods
- 04: Final Tests



**03-09-26 QT #0743 MARIETTA, GA**

**CheckList Information**

**Name :** 01: RTU's/AHU's **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 01/22/2026 - Trinity Dodds - National TAB  
**Completed Date :** 03/10/2026 - Sagar Patel - National TAB

**CheckList Item Details**

RTU's/AHU's

---

Evaporator coils are clean? Pass

Comment:

---

Condenser coils are clean? Pass

Comment:

---

Gas piping is installed and valves are turned on? N/A

Comment:

---

Unit free of noticeable noise and vibration Pass

Comment:

---



**03-09-26 QT #0743 MARIETTA, GA**

**CheckList Information**

**Name :** 02: Exhaust Fans **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 01/22/2026 - Trinity Dodds - National TAB  
**Completed Date :** 03/10/2026 - Sagar Patel - National TAB

**CheckList Item Details**

EF's

---

Hinge kit installed installed on hood fan? Pass

Comment:

---

Flex conduit is long enough so that fan can be completely tilted back? Pass

Comment:

---

No major leakage around the fan base Pass

Comment:

---

Unit is free of noise and vibration Pass

Comment:

---



**03-09-26 QT #0743 MARIETTA, GA**

**CheckList Information**

**Name :** 03: Hoods **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 01/22/2026 - Trinity Dodds - National TAB

**Completed Date :** 03/10/2026 - Sagar Patel - National TAB

**CheckList Item Details**

**HOODS**

---

**Hood is free of alarms?** Pass

**Comment:**

---

**Hood is free of damage?** Pass

**Comment:**

---

**End panels are installed per prototype?** N/A

**Comment:**



03-09-26 QT #0743 MARIETTA, GA

**CheckList Information**

**Name :** 04: Final Tests **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 01/22/2026 - Trinity Dodds - National TAB  
**Completed Date :** 03/10/2026 - Sagar Patel - National TAB

**CheckList Item Details**

**FINAL CHECKS**

**HOOD CAPTURE TEST**

**List kitchen equipment turned on for testing**

**Comment:**

Fryer and Oven

**List smoke candle type used**

**Comment:**

45 Second Smoke Emitter

**Smoke test capture % - Perimeter of hood**

**Comment:**

95%

**Smoke test capture % - Top of cooking surface**

**Comment:**

100%

**WITNESS**

**Date test was completed**

03/10/2026

**Comment:**

Video

---

**TAB tech name / Firm**

**Comment:**

Sagar Patel / National TAB Intelligence

---

**Site super name / Firm**

**Comment:**

Not on Site

---

**Owner representative name / Firm (if Applicable)**

**Comment:**

N/A

---

**BUILDING PRESSURE**

---

**Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)**

Pass

---

**Comment:**

---



# National TAB

Project: 03-09-26 QT #0743 MARIETTA, GA

System/Unit: AHU/RTU

Asset: RT-1

AREA:SALES FLOOR

Unit Data	
	Actual
MFG	AAON
Serial Num	201511-ANEK13272
Model Num	RN-013-8-0-EA0A-152
Num OA Filters 1	1
OA Filter Size 1	22X45
Num Final Filter 1	4
Final Filter Size 1	20X25X2

Motor Data	
	Actual
Motor MFG	N/L
Frame	N/L
Horsepower	3
Motor Rpm	1760
Phase	3
Rated Voltage	208
Rated Amperage	10.3

Test Data		
	Design	Actual
SF CFM	4200	4146
SF RPM	-	1109
OA CFM (Hoods On)	800	846
OA CFM (Hoods Off)	350	364
RL Voltage	-	110 VFD
RL Amperage	-	7.63 VFD
VFD Max SetPt	-	37.8 Hz
VFD Min SetPt	-	24 Hz
OA Damper Position (Hoods On)	-	46%
OA Damper Position (Hoods Off)	-	26%

Performance Data	
	Actual
MA Plenum SP	-0.52"
Fan Suction SP	-0.73"
Fan Discharge SP	0.41"
Total ESP	0.93"
Fan Total SP	1.14"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Sagar Patel on 03/10/2026

**Unit Data - PHOTO LOG**



03/10/2026



03/10/2026



# National TAB

Project: 03-09-26 QT #0743 MARIETTA, GA

System/Unit: AHU/RTU

Asset: RT-2

AREA:SALES FLOOR

Unit Data	
	Actual
MFG	AAON
Serial Num	201511-ANEK13271
Model Num	RN-013-8-0-EA0A-152
Num OA Filters 1	1
OA Filter Size 1	22X45
Num Final Filter 1	4
Final Filter Size 1	20X25X2

Motor Data	
	Actual
Motor MFG	N/L
Frame	N/L
Horsepower	3
Motor Rpm	1760
Phase	3
Rated Voltage	208
Rated Amperage	10.6

Test Data		
	Design	Actual
SF CFM	4200	4172
SF RPM	-	1156
OA CFM (Hoods On)	800	812
OA CFM (Hoods Off)	350	344
RL Voltage	-	114 VFD
RL Amperage	-	7.58 Hz
VFD Max SetPt	-	39.4 Hz
VFD Min SetPt	-	24 Hz
OA Damper Position (Hoods On)	-	46%
OA Damper Position (Hoods Off)	-	26%

Performance Data	
	Actual
MA Plenum SP	-0.47"
Fan Suction SP	-0.68"
Fan Discharge SP	0.66"
Total ESP	1.13"
Fan Total SP	1.34"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Sagar Patel on 03/10/2026

**Unit Data - PHOTO LOG**



03/10/2026



03/10/2026



# National TAB

Project: 03-09-26 QT #0743 MARIETTA, GA

## System/Unit: AHU/RTU

Asset: RT-3

AREA:BOH/KITCHEN

Unit Data	
	Actual
MFG	AAON
Serial Num	201511-ANEK13270
Model Num	RN-013-8-0-EA0A-152
Num OA Filters 1	1
OA Filter Size 1	22X45
Num Final Filter 1	4
Final Filter Size 1	20X25X2

Motor Data	
	Actual
Motor MFG	N/L
Frame	N/L
Horsepower	3
Motor Rpm	1760
Phase	3
Rated Voltage	208
Rated Amperage	10.6

Test Data		
	Design	Actual
SF CFM	4200	4256
SF RPM	-	1214
OA CFM (Hoods On)	800	805
OA CFM (Hoods Off)	350	337
RL Voltage	-	109 VFD
RL Amperage	-	6.89 VFD
VFD Max SetPt	-	41.4 Hz
VFD Min SetPt	-	24 Hz
OA Damper Position (Hoods On)	-	46%
OA Damper Position (Hoods Off)	-	26%

Performance Data	
	Actual
MA Plenum SP	-0.39"
Fan Suction SP	-0.56"
Fan Discharge SP	0.63"
Total ESP	1.02"
Fan Total SP	1.19"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Sagar Patel on 03/10/2026

**Unit Data - PHOTO LOG**



**03/10/2026**



**03/10/2026**



# National TAB

Project:03-09-26 QT #0743 MARIETTA, GA

## AHU/RTU

### Diffuser Supply (GRD)

#### RT-3/BOH/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	SUPPORT SERVICE	SI	12"	800	1	773	841	834	104.3
SGRD2	SUPPORT SERVICE	SI	12"	800	1	752	826	829	103.6
SGRD3	SUPPORT SERVICE	SI	12"	800	1	831	863	824	103.0
SGRD4	SUPPORT SERVICE	SI	12"	800	1	655	731	764	95.5
SGRD5	DOCK	ES	12"	750	1	1066	759	758	101.1
SGRD6	WORKROOM	ES	8"	250	1	219	241	247	98.8
Total				4200		4296	4261	4256	101.33%

Completed By: Sagar Patel on 03/10/2026



# National TAB

Project: 03-09-26 QT #0743 MARIETTA, GA

System/Unit: FAN - Exhaust

Asset: EF1

AREA:WOMEN'S RR

Unit Data	
	Actual
MFG	COOK COMPANY
Model Num	90 ACEH 90C15DH
Serial Num	050SC16048-00
Type	DOWNBLAST
Configuration	VERTICAL

Motor Data	
	Actual
Motor MFG	QUEACE
Frame	48Y
Horsepower	0.125
Motor Rpm	1600
Phase	1
Voltage (rated)	115
Amperage (rated)	1.7
Service Factor	N/L

Test Data		
	Design	Actual
CFM	225	231
Fan Rotation	-	CCW
System SetPt	-	MEDIUM LOW
RL Voltage	-	[1]
RL Amperage	-	[1]
Total ESP	-	0.24"
Fan Inlet SP	-	-0.24"
Fan Discharge SP	-	ATM

Completed By: Sagar Patel on 03/10/2026

Notes:  
[1] UNABLE TO READ VOLTS AND AMPS SAFELY

Written By: Sagar Patel on 03/10/2026

**Unit Data - PHOTO LOG**



**03/10/2026**



# National TAB

Project: 03-09-26 QT #0743 MARIETTA, GA

System/Unit: FAN - Exhaust

Asset: EF2

AREA: MEN'S RR/COMBI

Unit Data	
	Actual
MFG	COOK COMPANY
Model Num	120 ACE 120C13D 33
Serial Num	050SG16048-00
Type	DOWNBLAST
Configuration	VERTICAL

Test Data		
	Design	Actual
CFM	525	547
Fan Rotation	-	CCW
System SetPt	-	MEDIUM HIGH
RL Voltage	-	[1]
RL Amperage	-	[1]
Total ESP	-	0.18"
Fan Inlet SP	-	-0.18"
Fan Discharge SP	-	0.18"

Motor Data	
	Actual
Motor MFG	QUEACE
Frame	48Y
Horsepower	0.25
Motor Rpm	1550
Phase	1
Voltage (rated)	115
Amperage (rated)	3.3
Service Factor	N/L

Completed By: Sagar Patel on 03/10/2026

Notes:  
[1] UNABLE TO READ VOLTS AND AMPS SAFELY

Written By: Sagar Patel on 03/10/2026

**Unit Data - PHOTO LOG**



**03/10/2026**



# National TAB

Project:03-09-26 QT #0743 MARIETTA, GA

Diffuser Ret/Exh (GRD)

## EF2/MEN'S RR/COMBI

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	SUPPORT SERVICE	RI	8"	150	1	63	159	159	106.0
Total				150		63	159	159	106%

Completed By: Sagar Patel on 03/10/2026



# National TAB

Project: 03-09-26 QT #0743 MARIETTA, GA

System/Unit: FAN - Exhaust

Asset: EF3

AREA:KITCHEN HD

Unit Data	
	Actual
MFG	CAPTIVEAIRE
Model Num	DU50HFA
Serial Num	8317100
Type	UPBLAST
Configuration	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TELECO GREEN
Frame	-	N/L
Horsepower	1/2	0.5
Motor Rpm	-	1800
Phase	1	1
Voltage (rated)	208	208
Amperage (rated)	-	3.8
Service Factor	-	N/L

Test Data		
	Design	Actual
CFM	1350	1373
Fan RPM	-	1177
Fan Rotation	-	CCW
Motor RPM	-	177
System SetPt	-	52.6 Hz (65% on MSC))
RL Voltage	-	210
RL Amperage	-	1.8
Total ESP	0.75"	0.24"
Fan Inlet SP	-	-0.24"
Fan Discharge SP	-	ATM

Completed By: Sagar Patel on 03/10/2026

## Unit Data - PHOTO LOG



03/10/2026



# National TAB

Project: 03-09-26 QT #0743 MARIETTA, GA

## System/Unit: Kitchen Hood Type I

Asset: HD1

AREA:GRIDDLE

### Unit Data

	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	6030ND-2-F	6030ND-2-F
Job / Serial Num	-	8317100
Type	TYPE I CANOPY	TYPE I CANOPY
Hood length	108"	108"
Hood Width	60"	60"

### Test Data Exhaust

	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	CAPTRATE SOLO FILTER
Filter Size 1	20X16	20X16
Filter Qty 1	6	6
Filter AK factor size 1	2.08	2.08
Filter Total AK Area	12.48	12.48
Filter1 FPM	-	106
Filter2 FPM	-	114
Filter3 FPM	-	112
Filter4 FPM	-	113
Filter5 FPM	-	111
Filter6 FPM	-	105
Filter Ave FPM(corr)	-	110
CFM	1350	1373

### Cooking Equipment

	Actual
Item 1	FRYER
Item 2	OVEN

Completed By: Sagar Patel on 03/10/2026


**Unit Data - PHOTO LOG**



**03/10/2026**



**03/10/2026**



[ ] INSTALL NEW OWNER FINISHED TYPE INTERLOCKED EXHAUST SYSTEM FROM PRESSURE TREATED ALUMINUM ROOF TO EXHAUST SYSTEM (SEE NOTES FOR EXHAUST SYSTEM, SENSORS, AND HANDICAP SENSORS) WITHIN HOOD UTILITY CABINET ACCORDING TO MANUFACTURER'S INSTALLATION REQUIREMENTS.  
 [ ] INSTALL 1 NEW OWNER EQUIPMENT DOWNSTREAM EXHAUST FAN INSTALL 1 15"