

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
ERU-1	KITCHEN		1005		38		967	#DIV/0!	96.2%						
MUA-1	KITCHEN HD										1029				
EF-1	KITCHEN HD												1555		
EF-2	KITCHEN HD												1864		
EF-3	RESTROOM														240
TOTALS		0	1005	0	38	0	967			0	1029	0	3419	0	240

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	0	1996
TOTAL EXHAUST	0	3659
NET AIRFLOW	0	-1663

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.027
SIDE	
REAR	
AVERAGE	-0.027

FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✗

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✗

NOTES: