

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 02/28/2025
Completed By: National TAB

PROJECT
02-10-25 WAWA #5459 STARKE, FL

103 EDWARDS RD

STARKE, FL 32091

Client

Wawa
260 West Baltimore Pike

Wawa, PA 19063

National TAB

Project: 02-10-25 WAWA #5459 STARKE, FL

Table Of Contents

Section	Page #
Summary	3
Issue Data	4
Balance Schedule	10
Checklist Data	11
AHU/RTU	22
FAN - Exhaust	31
GRD Layout	34

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Ceiling Exhaust Fans

The ceiling exhaust fans were measured using a flow hood. If speed adjustment was provided, the fan speed was adjusted to within design tolerance. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

Issue List

- Diffuser 3-6 - No Damper
- Diffuser 3-7 - Low Flow
- EFs - Not Powered
- RTU 1 - Alarm 14
- RTU 2 Returns - No Dampers




02-10-25 WAWA #5459 STARKE, FL

Project Issue Information

Issue Name : Diffuser 3-6 - No Damper
Description : Damper is missing or could not be located for diffuser 3-6 (coffee/specialty beverage). Diffuser remains at 113% airflow. Recommend installing damper to allow for balancing.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : Urgent **Asset Tag :** SGRD6
Originated Date : 02/13/2025 - Mark Johnson - National TAB

Project Issue File Details





02-10-25 WAWA #5459 STARKE, FL

Project Issue Information

Issue Name : Diffuser 3-7 - Low Flow
Description : Diffuser 3-7 (coffee/specialty beverage) is currently at 80% design airflow. Not expected to cause comfort issues in the surrounding space.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : High **Asset Tag :** SGRD7
Originated Date : 02/13/2025 - Mark Johnson - National TAB

Project Issue Response Details

- **02/13/2025 National TAB - Mark Johnson**
 - It is likely that the airflow can be balanced to design once the damper for diffuser 3-6 is installed. See issue for diffuser 3-6.



02-10-25 WAWA #5459 STARKE, FL

Project Issue Information

Issue Name : EFs - Not Powered
Description : Exhaust fans are not yet powered. Must be running to allow for balancing.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : Urgent **Asset Tag :** EF1
Originated Date : 02/12/2025 - Mark Johnson - National TAB

Project Issue File Details



02/12/2025



02/12/2025

Project Issue Response Details

- **02/13/2025 National TAB - Mark Johnson**
 - EF-1 was tested after wiring was connected as shown. Fan would not start after turning on breaker, power switch, and speed controller.




02-10-25 WAWA #5459 STARKE, FL

Project Issue Information

Issue Name : RTU 1 - Alarm 14
Description : RTU 1 is displaying Alarm 14 - High Pressure Switch Compressor 2. Compressor 2 is locked out. Recommend servicing.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : High **Asset Tag :** RTU1
Originated Date : 02/12/2025 - Mark Johnson - National TAB

Project Issue File Details





02-10-25 WAWA #5459 STARKE, FL

Project Issue Information

Issue Name : RTU 2 Returns - No Dampers
Description : Dampers are not installed or could not be located for RTU 2 return diffusers. Recommend installing to allow for balancing.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : High **Asset Tag :** RTU2
Originated Date : 02/12/2025 - Mark Johnson - National TAB

Project Issue File Details



02/12/2025



02/12/2025

Project Issue Response Details

- **02/28/2025 National TAB - Tyler Youells**
 - Recommend installing Return dampers for RTU-2 grilles at the discretion of WAWA CM and EOR. Since there are return grilles on both sides of a wall, recommend install so space/room pressures are properly maintained and balanced.

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	CORE	3400	3456	2900	2937	500	519	14.7%	15.0%						
RTU-2	DELI	5000	4992	4500	4475	500	517	10.0%	10.4%						
RTU-3	RETAIL	3000	3017	2700	2711	300	306	10.0%	10.1%						
EF-1	FOOD SERVICE													800	0
EF-2	WATER SERVICE RM													60	0
TOTALS		11400	11465	10100	10123	1300	1342			0	0	0	0	860	0

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1300	1342
TOTAL EXHAUST	860	0
NET AIRFLOW	440	1342

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	
SIDE	
REAR	
AVERAGE	#DIV/0!

FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW:

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C.

NOTES:

CheckList List

- 01: RTU's/AHU's
- 02: LENNOX SETUP PARAMETERS
- 03: SENSOR WIRING (LENNOX)
- 04: EF'S
- 05: CLOSEOUT CHECKS



02-10-25 WAWA #5459 STARKE, FL

CheckList Information

Name : 01: RTU's/AHU's **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 02/11/2025 - Brianna Biggs - National TAB

Completed Date : 02/13/2025 - Mark Johnson - National TAB

CheckList Item Details

RTU's/AHU's

All diffusers and grilles are installed and match design?	Pass
--	------

Comment:

Clean filters installed?	Pass
---------------------------------	------

Comment:

Economizers are assembled and functional?	Pass
--	------

Comment:

Motors are all operating below the FLA rating?	Pass
---	------

Comment:

Are belts tight?	N/A
-------------------------	-----

Comment:

Direct Drive

If direct drive unit is the speed controller working?	Pass
--	------

Comment:

Is gas piping installed and valves turned on?	N/A
Comment: Electric Heat	
Condensate drains are installed?	Pass
Comment:	
Unit free of noticeable noise and vibration	Pass
Comment:	
Final outside air damper position is marked with permanent marker?	Pass
Comment:	
No alarms present?	Fail
Comment: RTU 1 - Alarm 14 (Compressor 2 High Pressure Switch)	
Any noticeable duct leakage?	Pass
Comment:	
Total supply and OA flows are balanced within +/-5% and supply & return diffusers within +/-10%?	Fail
Comment: Diffuser 3-6: 113%, Diffuser 3-7: 80%, RTU 2 returns not balanced. All supply totals and all other supply diffusers are within design.	
IN TEST MODE, TEST THE FOLLOWING:	
Cooling mode is operational? Record EAT/LAT for each unit:	Pass
Comment: RTU 1: EAT=68°F, LAT=60°F / RTU 2: EAT=67°F, LAT=54°F / RTU 3: EAT=68°F, LAT=55°F; RTU 1 compressor 2 not running	
Heating mode is operational? Record EAT/LAT for each unit:	Pass
Comment: RTU 1: EAT=72°F, LAT=76°F / RTU 2: N/A / RTU 3: EAT=71°F, LAT=75°F; Building not sealed during TAB, heating less effective but confirmed to be functional.	
Dehumidification mode is operational? (Feel dehumidification coil with your hand. Is it hot?) Record EAT/LAT for each unit:	Pass

Comment:

RTU 1: EAT=70°F, LAT=66°F / RTU 2: EAT=68°F, LAT=64°F / RTU 3: EAT=68°F, LAT=66°F



02-10-25 WAWA #5459 STARKE, FL

CheckList Information

Name : 02: LENNOX SETUP PARAMETERS **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 02/11/2025 - Brianna Biggs - National TAB
Completed Date : 02/13/2025 - Mark Johnson - National TAB

CheckList Item Details

UNIT ID CONFIGURATIONS

BACNET CONFIGURATION: GO TO SETTINGS>GENERAL>CONFIGURATION ID1 POSITION 5 SET TO "N". Pass

Comment:

NETWORK CONFIGURATION: GO TO SETUP>NETWORK INTEGRATION, SET TO BACNET IP Pass

Comment:

CONTROL MODE: SET CONTROL MODE TO ROOM SENSOR: CO2, TEMP & HUMIDITY (PER UNIT, AS NEEDED). Pass

Comment:

INDIVIDUAL PARAMETER CONFIGURATIONS (MECHANICAL CONTRACTOR TO DEFINE / AS APPLICABLE):

PARAMETER 105 DEHUMID MODE: 7 NO CONDITIONS Pass

Comment:

PARAMETER 106 DEHUMID SETPOINT: 50, THIS IS A CENTERED SET POINT (+/-) Yes

Comment:

PARAMETER 107 DEHUMID DEADBAND: 3 (DEFAULT) THIS IS THE ACTUAL +/- VALUE Pass

Comment:

PARAMETER 117 CO2 DAMPER MAX OPEN: 50%

Pass

Comment:

PARAMETER 118 CO2 START OPEN PPM: 1500

Pass

Comment:

PARAMETER 119 CO2 MAX OPEN PPM: 1500

Pass

Comment:

PARAMETER 137 OCCHET SET POINT: 68 (BACK UP)

Pass

Comment:

PARAMETER 131 SET TO THE SAME % AS THE MINMIUM OA DAMPER SETPOINT

Pass

Comment:

PARAMETER 139 OCC COOLING SET POINT: 72 (BACK UP)

Pass

Comment:

PARAMETER 154 OCC BLOWER MODE: ON-CONTINUOUS 1

Pass

Comment:

CFM VALUES / MSAV FAN SPEEDS (AIR BALANCER TO DEFINE / IF APPLICABLE):

OA DAMPER SET TO SAME POSITION IN ALL FAN SPEEDS?

Pass

Comment:

ALL FAN SPEEDS SET TO THE SAME CFM VALUE (ENTER SETPOINTS BELOW)

Pass

Comment:

RTU 1: 59% / RTU 2: 87% / RTU 3: 55%

HEAT CFM VALUE: PER THE HVAC SCHEDULE

Pass

Comment:

HIGH COOL CFM VALUE: THE HIGH COOL CFM VALUE

Pass

Comment:

LOW COOL CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:

VENTILATION CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:



02-10-25 WAWA #5459 STARKE, FL

CheckList Information

Name : 03: SENSOR WIRING (LENNOX) **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 02/11/2025 - Brianna Biggs - National TAB
Completed Date : 02/13/2025 - Mark Johnson - National TAB

CheckList Item Details

COMBINATION TEMPERATURE/HUMIDITY SENSOR

Sensors are installed where shown on the drawing? Pass

Comment:

2 conductor shielded cable has one wire landed to Vin, one to GND, and the shield wire is not connected. Pass

Comment:

For second shielded cable, one wire is landed to Vout and the shield wire is not connected. Pass

Comment:

Verify that the CORE or Prodigy controller is sensing a relative humidity (record the reading) Pass

Comment:

RTU 1: 70% / RTU 2: 70% / RTU 3: 72%



02-10-25 WAWA #5459 STARKE, FL

CheckList Information

Name : 04: EF'S **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 02/11/2025 - Brianna Biggs - National TAB

CheckList Item Details

EF's

Rotation is correct?	Fail
-----------------------------	------

Comment:

Not Powered

Belts are tight (if applicable)?	N/A
---	-----

Comment:

Direct Drive

Speed controller installed and functional (if applicable)?	Fail
---	------

Comment:

There is no major leakage around base of fan?	N/A
--	-----

Comment:

Not Verified

Is the motor operating below the motor FLA rating?	N/A
---	-----

Comment:

Back draft damper installed and can it fully open?	N/A
---	-----

Comment:

Not Verified

Unit free of noticeable noise and vibration?

N/A

Comment:

Total exhaust flow balanced within +/-5% and grilles are within +/-10%?

Fail

Comment:

Not balanced - fans not running



02-10-25 WAWA #5459 STARKE, FL

CheckList Information

Name : 05: CLOSEOUT CHECKS **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 02/11/2025 - Brianna Biggs - National TAB

CheckList Item Details

SPACE COMFORT

Is space free of drafting? Pass

Comment:

Is space comfortable in all areas? Pass

Comment:

Is the space free of ventilation noise? Pass

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) N/A

Comment:

Cannot verify building pressure - building not sealed (no permanent power)

National TAB

Project: 02-10-25 WAWA #5459 STARKE, FL

System/Unit: AHU/RTU



Asset: RTU1

AREA: CORE

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624H04153
Model Num	LCT102H4E	LCT102H4EG1Y
Type	RTU	RTU
Configuration	VERTICLE	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	23x14
Num Final Filter 1	-	4
Final Filter Size 1	-	20x25x2

Motor Data		
	Design	Actual
Motor MFG	-	EBMPAPST
Frame	-	NL
Horsepower	3.75	NL
Motor Rpm	-	2200
Phase	3	3
Rated Voltage	208	200-240
Rated Amperage	-	8.7
Service Factor	-	NL

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD

Test Data		
	Design	Actual
SF CFM	3400	3456
SF RPM	-	1298
MOTOR RPM	-	1298
RA CFM	2900	2937
OA CFM	500	519
RL Voltage	-	205/206/206
RL Amperage	-	2.5/2.4/2.4
SF System SetPt	-	59%
OA Damper Position	-	45%
OA Damper Type	-	SINGLE BLADE

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.19"
Fan Suction SP	-	-0.48"
Fan Discharge SP	-	0.24"
Total ESP	0.5"	0.43"
Fan Total SP	-	0.72"

Completed By: Mark Johnson on 02/13/2025

Unit Data - PHOTO LOG



02/11/2025

National TAB

Project:02-10-25 WAWA #5459 STARKE, FL

AHU/RTU



Diffuser Supply (GRD)

RTU1/CORE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	RETAIL AREA	LD-1	10"	300	1	463	319	313	104.3
SGRD2	RETAIL AREA	LD-1	10"	300	1	362	313	307	102.3
SGRD3	RETAIL AREA	LD-1	10"	300	1	302	337	328	109.3
SGRD4	OFFICE	CD-1	8"	150	1	159	158	155	103.3
SGRD5	ASSOCIATES	CD-1	8"	150	1	169	159	154	102.7
SGRD6	RETAIL AREA	LD-1	10"	315	1	371	309	323	102.5
SGRD7	RETAIL AREA	LD-1	10"	300	1	370	302	295	98.3
SGRD8	RETAIL AREA	LD-1	10"	315	1	360	319	326	103.5
SGRD9	RETAIL AREA	LD-1	10"	285	1	265	342	301	105.6
SGRD10	RETAIL AREA	LD-1	10"	280	1	203	267	253	90.4
SGRD11	RETAIL AREA	LD-1	10"	280	1	322	253	282	100.7
SGRD12	DELIVERY VESTIBULE	CD-1	8"	200	1	207	246	202	101.0
SGRD13	WOMENS RESTROOM	CD-3	6"	50	1	92	51	48	96.0
SGRD14	REAR VESTIBULE	CD-3	6"	100	1	77	92	95	95.0
SGRD15	MENS RESTROOM	CD-3	6"	75	1	94	70	74	98.7
Total				3400		3816	3537	3456	101.65%

National TAB

Project: 02-10-25 WAWA #5459 STARKE, FL

System/Unit: AHU/RTU



Asset: RTU2

AREA:DELI

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624H04159
Model Num	LCT150H4E	LCT150H4EN1Y
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	23x14
Num Final Filter 1	-	4
Final Filter Size 1	-	20x25x2

Motor Data		
	Design	Actual
Motor MFG	-	EBMPAPST
Frame	-	NL
Horsepower	3.75	NL
Motor Rpm	-	2200
Phase	3	3
Rated Voltage	208	200-240
Rated Amperage	-	8.7
Service Factor	-	NL

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD

Test Data		
	Design	Actual
SF CFM	5000	4992
SF RPM	-	1914
MOTOR RPM	-	1914
RA CFM	4500	4475
OA CFM	500	517
RL Voltage	-	205/206/207
RL Amperage	-	6.1/6.2/6.1
SF System SetPt	-	87%
OA Damper Position	-	36%
OA Damper Type	-	SINGLE BLADE

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.38"
Fan Suction SP	-	-0.85"
Fan Discharge SP	-	0.43"
Total ESP	0.5"	0.81"
Fan Total SP	-	1.28"

Completed By: Mark Johnson on 02/13/2025

Unit Data - PHOTO LOG



02/11/2025

National TAB

Project:02-10-25 WAWA #5459 STARKE, FL

AHU/RTU



Diffuser Supply (GRD)

RTU2/DELI

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	FOOD SERVICE #1	LD-1	12"	500	1	613	508	501	100.2
SGRD2	FOOD SERVICE #1	LD-1	12"	500	1	579	517	537	107.4
SGRD3	FOOD SERVICE #1	LD-1	12"	500	1	563	466	476	95.2
SGRD4	FOOD SERVICE #2	LD-1	12"	550	1	594	528	521	94.7
SGRD5	FOOD SERVICE #2	LD-1	12"	550	1	661	566	574	104.4
SGRD6	FOOD SERVICE #2	LD-1	12"	550	1	501	610	587	106.7
SGRD7	BACKROOM	CD-1	10"	400	1	351	427	378	94.5
SGRD8	WASHROOM	LD-1	10"	450	1	283	345	406	90.2
SGRD9	BACKROOM	CD-1	10"	400	1	329	395	405	101.3
SGRD10	ELECTRICAL ROOM	CD-1	12"	550	1	510	617	556	101.1
SGRD11	STAGING	CD-1	6"	50	1	98	46	51	102.0
Total				5000		5082	5025	4992	99.84%

Diffuser Ret/Exh (GRD)

RTU2/DELI

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	FOOD SERVICE #2	G-1	14"	900	1	1090	1090	1090	121.1
EGRD2	FOOD SERVICE #2	G-1	18"	900	1	641	641	641	71.2
EGRD3	FOOD SERVICE #2	G-1	12"	900	1	779	779	779	86.6
EGRD4	FOOD SERVICE #2	G-1	12"	900	1	826	826	826	91.8
EGRD5	FOOD SERVICE	G-1	14"	900	1	1139	1139	1139	126.6
Total				4500		4475	4475	4475	99.44%

National TAB

Project: 02-10-25 WAWA #5459 STARKE, FL

System/Unit: AHU/RTU



Asset: RTU3

AREA:RETAIL

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624H04556
Model Num	LCT092H4E	LCT092H4EG1Y
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	23x14
Num Final Filter 1	-	4
Final Filter Size 1	-	20x25x2

Motor Data		
	Design	Actual
Motor MFG	-	EBMPAPST
Frame	-	NL
Horsepower	3.75	NL
Motor Rpm	-	2200
Phase	3	3
Rated Voltage	208	200-240
Rated Amperage	-	8.7
Service Factor	-	NL

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD

Test Data		
	Design	Actual
SF CFM	3000	3017
SF RPM	-	1210
MOTOR RPM	-	1210
RA CFM	2700	2711
OA CFM	300	306
RL Voltage	-	206/205/205
RL Amperage	-	2.2/2.1/2.1
SF System SetPt	-	55%
OA Damper Position	-	35%
OA Damper Type	-	SINGLE BLADE

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.24"
Fan Suction SP	-	-0.46"
Fan Discharge SP	-	0.28"
Total ESP	0.5"	0.52"
Fan Total SP	-	0.74"

Completed By: Mark Johnson on 02/13/2025

Unit Data - PHOTO LOG



02/11/2025

National TAB

Project:02-10-25 WAWA #5459 STARKE, FL
AHU/RTU



Diffuser Supply (GRD)

RTU3/RETAIL

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	RETAIL AREA	CD-2	12"	500	1	763	533	533	106.6
SGRD2	RETAIL AREA	LD-1	10"	350	1	454	333	333	95.1
SGRD3	RETAIL AREA	LD-1	10"	300	1	301	289	289	96.3
SGRD4	RETAIL AREA	LD-1	10"	300	1	362	308	308	102.7
SGRD5	RETAIL AREA	LD-1	10"	350	1	361	359	359	102.6
SGRD6	RETAIL AREA	LD-1	10"	400	1	457	452	452	113.0
SGRD7	RETAIL AREA	LD-1	10"	400	1	311	319	319	79.8
SGRD8	RETAIL AREA	LD-1	10"	400	1	419	424	424	106.0
Total				3000		3428	3017	3017	100.57%

Asset	Notes	Date	Written By
SGRD6	[1] NO DAMPER INSTALLED	02/28/2025	Tyler Youells
SGRD7	[1] BELOW DESIGN, NEED TO BALANCE AIR FROM 3-6 WHICH IS HIGH.	02/28/2025	Tyler Youells

National TAB

Project: 02-10-25 WAWA #5459 STARKE, FL

System/Unit: FAN - Exhaust



Asset: EF1

AREA:FOOD SERVICE

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	G-120	G-120-B-4-1-19-X
Serial Num	-	26145230
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	800	-
Fan RPM	863	-
Fan Rotation	-	-
Motor RPM	-	-
System SetPt	-	-
RL Voltage	-	-
RL Amperage	-	-
Total ESP	0.250"	-
Fan Inlet SP	-	-
Fan Discharge SP	-	-

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	48Y
Horsepower	1/4	1/4
Motor Rpm	-	1140
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	3.2
Service Factor	-	1.0

Unit Data - PHOTO LOG



02/11/2025



02/11/2025

National TAB

Project:02-10-25 WAWA #5459 STARKE, FL

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF1/FOOD SERVICE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	STAGING	G-1	6"	100					-
EGRD2	MENS RESTROOM	G-3	6"	50					-
EGRD3	WOMENS RESTROOM	G-3	6"	100					-
EGRD4	MENS RESTROOM	G-3	6"	100					-
EGRD5	FOOD SERVICE #2	G-1	8"	150					-
EGRD6	FOOD SERVICE #2	G-1	8"	150					-
EGRD7	FOOD SERVICE #2	G-1	8"	150					-
Total				800		0	0	0	0%

National TAB

Project: 02-10-25 WAWA #5459 STARKE, FL

System/Unit: FAN - Exhaust



Asset: EF2

AREA:WATER SERVICE ROOM

Unit Data		
	Design	Actual
MFG	GREENHECK	FANTECH
Model Num	CSP-B110	FG4/K4
Serial Num	-	1009059251
Type	INLINE	INLINE
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	60	0
Fan RPM	584	-
Fan Rotation	-	-
Motor RPM	-	-
System SetPt	-	-
RL Voltage	-	-
RL Amperage	-	-
Total ESP	0.125"	-
Fan Inlet SP	-	-
Fan Discharge SP	-	-

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	0.25	25 W
Motor Rpm	-	NL
Phase	1	1
Voltage (rated)	120	120
Amperage (rated)	-	0.18
Service Factor	-	NL

Unit Data - PHOTO LOG



02/11/2025

