

Report By:

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246

**NATIONAL**

**TAB**

Comfort. Under control.

**Report: TAB REPORT**  
**Function: Test, Adjust, & Balance**  
**Date: 03/08/2023**

# PROJECT

## 03-06-23 TACO BELL - JACKSONVILLE, NC

185 FREEDOM WAY

JACKSONVILLE, NC

### Client

Flynn Restaurant Group  
6200 Oak Tree Boulevard  
Suite 250  
Independence, OH 44131

# National TAB

Project: 03-06-23 TACO BELL - JACKSONVILLE, NC

## Table Of Contents

<b>Section</b>	<b>Page #</b>
Summary	3
Remarks	4
Balance Schdule	10
Checklist Data	11
Checklist Data	14
AHU/RTU	16
FAN - Exhaust	18
FAN - Supply	20
Kitchen Hood Type I	21
Root Top Layout	22

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

### MUA (Make Up Air Unit) w/ PSP

Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of  $-0.02''$  wc to  $+0.02''$  wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.





Comfort. Under control.

## 03-06-23 TACO BELL - JACKSONVILLE, NC

### Project Issue Information

**Issue Name :** MAU-1

**Description :** LOOSE BELT// RUSTED SHIV//DIRTY FAN// RUSTED BORE - unable to tighten belt due to motor placement// belt change to a smaller belt required.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 03/08/2023 - JOASH ALBIN - National TAB

#### Project Issue File Details



Dirty-blades.jpeg



Rusted-shiv-and-bore....



No-room-for-motor-adj...



Comfort. Under control.

## 03-06-23 TACO BELL - JACKSONVILLE, NC

### Project Issue Information

**Issue Name :** RTU-1 condensate drain not secure

**Description :** DRAIN IS NOT ATTACHED PROPERLY AND WAS DETACHED WHEN I ARRIVED ON SITE. I REATTACHED THEM, BUT THE ADHESIVE USED HAS DEGRADED AND NEEDS TO BE REAPPLIED.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 03/08/2023 - JOASH ALBIN - National TAB

#### Project Issue File Details



Not-connected.jpeg



Worn-adhesive.jpeg



Put-together.jpeg



Comfort. Under control.

## 03-06-23 TACO BELL - JACKSONVILLE, NC

### Project Issue Information

**Issue Name :** RTU-1 dirty filters  
**Description :** RTU-1 filters have not been replaced in a while  
**Created By :** National TAB                      **Assigned To :** National TAB - Will Turnbough  
**Status :** Open  
**Originated Date :** 03/08/2023 - JOASH ALBIN - National TAB

#### Project Issue File Details



Dirty-filters.jpeg



Comfort. Under control.

## 03-06-23 TACO BELL - JACKSONVILLE, NC

### Project Issue Information

**Issue Name :** RTU-2

**Description :** No EVAP FILTERs/ recommend getting new filters

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 03/08/2023 - JOASH ALBIN - National TAB

#### Project Issue File Details





Comfort. Under control.

## 03-06-23 TACO BELL - JACKSONVILLE, NC

### Project Issue Information

**Issue Name :** RTU-2 gas line?

**Description :** Gas line looks slightly pinched

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 03/08/2023 - JOASH ALBIN - National TAB

#### Project Issue File Details



PINCHEDtwistedgasline...



Fullgasline.jpeg

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	DINING	-	3650	-	2865	-	785	#VALUE!	21.5%						
RTU-2	KITCHEN	-	3869	-	3118	-	751	#VALUE!	19.4%						
SF-1	KITCHEN									-	300				
EF-1	KITCHEN											-	1745		
EF-2	RESTROOM													-	105
<b>TOTALS</b>		0	7519	-	5983	0	1536			0	300	0	1745	0	105

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	0	1836
TOTAL EXHAUST	0	1850
<b>NET AIRFLOW</b>	<b>0</b>	<b>-14</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.0075
SIDE	0.019
REAR	0.018
<b>AVERAGE</b>	<b>0.0148</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN:

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW:

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C.

NOTES:



Comfort. Under control.

## 03-06-23 TACO BELL - JACKSONVILLE, NC

### CheckList Information

**Name :** TECH - SITE PICTURES **Status :** Submitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

### CheckList Item Details

STORE FRONT



STOREFRONT.jpeg

RTU-1



RTU-1.jpeg

RTU-2



**RTU-2.jpeg**

EF-1



**KEF-1.jpeg**

EF-2



**RR-EXFAN.jpeg**

HD-2



HOOD.jpeg

Notes/Comments :



Comfort. Under control.

### 03-06-23 TACO BELL - JACKSONVILLE, NC

#### CheckList Information

**Name :** TECH - STEP 1: INITIAL WALKTHROUGH **Status :** Submitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

#### CheckList Item Details

##### INITIAL SITE WALKTHROUGH

All diffusers and grilles are installed and match design?	Yes
All hood filters installed and accounted for?	Yes
Hoods are wired and have power?	Yes
Hood is free of alarms?	Yes
Thermostats have power?	Yes
Have trades/general contractor been notified about any issues and are they created on FaciliBuild?	Yes

#### Notes/Comments :



Comfort. Under control.

## 03-06-23 TACO BELL - JACKSONVILLE, NC

### CheckList Information

<b>Name :</b>	TECH - STEP 2: UNIT DATA AND EVAL	<b>Status :</b>	Submitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

#### UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

##### RTU's/AHU's

Economizers are assembled and functional?	RTU-2 does not have Economizer, just a slide for OA that has to be manually set RTU-1 is now working properly
DCV Max damper opening position is set to minimum?	Yes, on RTU-1
Free cooling enthalpy set point set for lowest setting (Typically "D")	Yes, on RTU-1
Motors are all operating below the FLA rating?	YES
Are belts tight?	YES
If direct drive unit is the speed controller working.	Yes
Is gas piping installed and valves turned on?	Yes
Unit free of noticeable noise and vibration	Yes

##### EF's

Rotation is correct?	Yes
Belts are tight?	Yes
Grease cup installed on hood fan?	No
Hinge kit installed installed on hood fan?	No, but fan is secured to curb
Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?	Yes

Flex conduit is long enough so that fan can be completely tilted back?	Yes
There is no major leakage around base of fan?	No
Is the motor operating below the motor FLA rating?	Yes
For restroom fan(s) is the back draft damper installed and can it fully open?	Yes
Unit free of noticeable noise and vibration?	Yes

**MUA**

Rotation is correct?	Yes
Gas piping is installed and valves are in on position?	N/A
Heater tested and is functional?	N/A
Internal motorized damper is fully opening?	N/A
Motor is operating below the FLA rating?	Yes
Unit free of noticeable noise and vibration?	Yes

**HOODS**

Kitchen equipment installed in proper places?	Yes
Can kitchen equipment be turned on for final smoke test?	Yes

**DOCUMENTATION**

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?	Yes
--	-----

**Notes/Comments :**

---



---



---



Comfort. Under control.

### 03-06-23 TACO BELL - JACKSONVILLE, NC

#### CheckList Information

**Name :** TECH - STEP 3: TEST, ADJUST AND BALANCE **Status :** Submitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

#### CheckList Item Details

##### TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

##### DURING TESTING MAKE NOTE OF THE FOLLOWING:

Is space free of drafting?	Yes
Is space comfortable in all areas?	Yes
Is the space free of ventilation noise?	Yes
If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".	NA

##### Notes/Comments :



Comfort. Under control.

### 03-06-23 TACO BELL - JACKSONVILLE, NC

#### CheckList Information

<b>Name :</b>	TECH - STEP 4: FINAL TESTS	<b>Status :</b>	Submitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

#### CheckList Item Details

##### FINAL TESTS

##### HOOD CAPTURE TEST

List equipment turned on for testing	FRYER/ FRYER
List smoke candle type used	S-102
Smoke test capture - Perimeter of hood	Yes 100%
Smoke test capture - Top of cooking surface	Yes,100%

##### WITNESS

Date test was completed	03/08/2023
TAB tech name / Firm	JOASH N ALBIN/ NTAB
Site super name / Firm	Video capture
Owner representative name / Firm (if Applicable)	Video capture
Building pressure at front & back doors (All Systems On)	Yes



Side.jpeg



Rear.jpeg



Front.jpeg

**ADDITIONAL**

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) No

Thermostats are programmed? Yes

**Notes/Comments :**

# National TAB

Project: 03-06-23 TACO BELL - JACKSONVILLE, NC

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU1

AREA:

Unit Data		
	Design	Actual
MFG	NA	TRANE
Serial Num	-	211110977L
Model Num	NA	YHC120F3RHA25FOC1
Type	-	AC/DD
Configuration	-	RTU
Num OA Filters 1	-	1
OA Filter Size 1	-	14X32"
Num Final Filter 1	-	6
Final Filter Size 1	-	20X30X2

Motor Data		
	Design	Actual
Motor MFG	-	SELF CONTAINED
Frame	-	SELF CONTAINED
Horsepower	-	2.75 OFF LABEL
Motor Rpm	-	NL
Phase	-	3
Rated Voltage	-	208
Rated Amperage	-	7.3

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	DD
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	-	3650
SF RPM	-	1289
RA CFM	-	2865
OA CFM	-	785
RL Voltage	-	213/214/211
RL Amperage	-	5.6/5.8/5.9
SF Rotation	-	CCW
RA Damper Position	-	80%
Min OA Damper Position	-	20%
Min OA Damper Type	-	SINGLEDB
OA Enthalpy Setpt	-	E

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.55"
Fan Suction SP	-	-0.87"
Fan Discharge SP	-	0.38"
Total ESP	-	0.93"
Fan Total SP	-	1.25"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	NO
Condensate Drain Installed	-	YES

Completed By: JOASH ALBIN

Notes:

# National TAB

Project: 03-06-23 TACO BELL - JACKSONVILLE, NC

## System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU2

AREA:

Unit Data		
	Design	Actual
MFG	NA	CARRIER
Serial Num	-	2716P33359
Model Num	NA	48TCDD12A2A5A0A0A0A0
Type	-	BELT
Configuration	-	HORIZONTAL

Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	56HZ
Horsepower	-	NL
Motor Rpm	-	1725
Phase	-	3
Rated Voltage	-	213/214/215
Rated Amperage	-	11.4

Drive Data		
	Design	Actual
Motor Sheave Size	-	5"
Motor Bore Size	-	0.875
Motor Sheave SetPt	-	1 OPEN
Fan Sheave Size	-	7.75"
Fan Sheave Bore	-	1.125
Belt CL Distance	-	17"
Num of Belts	-	1
Belt Size	-	AX49
Belt Alignment	-	LOOSE

Test Data		
	Design	Actual
SF CFM	-	3869
SF RPM	-	1115
RA CFM	-	3224
OA CFM	-	751
RL Voltage	-	213/214/215
RL Amperage	-	8.9/8.7/9.1
SF Rotation	-	CCW
RA Damper Position	-	85%
Min OA Damper Position	-	2" OPEN
Min OA Damper Type	-	SLIDE

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.85"
Fan Suction SP	-	-1.25"
Fan Discharge SP	-	0.58"
Total ESP	-	1.43"
Fan Total SP	-	1.83

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	NO FILTERS
Condensate Drain Installed	-	YES

Completed By: JOASH ALBIN

Notes:

# National TAB

Project: 03-06-23 TACO BELL - JACKSONVILLE, NC

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF1

AREA:

Unit Data		
	Design	Actual
MFG	NA	KEF-1
Model Num	NA	NL
Serial Num	-	NL
Type	-	VERTICAL
Configuration	-	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	LEESON
Frame	-	NL
Horsepower	-	1
Motor Rpm	-	1725
Phase	-	3
Voltage (rated)	-	230
Amperage (rated)	-	3.4
Service Factor	-	1.15

Drive Data		
	Design	Actual
Motor Sheave Size	-	3"
Motor Bore Size	-	0.625
Motor Sheave SetPt	-	1 OPEN
Fan Sheave Size	-	7"
Fan Sheave Bore	-	0.875
Belt CL Distance	-	11
Num of Belts	-	1
Belt Size	-	AX 28

Test Data		
	Design	Actual
CFM	-	1745
Fan RPM	-	756
Fan Rotation	-	CCW
Motor RPM	-	1735
RL Voltage	-	210/212/213
RL Amperage	-	2.8/3.2/2.9
Suction ESP	-	-0.78"
Discharge ESP	-	ATM
Total ESP	-	0.78"

Completed By: JOASH ALBIN

Notes:

# National TAB

Project: 03-06-23 TACO BELL - JACKSONVILLE, NC

## System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF2

AREA:

Unit Data		
	Design	Actual
MFG	NA	INTERLINK
Model Num	NA	DDAR10BDD
Serial Num	-	2102750
Type	-	DOWNBLAST
Configuration	-	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	CENTRY
Frame	-	NL
Horsepower	-	1/30
Motor Rpm	-	1550
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	1.1
Service Factor	-	1

Test Data		
	Design	Actual
CFM	-	105
Fan Rotation	-	CCW
Motor RPM	-	1550
System SetPt	-	MAX
RL Voltage	-	119
RL Amperage	-	0.95
Total ESP	-	0.05
Fan Inlet SP	-	-0.05
Fan Discharge SP	-	ATM

Completed By: JOASH ALBIN

Notes:

# National TAB

Project: 03-06-23 TACO BELL - JACKSONVILLE, NC

System/Unit: FAN - Supply



Comfort. Under control.

Asset: SF1

AREA:

Unit Data		
	Design	Actual
MFG	NA	NL
Model Num	NA	NL
Serial Num	-	NL
Type	-	PSP
Configuration	-	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	143T
Horsepower	-	1
Motor Rpm	-	1730
Phase	-	3
Voltage (rated)	-	230
Amperage (rated)	-	3.4
Service Factor	-	1.15

Drive Data		
	Design	Actual
Motor Sheave Size	-	4"
Motor Bore Size	-	0.625"
Fan Sheave Size	-	7"
Fan Sheave Bore	-	0.825"
Belt CL Distance	-	16"
Num of Belts	-	1
Belt Size	-	AX47
Belt Alignment Verified	-	GOOD

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	NO HEAT
Flame Status (pass/fail)	-	NO HEAT
Inlet Air Temp SetPt	-	ATM

Test Data		
	Design	Actual
CFM	-	300
SF RPM	-	821
Motor RPM	-	1731
RL Voltage	-	211/212/213
RL Amperage	-	2.8/2.9/3.0
Total ESP	-	ATM

General		
	Design	Actual
Fan Rotation Correct	-	YES

Completed By: JOASH ALBIN

Notes:

# National TAB

Project: 03-06-23 TACO BELL - JACKSONVILLE, NC

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD1

AREA:

Unit Data		
	Design	Actual
MFG	NA	NA
Model Num	NA	NA
Job / Serial Num	-	NA
Type	-	TYPE 1 W/PSP
Hood length	-	132
Hood Width	-	52

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLE
Filter Size 1	-	16X20
Filter Size 2	-	16X16
Filter Qty 1	-	5
Filter Qty 2	-	2
Filter Total AK Area	-	13.64
Filter1 FPM	-	121
Filter2 FPM	-	135
Filter3 FPM	-	135
Filter4 FPM	-	137
Filter5 FPM	-	124
Filter6 FPM	-	129
Filter7 FPM	-	118
Filter Ave FPM(corr)	-	128
CFM	-	1745

Cooking Equipment		
	Design	Actual
Item 1	-	FRYER
Item 2	-	FRYER

Completed By: JOASH ALBIN

Notes:

