



Comfort. Under control.

### 04-10-23 CARVE AMERICAN GRILL - AUSTIN, TX (TAB, CX)

#### CheckList Information

**Name :** TAB READINESS (Minimum Requirements) **Status :** NotSubmitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

#### CheckList Item Details

##### JOB INFORMATION

- [Open](#) TAB\_READINESS\_CHECK\_LIST.pdf

##### TCO DATE

TENATIVE TAB DATE: Based on the TCO date, and subject to items below being verified, the anticipated TAB date will be 5 working days before TCO or 3 days prior to Punch if the the TAB is required prior to the punch)

Is the TAB Report Required for City to issue the C.O.

Is there a permanent ladder to the roof?

Are there ladders on site and available to our TAB Tech to allow them access to all above ceiling branch dampers?

##### MANDATORY REQUIREMENTS TO BE PUBLISHED TO THE SCHEDULE

Electric Meter/Permanent Power is provided to the building.

If permanent power is not currently provided: Date the power/meter is scheduled to be installed

If working on temporary power, are all RTU's & Hoods on the temporary power & been verified for proper voltage to all systems by the electrician

Hoods are 100% wired & fully functional (no alarms)

RTU's are 100% wired & fully functional (RTU's are on and operating)

All HVAC, Hoods, and General purpose fans are 100% installed, all duct is complete

**IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETE 3 WORKING DAYS PRIOR TO OUR ARRIVAL (THERE WILL BE A SCHEDULING CANCELLATION CHARGE IF CANCELLED AT THIS TIME**

RTU Economizers are installed and operating

Thermostat's and sensors are 100% wired and functional for both occupied and unoccupied periods

RTU and General Purpose fan diffusers have been 100% installed

RTU startup's are complete

Hood Fire Suppression Test is scheduled to be completed prior to our arrival (list the date of the hood's fire suppression city test)

**Note: If we arrive on site and items above are not complete or not made ready without delay of our tech, there will be additional cancellation or delay of services charges applied**

**Notes/Comments :**