

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3850	3919	1390	1332	2460	2587	63.9%	66.0%						
RTU-2	DINING	2050	2152	500	458	1550	1694	75.6%	78.7%						
KEF-1	GRILL HOOD											1995	2028		
KEF-2	FRYER HOOD											1216	1280		
EF-1	RESTROOMS													300	302
<b>TOTALS</b>		5900	6071	1890	1790	4010	4281			0	0	3211	3308	300	302

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4010	4281
TOTAL EXHAUST	3511	3610
<b>NET AIRFLOW</b>	<b>499</b>	<b>671</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.017
SIDE	0.015
REAR	0.013
<b>AVERAGE</b>	<b>0.015</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

NOTES: