

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB REPORT
Function: Test, Adjust, & Balance
Date: 06/20/2024

PROJECT
Snipes Colerain (Cincinnati, OH)

8415 Colerain Ave.

Cincinnati, OH 45239

Client

Champion Commercial HVAC
2638 Tem Mile Rd.

Melbourne, KY 41059

National TAB

Project: Snipes Colerain (Cincinnati, OH)

Table Of Contents

| Section | Page # |
|------------------------|--------|
| Certification | 3 |
| Equipment Calibrations | 4 |
| Abbreviations | 5 |
| GRD Layout | 6 |
| AHU/RTU | 7 |
| Diffuser Supply (GRD) | 9 |



CERTIFICATION



PROJECT: Snipes Colerain (Cincinnati, OH)

The data presented in this report is a record of system measurements and final adjustments that have been obtained in accordance with the current edition of the NEBB *Procedural Standards for Testing, Adjusting, and Balancing of Environmental Systems*. Any variances from design quantities, which exceed NEBB tolerances, are noted in the Test-Adjust-Balance Report Project Summary.

The air distribution system has been tested and balanced and final adjustments have been made in accordance with NEBB standards and the project specifications.

NEBB TAB FIRM: National TAB

REGISTRATION NO: 3629

CERTIFIED BY: Joe Hertenstein

DATE: 6/20/2024

The hydronic distribution system has been tested and balanced and final adjustments have been made in accordance with NEBB standards and the project specifications.

NEBB TAB FIRM: National TAB

REGISTRATION NO: 3629


CERTIFIED BY: Joe Hertenstein

DATE: _____

Submitted and Certified by:

NEBB TAB FIRM: National TAB

TAB PROFESSIONAL: Joe Hertenstein

SIGNATURE: 

REGISTRATION NO: 3629

CERTIFICATION EXP: 12/31/2024





National TAB



Testing, Adjusting, and Balancing Equipment

INTELLIGENCE


| Function | | Range | Minimum Accuracy | Instrument Information | Calibration Date | Date Due |
|-------------|-----------------------------------|--------------------------|--------------------------|---------------------------------------|------------------|-----------|
| AIR | AIR PRESSURE | 0 in wg to 10 in wg | 2% +/- 0.001 in wg | Kanomax Micromanometer 6700 S/N 30513 | 7/23/2023 | 7/27/2024 |
| | AIR VELOCITY INSTRUMENT | 50 fpm to 3900 fpm | +/- 5 % +/- 7 fpm | Kanomax Micromanometer 6700 S/N 30513 | 7/23/2023 | 7/7/2024 |
| | DIRECT HOOD READING | 100 cfm to 2000 cfm | +/- 5 % +/- 7 cfm | Kanomax Micromanometer 6700 S/N 30513 | 7/23/2023 | 7/7/2024 |
| TEMPERATURE | AIR METER | -20 F to 240 F | +/- .5 % 2 F | Cooper ATKINS - SRH77A S/N 071118034 | 6/6/2023 | 6/6/2024 |
| | AIR PROBE | -20 F to 240 F | +/- .5 % 2 F | Cooper ATKINS - PD1388 7-6 S/N 5028 | 6/6/2023 | 6/6/2024 |
| | IMMERSION METER | -20 F to 240 F | +/- .5 % 2 F | Cooper ATKINS - SRH77A S/N 071118034 | 6/6/2023 | 6/6/2024 |
| | IMMERSION PROBE | -20 F to 240 F | +/- .5 % 2 F | Cooper ATKINS - PD1388 7-6 S/N 1075 | 6/6/2023 | 6/6/2024 |
| | CONTACT METER | -20 F to 240 F | +/- .5 % 2 F | Cooper ATKINS - SRH77A S/N 071118034 | 6/6/2023 | 6/6/2024 |
| | CONTACT PROBE | -20 F to 240 F | +/- .5 % 2 F | Cooper ATKINS - PD1388 7-6 S/N 4011 | 6/6/2023 | 6/6/2024 |
| HUMIDITY | HUMIDITY PROBE | 10 % RH to 90 % RH | 3% of reading | Cooper ATKINS - SRH77A S/N 071118034 | 6/6/2023 | 6/6/2024 |
| ELECTRICAL | VOLTAGE MEASUREMENT | 0 VAC to 600 VAC | 2 % reading +/- 5 digits | Fluke 373 True RMS, S/N: 33290686 | 6/1/2023 | 6/1/2024 |
| | AMPERAGE MEASUREMENT | 0 Amperes to 100 Amperes | 2 % reading +/- 5 digits | Fluke 373 True RMS, S/N: 33290686 | 6/1/2023 | 6/1/2024 |
| ROTATION | ROTATION MEASUREMENT | 60 rpm to 5000 rpm | 2 % reading 2 rpm | SHIMPO DT-207LR S/N: D1530081R | 6/1/2023 | 6/1/2024 |
| HYDRONIC | PRESSURE MEASUREMENT | -30 in Hg to 200 psi | ±2% of reading +/- 1 psi | Alnor HM675 S/N: 72214041 | 5/2023 | 5/2024 |
| | DIFFERENTIAL PRESSURE MEASUREMENT | 0 psi - 80 psi | ±2% of reading +/- 1 psi | Alnor HM675 S/N: 72214041 | 5/2023 | 5/2024 |



Abbreviation List

| | |
|--|---|
| A = Area (ft ²) | S.F. = Service Factor |
| AHU = Air Handling Unit | SF = Supply Fan |
| A _k = Effective Area | SP = Static Pressure |
| BHP = Brake Horsepower (IP) HP | SR = Supply Register |
| Btu = British Thermal Unit | T = Temperature |
| Btu/h = Btuh = BTUH = BTU/Hour | T _{ma} = Mixed Air Temperature |
| CL = Center Distance (used in belt formula) | T _{oa} = Outside Air Temperature |
| CD = Ceiling Diffuser | T _{ra} = Return Air Temperature |
| CF = Correction Factor | H = Head (in wc, ft wc, psi) |
| CFM = Volumetric Flow: Cubic Feet Per Minute | h = Enthalpy |
| CO ₂ = Carbon Dioxide | HP = Horsepower |
| CO = Carbon Monoxide | hr = Hour |
| C _v = Flow Constant | K _v = Flow constant (SI) |
| d = Diameter (in.) IP | kW = Kilowatt = 1000 Watts |
| Δ = Difference or Change (Final - Initial) | LAT = Leaving Air Temperature |
| DB = Dry Bulb | lb = Pounds |
| EA = Exhaust Air | LWT = Leaving Water Temperature |
| EAT = Entering Air Temperature | ma = Mixed Air |
| EF = Exhaust Fan | MIN = Minimum |
| Eff = Efficiency | MAX = Maximum |
| EG = Exhaust Grille | N/A = Not Applicable |
| ESP = External Static Pressure | NA = No Access |
| EWT = Entering Water Temperature | NL = Not Listed |
| °F = Degrees Fahrenheit, °F | NPSHA = Net Positive Suction Head Available |
| FPB = Fan Powered Box | NS = Not Specified |
| FLA = Full Load Amps | OA = Outside Air |
| fpm = Feet per Minute (fpm) | OAT = Outside Air Temperature |
| ft = Foot | PD = Sheave Pitch Diameter |
| gal = Gallons | P.D. = Pressure Drop |
| GPM = Gallons Per Minute (GPM) | PF = Power Factor |
| h = Enthalpy (BTU/lb dry air) | SG = Supply Grille |
| P = Pressure | SR = Supply Register |
| ppm = parts per million | TP = Total Pressure |
| psi = Pounds Per Square Inch | T _{ra} = Return Air Temperature |
| psid = PSI Differential | TS = Tip Speed (fpm) IP, (m/s) SI |
| r = Radius (in) | TSP = Total Static Pressure |
| % _{ra} = % of Return Air | V = Velocity |
| RA = Return Air | VAV = Variable Air Volume |
| RAT = Return Air Temperature | VD = Volume Damper |
| RF = Return Fan | VFD = Variable Frequency Drive |
| RG = Return Grille | W = Watt |
| RH = Relative Humidity | WB = Wet Bulb |
| RPM = Revolutions Per Minute | wg = wc = water gauge = water column |
| RTU = Roof Top Unit | WHP = Water Horsepower (IP) |
| SA = Supply Air | ω = Humidity Ratio |

| | | | |
|---------------------------|---------------------------|---|--|
| <p>5 - SCALE: N/A</p> | <p>4 - SCALE: N/A</p> | <p>3 GENERAL NOTES SCALE: N/A</p> <p>NOTE: EXISTING CONDITIONS WERE TAKEN FROM SITE VISITS AND MAY NOT REFLECT EXACT "AS-BUILT" CONDITIONS. FIELD VERIFY ALL EXISTING CONDITIONS PRIOR TO SUBMITTING FINAL BIDS. CONTRACTOR SHALL CAREFULLY COORDINATE NEW WORK AND DEMOLITION WITH ALL OTHER DISCIPLINES AND EXISTING CONDITIONS.</p> <p>ALL HVAC EQUIPMENT AND CONTROLS MUST BE LOCATED FOR PROPER ACCESS FOR MAINTENANCE AND REPAIR. WHETHER INSTALLATION IS EXISTING OR NEW, EXISTING EQUIPMENT AND CONTROLS SHALL BE RELOCATED BY THIS CONTRACTOR IF REQUIRED.</p> <p>NOTE: MECHANICAL SCOPE INCLUDES INTERIOR ALTERATION OF EXISTING TENANT SPACE BY INSTALLATION OF NEW DUCTWORK AND DIFFUSERS AS SHOWN ON PLANS.</p> <p>NOTE: ALL DUCT SIZES INDICATED ARE INSIDE CLEAR DIMENSIONS. SEE SPECIFICATIONS FOR INSULATION REQUIREMENTS.</p> | <p>2 MECHANICAL KEYNOTES SCALE: N/A</p> <p>KEYNOTE SYMBOLS: (1), (2), (3)</p> <ol style="list-style-type: none"> 1. REUSE EXISTING 18" TO 24" ROOFTOP UNIT. FIELD VERIFY EXACT LOCATION OF DUCT DROPS UNDER THE ROOF AND COORDINATE AS NECESSARY. BALANCE DIFFUSERS ARE TO BE PROVIDED AND MINIMUM OUTDOOR AIR IS 17.2 CFM. CLEAN AND REFRUBISH UNIT TO THE NEW CONDITION. PROVIDE EXISTING IDENTIFICATION PLACARDS PER CIBSE STANDARDS. 2. REPLACE EXISTING ROOFTOP UNIT WITH NEW PER RTU SCHEDULE. FIELD VERIFY EXACT LOCATION OF DUCT DROPS INTO THE SPACE AND COORDINATE AS NECESSARY. 3. CONNECT NEW DUCT TO EXISTING. CLEAN AND REFRUBISH EXISTING TO USE NEW CONDITION. 4. REPLACE EXISTING EXHAUST FAN WITH NEW PER SCHEDULE. ROUTE EXHAUST DUCT THRU ROOF AND PENETRATE WITH ROOF VENT CAP. 5. RELOCATE EXISTING THERMOSTAT TO LOCATION SHOWN. INSTALL AT ADA MOUNTING HEIGHT. 6. PROVIDE TEMPERATURE SENSOR MOUNTED ON COLUMN AS HIGH AS POSSIBLE FOR EXISTING ROOFTOP UNIT AND CONNECTED TO RELOCATED THERMOSTAT IN MANAGER'S OFFICE. 7. PROVIDE TEMPERATURE SENSOR MOUNTED NEAR TRANSFER GRILLE FOR RTU-1 AND CONNECTED TO THERMOSTAT IN MANAGER'S OFFICE. 8. PROVIDE NEW PROGRAMMABLE THERMOSTAT FOR RTU-1 IN LOCATION SHOWN. 9. MOUNT TRANSFER GRILLE ON WALL AS HIGH AS POSSIBLE. INSTALL GRILLES WITH LOUVERS IN OPPOSED DIRECTIONS TO SHIELD FROM LIGHT TRANSFER. 10. DUCTWORK TO BE INSTALLED TIGHT TO DECK/STRUCTURE ABOVE. WHERE POSSIBLE DUCTWORK SHALL BE ROUTED THROUGH JOIST SPACES. CONTRACTOR TO VERIFY DUCT SIZING AND ROUTING PRIOR TO FABRICATION. 11. ACTIVATION OF SMOKE DETECTOR SHALL ACTIVATE A VISBLE AND AUDIBLE SIGNAL IN AN APPROVED LOCATION. DUCT SMOKE DETECTOR TROUBLE CONDITIONS SHALL ACTIVATE A VISBLE OR AUDIBLE SIGNAL IN AN APPROVED LOCATION AND SHALL BE IDENTIFIED AS AIR DUCT DETECTOR TROUBLE PER SECTION 0564.1 EXCEPTON 2 OF THE OHIO MECHANICAL CODE. CONTRACTOR TO COORDINATE APPROVED LOCATION WITH LANDLORD. |
|---------------------------|---------------------------|---|--|



20 MECHANICAL PLAN
SCALE: 1/4" = 1'-0"

snipes

PROJECT:
COLERAIN HILLS
8415 COLERAIN AVE.
CINCINNATI, OH 45239

CLIENT:
SNIPES USA
2309 STREET RD.
BENSALEM, PA 19020

DESIGN PROFESSIONALS:
BRETT DELANEY, ARCHITECT
2750 WASHINGTON AVE.
UNIT 50375
EL DORADO, MO 63105
BRIAN J. TIMMONS, P.E.
11800 COLLEGE BLVD., SUITE 475
OVERLAND PARK, KS 66210

ACERTUS
MECHANICAL ENGINEERS

PROFESSIONAL SEAL

| DATE | BY | APP. |
|----------|---------|--------|
| 11/16/23 | AW/COLE | CP/PAK |
| 12/06/23 | AW/COLE | CP/PAK |
| 01/24/24 | AW/COLE | CP/PAK |
| 03/13/24 | AW/COLE | CP/PAK |
| 03/13/24 | AW/COLE | CP/PAK |

DESCRIPTION:
 REVISION: ORIGINAL SUBMITTAL
 REVISION: CITY / OWNER COMMENTS
 REVISION: CITY / OWNER COMMENTS
 REVISION: OWNER COMMENTS FOR CONSTRUCTION

PROJECT NUMBER: 23128
MECHANICAL PLAN
M1.0

National TAB

Project: Snipes Colerain (Cincinnati, OH)

System/Unit: AHU/RTU



Asset: RTU-1

AREA:BOH

| Unit Data | | |
|------------------|--------|------------|
| | Design | Actual |
| MFG | NA | Carrier |
| Serial Num | - | 0723C05969 |
| Model Num | NA | 48FCEA06 |
| Configuration | - | VERTICAL |
| Num OA Filters 1 | - | 2 |
| OA Filter Size 1 | - | 14x24 |
| Num PreFilter 1 | - | 2 |
| PreFilter Size 1 | - | 16x25x2 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | - |
| Frame | - | - |
| Horsepower | 1 | 1 |
| Motor Rpm | - | - |
| Phase | 3 | 3 |
| Rated Voltage | 208 | 208 |
| Rated Amperage | - | 9.2 |
| Service Factor | - | 1.15 |

| Test Data | | |
|--------------------|--------|--------|
| | Design | Actual |
| SF CFM | 2175 | |
| RA CFM | 1925 | |
| OA CFM | 250 | |
| RL Voltage | 208 | |
| RL Amperage | - | |
| OA Damper Position | - | |
| Brake Horse Power | - | |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | |
| Fan Suction SP | - | |
| Fan Discharge SP | - | |
| Total ESP | 0.8 | |
| Fan Total SP | - | |

National TAB

Project: Snipes Colerain (Cincinnati, OH)

AHU/RTU



Diffuser Supply (GRD)

RTU-1/BOH

| Asset | | | | | | | |
|--------------|----------|------|-------|------------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | CFM(1) | FINAL CFM | % to design |
| 1-1 | BOH | SD2 | 14X6 | 225 | | | - |
| 1-2 | BOH | SD2 | 14X6 | 225 | | | - |
| 1-3 | BOH | SD2 | 14X6 | 225 | | | - |
| 1-4 | BOH RR | SD3 | 12X12 | 50 | | | - |
| 1-5 | BOH | SD2 | 14X6 | 225 | | | - |
| 1-6 | BOH | SD2 | 14X6 | 225 | | | - |
| 1-7 | BOH | SD2 | 14X6 | 225 | | | - |
| 1-8 | BOH | SD2 | 14X6 | 200 | | | - |
| 1-9 | BOH | SD3 | 12X12 | 50 | | | - |
| 1-10 | BOH | SD5 | 10X4 | 100 | | | - |
| 1-11 | BOH | SD4 | 8X6 | 100 | | | - |
| 1-12 | BOH | SD5 | 10X4 | 100 | | | - |
| Total | | | | 1950 | 0 | 0 | 0% |

National TAB

Project: Snipes Colerain (Cincinnati, OH)



Diffuser Supply (GRD)

RTU-1/BOH

| Asset | | | | | | | |
|--------------|----------|------|-------|------------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | CFM(1) | FINAL CFM | % to design |
| 1-1 | BOH | SD2 | 14X6 | 225 | | | - |
| 1-2 | BOH | SD2 | 14X6 | 225 | | | - |
| 1-3 | BOH | SD2 | 14X6 | 225 | | | - |
| 1-4 | BOH RR | SD3 | 12X12 | 50 | | | - |
| 1-5 | BOH | SD2 | 14X6 | 225 | | | - |
| 1-6 | BOH | SD2 | 14X6 | 225 | | | - |
| 1-7 | BOH | SD2 | 14X6 | 225 | | | - |
| 1-8 | BOH | SD2 | 14X6 | 200 | | | - |
| 1-9 | BOH | SD3 | 12X12 | 50 | | | - |
| 1-10 | BOH | SD5 | 10X4 | 100 | | | - |
| 1-11 | BOH | SD4 | 8X6 | 100 | | | - |
| 1-12 | BOH | SD5 | 10X4 | 100 | | | - |
| Total | | | | 1950 | 0 | 0 | 0% |

EXISTING RTU SGRD'S/

| Asset | | | | | | | |
|--------------|----------|------|------|------------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | CFM(1) | FINAL CFM | % to design |
| 2-1 | SALES | SD1 | 12X8 | 250 | | | - |
| 2-2 | SALES | SD1 | 12X8 | 250 | | | - |
| 2-3 | SALES | SD1 | 12X8 | 250 | | | - |
| 2-4 | SALES | SD1 | 12X8 | 250 | | | - |
| 2-5 | SALES | SD1 | 12X8 | 250 | | | - |
| 2-6 | SALES | SD1 | 12X8 | 250 | | | - |
| 2-7 | SALES | SD1 | 12X8 | 300 | | | - |
| 2-8 | SALES | SD1 | 12X8 | 300 | | | - |
| 2-9 | SALES | SD1 | 12X8 | 350 | | | - |
| 2-10 | SALES | SD1 | 12X8 | 350 | | | - |
| 2-11 | SALES | SD1 | 12X8 | 350 | | | - |
| 2-12 | SALES | SD1 | 12X8 | 350 | | | - |
| Total | | | | 3500 | 0 | 0 | 0% |