

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
ACU-1	SEATING AREA	2540	2316	2540	2316	0	0	0.0%	0.0%						
ACU-2	KITCHEN	1300	1234	1150	1234	150	0	11.5%	0.0%						
ACU-3	BOH	1270	1214	1170	1214	100	0	7.9%	0.0%						
MUA-1	COOKLINE									2400	1455				
KEF-1	HOOD											2850	2679		
EF-1	RESTROOMS													400	338
<b>TOTALS</b>		5110	4764	4860	4764	250	0			2400	1455	2850	2679	400	338

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2650	1455
TOTAL EXHAUST	3250	3017
<b>NET AIRFLOW</b>	<b>-600</b>	<b>-1562</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.016
SIDE	
REAR	
<b>AVERAGE</b>	<b>-0.016</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES: