

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	DINING	3325	3227	465	427	2860	2800	86.0%	86.8%						
RTU-2	KITCHEN	3600	3503	2880	2753	720	750	20.0%	21.4%						
KEF-1	KITCHEN HD											1216	1217		
KEF-2	KITCHEN HD											1994	2087		
EF-1	RESTROOMS													160	162
<b>TOTALS</b>		6925	6730	3345	3180	3580	3550			0	0	3210	3304	160	162

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	3580	3550
TOTAL EXHAUST	3370	3466
<b>NET AIRFLOW</b>	<b>210</b>	<b>84</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	
SIDE	
REAR	
<b>AVERAGE</b>	<b>0.0015</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

#### NOTES:

Ceiling tiles not installed. Pressure will likely increase once installed.