

Report By:

**National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246**



Report: CERTIFIED TAB REPORT

Function: Test, Adjust, & Balance

Date: 11/27/2024

Completed By: National TAB

**PROJECT
PROJECT MAVERICK (FALLON, NV)**

1221 NEW RIVER PARKWAY

FALLON, NV 89406

Client

PANATONNI DEVELOPMENT COMPANY, INC.

National TAB

Project: PROJECT MAVERICK (FALLON, NV)

Table Of Contents

Section	Page #
RTU-1	3
RTU-2	5
FAN - Exhaust	6
GRD Layout	9



National TAB

Project: PROJECT MAVERICK (FALLON, NV)

System/Unit: AHU/RTU

Asset: RTU1

AREA:EMPLOYEE AREAS

Unit Data		
	Design	Actual
MFG	AAON	AAON
Serial Num	-	202410-ANEH32304
Model Num	RN-008	RN-008-3-0-E80E-133
Type	RTU	RTU
Configuration	HORIZONTAL DISCHARGE	HORIZONTAL
Num OA Filters 1	-	1
OA Filter Size 1	-	32X17
Num Final Filter 1	-	4
Final Filter Size 1	-	16X20X2
Num Final Filter 2	-	
Final Filter Size 2	-	

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	2	2
Motor Rpm	1760	1760
Phase	3	3
Rated Voltage	460	460
Rated Amperage	-	3.4

Electrical	
	Actual
VFD Max Setpt	60HZ

Test Data		
	Design	Actual
SF CFM	2500	1976
SF RPM	2130	1760
RA CFM	-	1474
OA CFM	515	502
ABS MIN OA	215	233
ABS MIN OA DAMPER POSITION	-	~8%
RL Voltage	-	488/488/487
RL Amperage	-	2.1/2.0/1.9
SF Rotation	-	CCW
RA Damper Position	-	~80%
Min OA Damper Position	-	~20%
Min OA Damper Type	-	MOTORIZED

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.98"
Fan Suction SP	-	-1.35"
Fan Discharge SP	-	0.33"
Total ESP	1.00"	1.31"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES

Completed By: Zack Eismin on 11/26/2024

Notes:

AIRFLOW IS BELOW DESIGN AT 60HZ. THERE IS AMPERAGE LEFT ON THE MOTOR TO INCREASE SPEED BUT BMS WAS NOT STARTED UP YET. FAN SPEED NEEDS TO BE INCREASED TO 68.3 HZ TO ACHIEVE 90% OF DESIGN OR 76 HZ TO ACHIEVE 100% OF DESIGN.

OA DAMPER MANUALLY SET. BMS NOT STARTED UP.

Written By: Will Turnbough on 12/02/2024



National TAB

Project:PROJECT MAVERICK (FALLON, NV)

AHU/RTU

Diffuser Supply (GRD)

RTU1/EMPLOYEE AREAS

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	104 OFFICE	CSD1	8"	150	1	105	115	115	76.7
SGRD2	116 SPACE	CSD2	8"	150	1	141	111	111	74.0
SGRD3	122 MULTI-FAITH ROOM	CSD2	8"	150	1	109	117	117	78.0
SGRD4	100 ASSOCIATE ENTRY	CSD2	10"	350	1	309	279	279	79.7
SGRD5	102 BREAKROOM	CRG1	14"	425	1	341	341	341	80.2
SGRD6	102 BREAKROOM	CRG1	14"	425	1	333	333	333	78.4
SGRD7	102 BREAKROOM	CRG1	14"	425	1	329	329	329	77.4
SGRD8	102 BREAKROOM	CRG1	14"	425	1	355	351	351	82.6
Total				2500		2022	1976	1976	79.04%



National TAB

Project: PROJECT MAVERICK (FALLON, NV)

System/Unit: AHU/RTU

Asset: RTU2

AREA:WAREHOUSE

Unit Data		
	Design	Actual
MFG	AAON	AAON
Serial Num	-	202410-BNEP32308
Model Num	RNA-020	RNA-020-C-A-3-DJBOC-B06FY
Type	RTU	RTU
Configuration	HORIZONTAL DISCHARGE	HORIZONTAL
Num OA Filters 1	-	1
OA Filter Size 1	-	52X29
Num Final Filter 1	-	6
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	10 HP	10
Motor Rpm	1170	1170
Phase	3	3
Rated Voltage	460	460
Rated Amperage	-	14

Electrical	
	Actual
VFD Max Setpt	60HZ

Test Data		
	Design	Actual
SF CFM	9600	9298
SF RPM	1306	1170
MOTOR RPM	-	1170
RA CFM	-	7357
OA CFM	1935	1941
ABS MIN OA	1935	1941
ABS MIN OA DAMPER POSITION	-	~20%
RL Voltage	-	488/488/488
RL Amperage	-	9.8/9.9/9.8
SF Rotation	-	CCW
RA Damper Position	-	~80%
Min OA Damper Position	-	~20%
Min OA Damper Type	-	MOTORIZED

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.36"
Fan Suction SP	-	-0.55"
Fan Discharge SP	-	0.18"
Total ESP	0.50"	0.54"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES

Completed By: Zack Eismin on 11/26/2024

Notes:

TOTAL FLOW SET FOR THE UNIT. UNABLE TO BALANCE INDIVIDUAL DIFFUSERS DUE TO RACKS IN THE WAY. SERVES OPEN WAREHOUSE AREA AND NOT ANTICIPATED TO CAUSE ANY COMFORT ISSUES.

DAMPER POSITION MANUALLY SET. BMS NOT STARTED UP YET.

Written By: Will Turnbough on 12/02/2024

National TAB

Project: PROJECT MAVERICK (FALLON, NV)
System/Unit: FAN - Exhaust



Asset: EF1

AREA:RESTROOMS

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	SQ-120-VG	SQ-120-VG
Serial Num	-	25563354
Type	UPBLAST	INLINE
Configuration	VERTICAL	HORIZONTAL

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	1/2	0.5
Motor Rpm	1725	1725
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	6.4
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	675	729
Fan RPM	1107	1035
Fan Rotation	-	CCW
Motor RPM	-	1035
System SetPt	-	6
RL Voltage	-	NA
RL Amperage	-	NA
Total ESP	0.5"	0.56"
Fan Inlet SP	-	-0.56"
Fan Discharge SP	-	ATM

Completed By: Zack Eismin on 11/26/2024

National TAB

Project:PROJECT MAVERICK (FALLON, NV)



FAN - Exhaust

Diffuser Ret/Exh (GRD)

EF1/RESTROOMS

Asset								
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	CEG1	10"	250	1	630	273	273	109.2
EGRD2	CEG1	10"	250	1	536	267	267	106.8
EGRD3	CEG1	8"	175	1	322	189	189	108.0
Total			675		1488	729	729	108%

National TAB

Project: PROJECT MAVERICK (FALLON, NV)

System/Unit: FAN - Exhaust



Asset: EF2


AREA:119 FIRE RISER


Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	GB-180	GB-180
Serial Num	-	25432292
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	VARI-GREENGREEN
Frame	-	NL
Horsepower	1	1
Motor Rpm	-	1750
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	11.5
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	2730	2653
Fan RPM	906	1225
Fan Rotation	-	CCW
Motor RPM	-	1225
System SetPt	-	7
RL Voltage	-	NA
RL Amperage	-	NA
Total ESP	0.50"	0.44"
Fan Inlet SP	-	-0.44"
Fan Discharge SP	-	ATM

Completed By: Zack Eismin on 11/26/2024





1 MECHANICAL FLOOR PLAN - ENLARGED
1/4" = 1'-0"