



Comfort. Under control.

12-12 CHIPOTLE #41-4237 COLUMBIA TN, TN (COLUMBIA)

Project Issue Information

Issue Name : HD in FIRE Mode

Description : Hoods are in fire mode, ANSUL has not finished hood setup.

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Open

Originated Date : 12/15/2022 - Travis Halter - National TAB



Comfort. Under control.

12-12 CHIPOTLE #41-4237 COLUMBIA TN, TN (COLUMBIA)

Project Issue Information

Issue Name : INFO ONLY EF2 High on Airflow

Description : Unit is currently at 245/150 CFM. Unit has been minimized to lowest setpoint per Captive Aire (65 volts). Diffusers were proportionally balanced.

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Open

Originated Date : 12/15/2022 - Travis Halter - National TAB



Comfort. Under control.

12-12 CHIPOTLE #41-4237 COLUMBIA TN, TN (COLUMBIA)

Project Issue Information

Issue Name : RTU1 Serving Line Diffuser

Description : Serving line diffusers still have deflectors installed. These need to be removed per plans.

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Open

Originated Date : 12/15/2022 - Travis Halter - National TAB

Project Issue File Details



FuselTcc032ac0c0874e....



Comfort. Under control.

12-12 CHIPOTLE #41-4237 COLUMBIA TN, TN (COLUMBIA)

Project Issue Information

Issue Name : RTU2 Square Diffusers

Description : Diffusers over the drink station have not been screwed into the wall, they currently can be pulled off the wall when adjusting the damper.

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Open

Originated Date : 12/15/2022 - Travis Halter - National TAB

Project Issue File Details



FuseITd6453627db9842....



FuseIT3e3bb8528a5b4b....



Comfort. Under control.

12-12 CHIPOTLE #41-4237 COLUMBIA TN, TN (COLUMBIA)

Project Issue Information

Issue Name : RTUs Condensate Drain

Description : Condensate drains are not installed on both units

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Open

Originated Date : 12/15/2022 - Travis Halter - National TAB

Project Issue File Details



FuselT90d06b0aec2647....



Comfort. Under control.

12-12 CHIPOTLE #41-4237 COLUMBIA TN, TN (COLUMBIA)

Project Issue Information

Issue Name : RTUs on Wrong Curbs

Description : Per Steve, RTUs were found to be on the wrong curbs Thursday afternoon while I was driving down. They managed to get them switched but the electrical contractor still needs to hook units up to power.

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Open

Originated Date : 12/15/2022 - Travis Halter - National TAB