

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
AC-1	KITCHEN	9500	9283	8450	8152	1050	1131	11.1%	12.2%						
AC-2	DRIVE THRU	5250	5476	3675	3805	1575	1671	30.0%	30.5%						
AC-3	DINNING	6000	5936	3975	3890	2025	2046	33.8%	34.5%						
EF-1	HD1 L+R PRESS COOKER											1913	1766		
EF-2	HD2/HD3 FRYERS											1402	1328		
EF-3	RESTROOM													300	304
<b>TOTALS</b>		22850	20695	17700	15847	5150	4848			0	0	3315	3094	300	304

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	5150	4848
TOTAL EXHAUST	3615	3398
<b>NET AIRFLOW</b>	<b>1535</b>	<b>1450</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.0089
SIDE	0.0049
REAR	0.0066
<b>AVERAGE</b>	<b>0.0068</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN:	✓
MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW:	✓
PRESSURE FALLS WITHIN IMC TOLERANCE OF +/- 0.02" W.C.	✓

NOTES: