

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
AC-1	KITCHEN	9500	9289	7500	7404	2000	1885	21.1%	20.3%						
AC-2 (EX)	SERVING	3000	3095	2250	2385	750	710	25.0%	22.9%						
AC-3 (EX)	ENTRYB, DINING B	4400	4386	3400	3318	1000	1068	22.7%	24.4%						
AC-4 (EX)	TEAM MEMBER	1800	1875	1400	1458	400	417	22.2%	22.2%						
AC-5	PLAY AREA	1100	1151	860	924	240	227	21.8%	19.7%						
EF-1	HD1 L+R PRESS COOKER											1913	2006		
EF-2	HOOD 2											701	701		
EF-4	HOOD 3											701	713		
EF-3	RESTROOM													400	402
<b>TOTALS</b>		19800	19796	15410	15489	4390	4307			0	0	3315	3420	400	402

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4390	4307
TOTAL EXHAUST	3715	3822
<b>NET AIRFLOW</b>	<b>675</b>	<b>485</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.011
SIDE	0.009
REAR	0.004
<b>AVERAGE</b>	<b>0.008</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/- 0.02" W.C. ✓

NOTES: