



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	865	876	415	375				
RTU-2	SALES	865	869	415	417				
RTU-3	KITCHEN/SALES	865	876	415	443				
RTU-4	DOCK/ELECTRIC	160	163	160	163				
EF-1	MEN'S RR					650	452	650	452
EF-2	WOMEN'S RR					350	172	350	172
EF-3	HOOD					1350	1373	0	0
TOTALS		2755	2784	1405	1398	2350	1997	1000	624

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2755	2784
TOTAL EXHAUST	2350	1997
NET AIRFLOW	405	787

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0065
SIDE	0.0001
REAR	0.0005
AVERAGE	0.0024

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1405	1398
TOTAL EXHAUST	1000	624
NET AIRFLOW	405	774

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0175
SIDE	0.008
REAR	0.011
AVERAGE	0.0122

NOTES:

The left entrance doors are not sealed.