

Report By:



National TAB  
1329 E Kemper Rd, Ste 4210  
Cincinnati, OH 45246

Report: Test and Balance  
Date: 3/6/2020

# PROJECT

**FREDDY'S HCI - DURHAM, NC (3201) - RENEW 1F (1)**

3303 Watkins RD.  
Durham, NC

## Client

HCI Hospitality  
520 McCall Road  
Manhattan, KS 66502

Powered by



**FACILIBUILD**

[www.facilibuild.com](http://www.facilibuild.com)

# National TAB

Project: FREDDY'S HCI - DURHAM, NC (3201) - RENEW 1F (1)

## Table Of Contents

<b>Section</b>	<b>Page #</b>
Recommendation List	3
Site Pictures	4
Summary Data	14
Checklist Data	15
AHU/RTU	19
FAN - Supply	22
FAN - Exhaust	23
COIL - DX	27

## RECOMMENDATION LIST

Assigned Organization: National TAB

Status: Not Submitted

Asset:

RECOMMENDATION (CLEAN/REPAIR/REPLACE/INFO)	
REPAIR	The penetration of the refrigeration lines and the insulation on them need to be investigated. One of them is allowing moisture in the space and causing ice to be building up in the freezer.
REPLACE	Kitchen thermostat can't program a schedule. It is more energy efficient if the thermostat can control the RTU on a schedule. Also, not having a programable thermostat increases the chance of the staff changing the fan setting from fan "ON" to Fan "Auto". NT recommends upgrading to a programable thermostat. The Honeywell WIFI Vision PRO is an easy thermostat to operate and allows the schedule to be locked. Then the staff can only have a 3 hours override. The energy savings from the upgrade will cover the costs of the thermostat upgrade.
REPLACE	MAU outside air filters need to be replaced. The internals are significantly damaged. They can be ordered and NT and install them next visit.
INFO	The fryer hood has 95% hood capture. Next visit NT will attempt to increase the fan speed by adjusting the motor sheave. This will increase the CFM. The tech will also, look at the kitchen layout for potential solutions.
INFO	The griddle hood has 90% hood capture. Next visit NT will attempt to increase the fan speed by adjusting the motor sheave. This will increase the CFM. The tech will also, look at the kitchen layout for potential solutions. Also, see if more MAU can be shift between the return and the hood to increase capture.

Notes/Comments:

KITCHEN AREA THERMOSTAT  
UNPROGRAMMABLE



WALK-IN FREEZER  
ICE BUILD UP ON PENETRATION PIPE




MAU  
DIRTY OUTSIDE AIR FILTERS




MAU  
CLEAN OUTSIDE AIR FILTERS



RTU-1 (DINING)  
DIRTY OUTSIDE AIR FILTERS



RTU-1 (DINING)  
CLEAN OUTSIDE AIR FILTERS




RTU-2 (DINING)  
DIRTY OUTSIDE AIR FILTERS



RTU-2 (DINING)  
CLEAN OUTSIDE AIR FILTERS



RTU-3 (KITCHEN)  
DIRTY OUTSIDE AIR FILTERS



RTU-3 (KITCHEN)  
CLEAN OUTSIDE AIR FILTERS



RTU-1 (DINING)  
DIRTY EVAPORATOR FILTERS



RTU-1 (DINING)  
CLEAN EVAPORATOR FILTERS



RTU-2 (DINING)  
DIRTY EVAPORATOR FILTERS



RTU-2 (DINING)  
CLEAN EVAPORATOR FILTERS



RTU-3 (KITCHEN)  
DIRTY EVAPORATOR FILTERS



RTU-3 (KITCHEN)  
DIRTY EVAPORATOR FILTERS



RTU-1 (DINING)  
DIRTY EVAPORATOR



RTU-1 (DINING)  
CLEAN EVAPORATOR



RTU-2 (DINING)  
DIRTY EVAPORATOR



RTU-2 (DINING)  
CLEAN EVAPORATOR




RTU-3 (KITCHEN)  
DIRTY EVAPORATOR




RTU-3 (KITCHEN)  
CLEAN EVAPORATOR




RTU-1 (DINING)  
DIRTY HEATER SECTION




RTU-1 (DINING)  
CLEAN HEATER SECTION




RTU-2 (DINING)  
DIRTY HEATER SECTION




RTU-2 (DINING)  
CLEAN HEATER SECTION



RTU-3 (KITCHEN)  
DIRTY HEATER SECTION



RTU-3 (KITCHEN)  
CLEAN HEATER SECTION



RTU-1 (DINING)  
BURNER TUBE INSPECTION




RTU-2 (DINING)  
BURNER TUBE INSPECTION



RTU-3 (KITCHEN)  
BURNER TUBE INSPECTION



**DXC-3 (MEAT COOLER)  
DIRTY CONDENSER**



**DXC-3 (MEAT COOLER)  
CLEAN CONDENSER**



**DXC-4 (PREP TABLE)  
DIRTY CONDENSER**



**DXC-4 (PREP TABLE)  
CLEAN CONDENSER**



**DXC-5 (FRYER FREEZER)  
DIRTY CONDENSER**



**DXC-5 (FRYER FREEZER)  
CLEAN CONDENSER**



DXC-6 (SUNDAE PREP)  
DIRTY CONDENSER



DXC-6 (SUNDAE PREP)  
CLEAN CONDENSER



DXC-7 (TOPPING COOLER)  
DIRTY CONDENSER



DXC-7 (TOPPING COOLER)  
CLEAN CONDENSER



DXC-1 (WALK-IN COOLER)  
DIRTY EVAPORATOR



DXC-1 (WALK-IN COOLER)  
CLEAN EVAPORATOR




DXC-1 (WALK-IN COOLER)  
DIRTY CONDENSER




DXC-1 (WALK-IN COOLER)  
CLEAN CONDENSER



DXC-2 (WALK-IN FREEZER)  
DIRTY EVAPORATOR



DXC-1 (WALK-IN COOLER)  
CLEAN EVAPORATOR



DXC-1 (WALK-IN COOLER)  
DIRTY CONDENSER



DXC-1 (WALK-IN COOLER)  
CLEAN CONDENSER



## Project Summary

The purpose of the visit is to perform preventative maintenance for the store. We change belts and filters, clean evaporators and condenser, and check refrigeration and heating cycle where possible. We also, check and set exhaust, outside air, and make up air coming in out of the build to the engineer's design and/or to make the space as comfortable and healthy as possible. All of this ensures a healthy and comfortable space, extends service life of units, and reduces the number of future repairs by prevention.

Freddy's locations for preventative maintenance are done in a pair. This allows two stores preventative maintenance to be completed in one day. To accomplish this the food equipment will be cleaned every 6 months. So, every other visit to a store the food equipment will be evaluated and cleaned. Food equipment was evaluated this trip.

RTUs: There evaporator coil was rinsed off and cleaned. During warmer months a self-cleaning chemical is sprayed on the evaporator. The outside air filters were rinsed off to remove any dirty, so the unit stays at the designated outside air set point. Based on static pressures, amps, and fan rpm it shows that the total supply has not changed since the last test and balance.

MAU: The intake filters had slight dirt accumulation. They were washed.

All exhaust fans were cleaned out on the roof. The vents to the motor were cleaned so they can vent properly.

Food equipment condensers were cleaned. The Walk-In evaporator were cleaned. All equipment is in good health unless stated in the Recommendation List.

All issues found are reported in the Recommendation list at the start of the report.

## BUILDING PRESSURE SET POINTS

Assigned Organization: National TAB

Status: Not Submitted

Asset:

<b>INITIAL AIRFLOWS:</b>	
OA RTU-1 (DINING)	319
OA RTU-2 (DINING)	443
OA RTU-3 (KITCHEN)	1031
KEF-1 (FRYER)	927
KEF-2 (GRIDDLE)	1818
EF-1 (RESTROOM)	122
EF-2 (RESTROOM)	120
MAU-1	1962
TOTAL EXHUAST	2987
TOTAL SUPPLY	3755
NET AIRFLOW	786
<b>BUILDING PRESSURE ( in W.C.)</b>	
INITIAL BUILDING PRESSURE	-0.001
FINAL BUILDING PRESSURE	-0.001

Notes/Comments:

**PM CHECKLIST: FOOD EQUIP**

Assigned Organization: National TAB

Status: Not Submitted

Asset:

<b>WALK-IN PM CHECKLIST</b>	
Are the doors clear of frost build up?	YES
Are the evaporators clear of frost build up?	YES
Are the walls clear of frost build up?	YES
Are the penetrations and lines clear of frost build up?	YES
Are all evaporator fans running?	YES
<b>GENERAL FOOD EQUIPMENT</b>	
Are the units clear of frost?	YES
Are the prefilters on the condensers clear/replaced?	YES(1)
Are the condensate drains clear of debris (If applicable)?	YES

**Notes/Comments:**

(1) THERE ARE PREFILTERS ON THE CONDENSERS. THEY ARE FOAM PADDING AND NOT ACTUALLY FILTERS.

## PM CHECKLIST: HEAT SEASON

Assigned Organization: National TAB

Status: Not Submitted

Asset:

<b>RTU HEATING SEASON CHECKLIST</b>	
Wipe out and remove debris from the heater section?	YES
Heat exchanger free of cracks?	YES
All units properly go into heating?	YES
Thermostat turn on all stages of heating?	YES
<b>MAU HEATING SEASON CHECKLIST</b>	
All units properly go into heating?	YES
Wipe out and remove debris from the heater section?	YES
Inlet and discharge thermostat setpoints at the properly settings?	YES

**Notes/Comments:**

## PM CHECKLIST: HVAC

Assigned Organization: National TAB

Status: Not Submitted

Asset:

<b>HOOD CHECKLIST</b>	
Smoke test capture	90% GRIDDLE HOOD/95% FRYER HOOD
Fan come on by heat?	YES
<b>RTU PM CHECKLIST</b>	
Outside air filter clean?	YES
Evaporator Filters Replaced?	YES
Evaporator Coil cleaned?	YES
Condenser cleaned? (Seasonal)	N/A
Belt replaced in last 6 months?	N/A
Motor ventilation cleared of dust and debris?	YES
<b>MAU PM CHECKLIST</b>	
Outside air filter clean?	YES
Belt replaced in last 6 months?	N/A
<b>EXHUAUST FAN PM CHECKLIST</b>	
Motor ventilation cleared of dust and debris?	YES
Belt replaced in last 6 months?	N/A
Motor ventilation cleared of dust and debris?	YES
<b>THERMOSTAT CHECKLIST</b>	
Are the thermostats in fan "ON" position upon arrival?	NO
Are the thermostats programed?	YES(1)

**Notes/Comments:**

(1) KITCHEN THERMOSTATE NOT PROGRAMABLE

## System/Unit: AHU/RTU

Asset: RTU-1

AREA: SALES/SERVICE

Unit Data		
	Design	Actual
MFG	YORK	YORK
Model Num	ZJ090N15Q2KA A5	ZW- 07N18NTKAA5A
Serial Num	-	N1F4761629
Num OA Filters 1	-	4
OA Filter Size 1	-	23X24.25
Num Final Filter 1	-	4
Final Filter Size 1	-	20X24X2
Num Final Filter 2	-	NA
Final Filter Size 2	-	NA

Motor Data		
	Design	Actual
Motor MFG	-	CENTURY
Frame	-	56HZ
Horsepower	-	3
Motor Rpm	-	1749
Phase	-	3
Rated Voltage	-	208
Rated Amperage	-	9.4

Drive Data		
	Design	Actual
Belt CL Distance	-	20
Num of Belts	-	1
Belt Size	-	A54
Belt Alignment	-	GOOD

Gas Heat		
	Design	Actual
Gas Type	-	NATURAL GAS
Burner Type	-	BURNER TUBES
Heater Operates (y/n)	-	YES

Completed By: Ash Albin on 02/19/2020

Notes:

Test Data		
	Design	Actual
SF RPM	1024	1014
OA CFM	673	319
RL Voltage	-	212/215/215
RL Amperage	-	8.7/8.8/8.4

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.49
Fan Suction SP	-	-0.71
Fan Discharge SP	-	0.60
Total ESP	1.07	1.09
Fan Total SP	1.83	1.31

General		
	Design	Actual
Unit free of Damage	-	YES
Unit Completely Assembled	-	YES
Unit Leveled	-	YES
Curb & Unit Installed Air Tight	-	YES
Controls Complete	-	N/A
Unit Filters Clean	-	YES
Evap Coil Clean	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Refr Sight Glass Dry	-	N/A
Condensate Drain Installed	-	YES
Crankcase Heaters Operate	-	YES

## System/Unit: AHU/RTU

Asset: RTU-2

AREA: SALES/SERVICE

Unit Data		
	Design	Actual
MFG	YORK	YORK
Model Num	ZJ090N15Q2KA A5	ZJ090N15Q2KA A5
Serial Num	-	N1F4761630
Num OA Filters 1	-	4
OA Filter Size 1	-	23X22.25
Num Final Filter 1	-	4
Final Filter Size 1	-	20X24X2
Num Final Filter 2	-	NA
Final Filter Size 2	-	NA

Motor Data		
	Design	Actual
Motor MFG	-	CENTURY
Frame	-	56HZ
Horsepower	-	3
Motor Rpm	-	1793
Phase	-	3
Rated Voltage	-	208
Rated Amperage	-	9.4

Drive Data		
	Design	Actual
Belt CL Distance	-	20.25
Num of Belts	-	1
Belt Size	-	A54(AX54)
Belt Alignment	-	GOOD

Gas Heat		
	Design	Actual
Gas Type	-	NATURAL GAS
Burner Type	-	BURNER TUBES
Heater Operates (y/n)	-	YES

Test Data		
	Design	Actual
SF RPM	940	NA
OA CFM	660	443
RL Voltage	-	214/216/216
RL Amperage	-	6.1/6.8/7.0

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.10
Fan Suction SP	-	-0.19
Fan Discharge SP	-	0.20
Total ESP	1.07	0.30
Fan Total SP	1.57	0.39

General		
	Design	Actual
Unit free of Damage	-	YES
Unit Completely Assembled	-	YES
Unit Leveled	-	YES
Curb & Unit Installed Air Tight	-	YES
Controls Complete	-	N/A
Unit Filters Clean	-	YES
Evap Coil Clean	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Refr Sight Glass Dry	-	N/A
Condensate Drain Installed	-	YES
Crankcase Heaters Operate	-	YES

Completed By: Ash Albin on 02/19/2020

Notes:

## System/Unit: AHU/RTU

Asset: RTU-3

AREA: KITCHEN

Unit Data		
	Design	Actual
MFG	YORK	YORK
Model Num	ZJ150N20Q2KA A5	ZJ150N20Q2KA A5
Serial Num	-	21F4761624
Num OA Filters 1	-	4
OA Filter Size 1	-	23X24.25
Num Final Filter 1	-	4
Final Filter Size 1	-	20X24X2
Num Final Filter 2	-	NA
Final Filter Size 2	-	NA

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR
Frame	-	184T
Horsepower	-	5
Motor Rpm	-	1782
Phase	-	3
Rated Voltage	-	208
Rated Amperage	-	14

Drive Data		
	Design	Actual
Belt CL Distance	-	19.75
Num of Belts	-	1
Belt Size	-	AX54
Belt Alignment	-	GOOD

Gas Heat		
	Design	Actual
Gas Type	-	NATURAL GAS
Burner Type	-	BURNER TUBES
Heater Operates (y/n)	-	YES

Test Data		
	Design	Actual
SF RPM	1355	774
OA CFM	425	1031
RL Voltage	-	209/211/213
RL Amperage	-	7.9/7.7/7.7

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.91
Fan Suction SP	-	-1.21
Fan Discharge SP	-	0.54
Total ESP	2.49	2.12
Fan Total SP	3.23	1.75

General		
	Design	Actual
Unit free of Damage	-	YES
Unit Completely Assembled	-	YES
Unit Leveled	-	YES
Curb & Unit Installed Air Tight	-	YES
Controls Complete	-	N/A
Unit Filters Clean	-	YES
Evap Coil Clean	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Refr Sight Glass Dry	-	N/A
Condensate Drain Installed	-	YES
Crankcase Heaters Operate	-	YES

Completed By: Ash Albin on 02/19/2020

Notes:

## System/Unit: FAN - Supply

Asset: MAU-1

AREA: KITCHEN HOODS

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE-AIRE	CAPTIVE-AIRE
<b>Model Num</b>	A1.D.250-G10	A1.D.250-G10
<b>Serial Num</b>	-	1949084
<b>Num Filters Size 1</b>	-	3
<b>Filter Size 1</b>	-	16X20X2
<b>Num Filters Size 2</b>	-	NA
<b>Filter Size 2</b>	-	NA

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	WEG
<b>Frame</b>	-	D56
<b>Horsepower</b>	-	1.5
<b>Motor Rpm</b>	-	1744
<b>Phase</b>	-	3
<b>Voltage (rated)</b>	-	208
<b>Amperage (rated)</b>	-	4.7
<b>Service Factor</b>	-	1.0

Drive Data		
	Design	Actual
<b>Num of Belts</b>	-	1
<b>Belt Size</b>	-	AX38
<b>Belt Alignment Verified</b>	-	GOOD

Gas Heat		
	Design	Actual
<b>Gas Type</b>	-	NATURAL GAS
<b>Burner Type</b>	-	DIRECT FIRE
<b>Heater Operates (y/n)</b>	-	YES
<b>Flame Status (pass/fail)</b>	-	PASS
<b>Inlet Air Temp SetPt</b>	-	55
<b>Discharge Air Temp SetPt</b>	-	60
<b>Air Flow Switch SP Actual</b>	-	0.36

Completed By: Ash Albin on 02/19/2020

Notes:

Test Data		
	Design	Actual
<b>CFM</b>	2542	1962
<b>SF RPM</b>	1344	1317
<b>Motor RPM</b>	-	1743
<b>RL Voltage</b>	-	208/209/210
<b>RL Amperage</b>	-	4.6/3.7/3.7

General		
	Design	Actual
<b>Unit free of Damage</b>	-	YES
<b>Curb &amp; Unit Installed Air Tight</b>	-	YES
<b>Fan Rotation Correct</b>	-	YES
<b>Fan Belt Condition</b>	-	YES
<b>Unit Filters Clean</b>	-	YES

## System/Unit: FAN - Exhaust

Asset: EF1

AREA: RESTROOM

Unit Data		
	Design	Actual
<b>MFG</b>	COOK	COOL AIR
<b>Model Num</b>	GC-164	CFL15A1151
<b>Serial Num</b>	-	NA

Test Data		
	Design	Actual
<b>CFM</b>	150	122

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	BROAN
<b>Horsepower</b>	-	108W
<b>Motor Rpm</b>	-	745
<b>Phase</b>	-	1
<b>Voltage (rated)</b>	-	120
<b>Amperage (rated)</b>	-	0.56

Completed By: Ash Albin on 02/19/2020

Notes:

## System/Unit: FAN - Exhaust

Asset: EF2

AREA: RESTROOM

Unit Data		
	Design	Actual
<b>MFG</b>	COOK	COOL AIR
<b>Model Num</b>	GC-164	CFL15A1151
<b>Serial Num</b>	-	NA

Test Data		
	Design	Actual
<b>CFM</b>	150	120

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	BROAN
<b>Horsepower</b>	-	108W
<b>Motor Rpm</b>	-	45
<b>Phase</b>	-	1
<b>Voltage (rated)</b>	-	120
<b>Amperage (rated)</b>	-	0.56

Completed By: Ash Albin on 02/19/2020

Notes:

## System/Unit: FAN - Exhaust

Asset: KEF-1

AREA: HOOD 2

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE-AIRE	CAPTIVE-AIRE
<b>Model Num</b>	NCA8FA	NCA8FA
<b>Serial Num</b>	-	194084
<b>Type</b>	-	CENTRIFUGAL
<b>Configuration</b>	-	UPBLAST

Test Data		
	Design	Actual
<b>CFM</b>	1083	927
<b>Fan RPM</b>	1718	1707
<b>Fan Rotation</b>	-	CCW
<b>Motor RPM</b>	-	1732
<b>RL Voltage</b>	-	118
<b>RL Amperage</b>	-	7.1
<b>Suction ESP</b>	-	-0.64
<b>Discharge ESP</b>	-	ATM
<b>Total ESP</b>	0.94	0.54

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	WEG
<b>Frame</b>	-	C56
<b>Horsepower</b>	-	0.5
<b>Motor Rpm</b>	-	1730
<b>Phase</b>	-	1
<b>Voltage (rated)</b>	-	115/208-230/229
<b>Amperage (rated)</b>	-	7.7
<b>Service Factor</b>	-	1.35

Drive Data		
	Design	Actual
<b>Num of Belts</b>	-	1
<b>Belt Size</b>	-	AX20
<b>Belt Alignment Verified</b>	-	GOOD

Completed By: Ash Albin on 02/19/2020

Notes:

## System/Unit: FAN - Exhaust

Asset: KEF-2

AREA: HOOD 1

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE-AIRE	CAPTIVE-AIRE
<b>Model Num</b>	NCA14FA	NCA14FA
<b>Serial Num</b>	-	1949084
<b>Type</b>	-	CENTRIFUGAL
<b>Configuration</b>	-	UPBLAST

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	WEG
<b>Frame</b>	-	E56
<b>Horsepower</b>	-	0.75
<b>Motor Rpm</b>	-	1745
<b>Phase</b>	-	3208
<b>Voltage (rated)</b>	-	208-230/460
<b>Amperage (rated)</b>	-	2.65-2.66/1.3
<b>Service Factor</b>	-	1.15

Drive Data		
	Design	Actual
<b>Num of Belts</b>	-	1
<b>Belt Size</b>	-	AX22
<b>Belt Alignment Verified</b>	-	GOOD

Completed By: Ash Albin on 02/19/2020

Notes:

Test Data		
	Design	Actual
<b>CFM</b>	2202	1818
<b>Fan RPM</b>	1358	1355
<b>Fan Rotation</b>	-	CCW
<b>Motor RPM</b>	-	1749
<b>RL Voltage</b>	-	208/209/210
<b>RL Amperage</b>	-	2.2/2.3/2.4
<b>Suction ESP</b>	-	-0.45
<b>Discharge ESP</b>	-	ATM
<b>Total ESP</b>	0.68	0.45

## System/Unit: COIL - DX

Asset: DXC1

AREA: WALK-IN COOLER

Unit Data		
	Design	Actual
<b>MFG</b>	NA	KOLPAK
<b>Model Num</b>	NA	CLR
<b>Serial Num</b>	-	410083981DWS

General		
	Design	Actual
<b>Evap Coil Filters Clean</b>	-	YES
<b>Evap Coil Clean</b>	-	YES
<b>Evap Coil Fins Straight</b>	-	YES
<b>Evap Coil Free of Frost</b>	-	YES
<b>Condensor Coil Clean</b>	-	YES
<b>Condensor Fins Straight</b>	-	YES
<b>Condensate Drain Installed</b>	-	YES
<b>Refrigerant Sight Glass Dry</b>	-	N/A
<b>Crankcase Heaters Operate</b>	-	N/A

Completed By: Ash Albin on 02/19/2020

Notes: PENETRATION PIPES MAKE CLEANING HALF OF THE EVAPORATOR COILS DIFFICULT. (BRING THAT CAN GET INBETWEEN SMALL SPACES WITHOUT DAMAGEING COILS.

## System/Unit: COIL - DX

Asset: DXC2

AREA: WALK-IN FREEZER

Unit Data		
	Design	Actual
MFG	NA	KOLPAK
Model Num	NA	FZR
Serial Num	-	410083981DW1 S

General		
	Design	Actual
Evap Coil Filters Clean	-	YES
Evap Coil Clean	-	YES
Evap Coil Fins Straight	-	YES(95%)
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Condensate Drain Installed	-	YES
Refrigerant Sight Glass Dry	-	N/A
Crankcase Heaters Operate	-	N/A

Completed By: Ash Albin on 02/19/2020

Notes: ICE BUILD UP IN SEVRAL AREAS. (ALL MINIMAL THOUGH)

## System/Unit: COIL - DX

Asset: DXC3

AREA: MEAT COOLER 1

Unit Data		
	Design	Actual
MFG	NA	RANDAL
Model Num	NA	NA
Serial Num	-	NA

General		
	Design	Actual
Evap Coil Filters Clean	-	NA
Evap Coil Clean	-	YES
Evap Coil Fins Straight	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Condensate Drain Installed	-	YES
Refrigerant Sight Glass Dry	-	N/A
Crankcase Heaters Operate	-	N/A

Completed By: Ash Albin on 02/19/2020

Notes:

## System/Unit: COIL - DX

Asset: DXC4

AREA: PREP TABLE 1

Unit Data		
	Design	Actual
MFG	NA	RANDALL
Model Num	NA	NA
Serial Num	-	NA

General		
	Design	Actual
Evap Coil Filters Clean	-	NA
Evap Coil Clean	-	YES
Evap Coil Fins Straight	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Condensate Drain Installed	-	YES
Refrigerant Sight Glass Dry	-	NA
Crankcase Heaters Operate	-	NA

Completed By: Ash Albin on 02/19/2020

Notes:

## System/Unit: COIL - DX

Asset: DXC5

AREA: FRYER FREEZER

Unit Data		
	Design	Actual
MFG	NA	RANDALL
Model Num	NA	2010F
Serial Num	-	W276490-1-1

General		
	Design	Actual
Evap Coil Filters Clean	-	YES
Evap Coil Clean	-	YES
Evap Coil Fins Straight	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Condensate Drain Installed	-	YES
Refrigerant Sight Glass Dry	-	N/A
Crankcase Heaters Operate	-	N/A

Completed By: Ash Albin on 02/19/2020

Notes:

## System/Unit: COIL - DX

Asset: DXC6

AREA: SUNDAE PREP

Unit Data		
	Design	Actual
<b>MFG</b>	NA	STOELTING
<b>Model Num</b>	NA	DC4-37
<b>Serial Num</b>	-	5430806L

General		
	Design	Actual
<b>Evap Coil Filters Clean</b>	-	YES
<b>Evap Coil Clean</b>	-	YES
<b>Evap Coil Fins Straight</b>	-	YES
<b>Evap Coil Free of Frost</b>	-	YES
<b>Condensor Coil Clean</b>	-	YES
<b>Condensor Fins Straight</b>	-	YES
<b>Condensate Drain Installed</b>	-	YES
<b>Refrigerant Sight Glass Dry</b>	-	N/A
<b>Crankcase Heaters Operate</b>	-	N/A

Completed By: Ash Albin on 02/19/2020

Notes:

## System/Unit: COIL - DX

Asset: DXC7

AREA: TOPPING COOLER

Unit Data		
	Design	Actual
MFG	NA	RANDALL
Model Num	NA	2010F
Serial Num	-	W276490-1-1

General		
	Design	Actual
Evap Coil Filters Clean	-	YES
Evap Coil Clean	-	YES
Evap Coil Fins Straight	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Condensate Drain Installed	-	YES
Refrigerant Sight Glass Dry	-	N/A
Crankcase Heaters Operate	-	N/A

Completed By: Ash Albin on 02/19/2020

Notes:

## System/Unit: COIL - DX

Asset: DXC8

AREA: BOH ICE MACHINE

Unit Data		
	Design	Actual
<b>MFG</b>	NA	HOSHIZAKI AMERICA
<b>Model Num</b>	NA	F-1001MRJ-C
<b>Serial Num</b>	-	D02483E

General		
	Design	Actual
<b>Evap Coil Filters Clean</b>	-	SELF CONTAINED
<b>Evap Coil Clean</b>	-	SELF CONTAINED
<b>Evap Coil Fins Straight</b>	-	SELF CONTAINED
<b>Evap Coil Free of Frost</b>	-	SELF CONTAINED
<b>Condensor Coil Clean</b>	-	YES
<b>Condensor Fins Straight</b>	-	YES
<b>Condensate Drain Installed</b>	-	YES
<b>Refrigerant Sight Glass Dry</b>	-	N/A
<b>Crankcase Heaters Operate</b>	-	N/A

Completed By: Ash Albin on 02/19/2020

Notes:

## System/Unit: COIL - DX

Asset: DXC9

AREA: SODA ICE MACHINE

Unit Data		
	Design	Actual
<b>MFG</b>	NA	HOSHIZAKI AMERICA
<b>Model Num</b>	NA	F-1501MRJ-C
<b>Serial Num</b>	-	J10861F

General		
	Design	Actual
<b>Evap Coil Filters Clean</b>	-	SELF CONTAINED
<b>Evap Coil Clean</b>	-	SELF CONTAINED
<b>Evap Coil Fins Straight</b>	-	SELF CONTAINED
<b>Evap Coil Free of Frost</b>	-	SELF CONTAINED
<b>Condensor Coil Clean</b>	-	YES
<b>Condensor Fins Straight</b>	-	YES
<b>Condensate Drain Installed</b>	-	YES
<b>Refrigerant Sight Glass Dry</b>	-	N/A
<b>Crankcase Heaters Operate</b>	-	N/A

Completed By: Ash Albin on 02/19/2020

Notes: