

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-2	SALES	5400	5398	4475	4456	925	942	17.1%	17.5%						
RTU-3	BOH/STOCK	2200	2174	1800	1752	400	422	18.2%	19.4%						
EF-1														275	277
TOTALS		7600	7572	6275	6208	1325	1364			0	0	0	0	275	277

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1325	1364
TOTAL EXHAUST	275	277
NET AIRFLOW	1050	1087

NOTES: