

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB REPORT**  
**Function: Test, Adjust, & Balance**  
**Date: 05/07/2025**  
**Completed By:**

**PROJECT**  
**CW 3300 Olympus - Senske (Dallas, TX)**

3300 Olympus Blvd

Dallas, TX 75019

**Client**  
Billingsley

# National TAB

Project: CW 3300 Olympus - Senske (Dallas, TX)

## Table Of Contents

Section	Page #
Certification	3
Equipment Calibrations	4
Abbreviations	5
GRD	6
VRFs	7



# CERTIFICATION

**PROJECT:** CW 3300 Olympus - Senske (Dallas, TX)

The data presented in this report is a record of system measurements and final adjustments that have been obtained in accordance with the current edition of the NEBB *Procedural Standards for Testing, Adjusting, and Balancing of Environmental Systems*. Any variances from design quantities, which exceed NEBB tolerances, are noted in the Test-Adjust-Balance Report Project Summary.

The air distribution system has been tested and balanced and final adjustments have been made in accordance with NEBB standards and the project specifications.

**NEBB TAB FIRM:** National TAB-Southeast

---

**REGISTRATION NO:** 3755

---

**CERTIFIED BY:** J. Scott Springer 23312

---

**DATE:** 5/7/2025

---

The hydronic distribution system has been tested and balanced and final adjustments have been made in accordance with NEBB standards and the project specifications.

**NEBB TAB FIRM:** National TAB-Southeast

---

**REGISTRATION NO:** 3755

---

**CERTIFIED BY:** J. Scott Springer 23312

---

**DATE:**

---


## Submitted and Certified by:

**NEBB TAB FIRM:** National TAB-Southeast

---

**TAB PROFESSIONAL:** J. Scott Springer

---

**SIGNATURE:** 

---

**REGISTRATION NO:** 3755 (NTAB) / 23312

---

**CERTIFICATION EXP:** 12/31/2025

---





# National TAB



## Testing, Adjusting, and Balancing Equipment

Function		Range	Minimum Accuracy	Instrument Information	Calibration Date	Date Due
AIR	AIR PRESSURE	0 in wg to 10 in wg	2% +/- 0.001 in wg	Shortridge ADM-880C S/N M05066	10/15/2024	10/15/2025
	AIR VELOCITY INSTRUMENT	50 fpm to 3900 fpm	+/- 5 % +/- 7 fpm	Shortridge ADM-880C S/N M05066	10/15/2024	10/15/2025
	DIRECT HOOD READING	100 cfm to 2000 cfm	+/- 3 % +/- 7 cfm	Shortridge Flow Hood	10/15/2024	10/15/2025
TEMPERATURE	AIR METER	-20 F to 240 F	+/- .5 % 2 F	Cooper ATKINS - SRH77A S/N 081820093	10/15/2024	10/15/2025
	AIR PROBE	-20 F to 240 F	+/- .5 % 2 F	Cooper ATKINS - PD1388 7-6 S/N 5028	10/15/2024	10/15/2025
	IMMERSION METER	-20 F to 240 F	+/- .5 % 2 F	Cooper ATKINS - SRH77A S/N 081820093	10/15/2024	10/15/2025
	IMMERSION PROBE	-20 F to 240 F	+/- .5 % 2 F	Cooper ATKINS - PD1388 7-6 S/N 1075	10/15/2024	10/15/2025
	CONTACT METER	-20 F to 240 F	+/- .5 % 2 F	Cooper ATKINS - SRH77A S/N 081820093	10/15/2024	10/15/2025
	CONTACT PROBE	-20 F to 240 F	+/- .5 % 2 F	Cooper ATKINS - PD1388 7-6 S/N 4011	10/15/2024	10/15/2025
HUMIDITY	HUMIDITY PROBE	10 % RH to 90 % RH	3% of reading	Cooper ATKINS - SRH77A S/N 090315046	10/15/2024	10/15/2025
ELECTRICAL	VOLTAGE MEASUREMENT	0 VAC to 600 VAC	2 % reading +/- 5 digits	Dwyer CM-1 - S/N 190800099	10/15/2024	10/15/2025
	AMPERAGE MEASUREMENT	0 Amperers to 100 Amperes	2 % reading +/- 5 digits	Dwyer CM-1 - S/N 190800099	10/15/2024	10/15/2025
ROTATION	ROTATION MEASUREMENT	60 rpm to 5000 rpm	2 % reading 2 rpm	Dwyer TAC-L - S/N S1100123	10/15/2024	10/15/2025
HYDRONIC	PRESSURE MEASUREMENT	-30 in Hg to 200 psi	±2% of reading +/- 1 psi	Dwyer 490W-6 - S/N 01L6NK	6/3/2024	6/3/2025
	DIFFERENTIAL PRESSURE MEASUREMENT	0 psi - 80 psi	±2% of reading +/- 1 psi	Dwyer 490W-6 - S/N 01L6NK	6/3/2024	6/3/2025
DALT	DUCT LEAKAGE	-10" - +10" wc	±1% of reading +/- .0004" wc	Kanomax DALT 6900 S/N: 080439	3/2025	3/1/2026

## Abbreviation List

A = Area (ft <sup>2</sup> )	S.F. = Service Factor
AHU = Air Handling Unit	SF = Supply Fan
A <sub>k</sub> = Effective Area	SP = Static Pressure
BHP = Brake Horsepower (IP) HP	SR = Supply Register
Btu = British Thermal Unit	T = Temperature
Btu/h = Btuh = BTUH = BTU/Hour	T <sub>ma</sub> = Mixed Air Temperature
CL = Center Distance (used in belt formula)	T <sub>oa</sub> = Outside Air Temperature
CD = Ceiling Diffuser	T <sub>ra</sub> = Return Air Temperature
CF = Correction Factor	H = Head (in wc, ft wc, psi)
CFM = Volumetric Flow: Cubic Feet Per Minute	h = Enthalpy
CO <sub>2</sub> = Carbon Dioxide	HP = Horsepower
CO = Carbon Monoxide	hr = Hour
C <sub>v</sub> = Flow Constant	K <sub>v</sub> = Flow constant (SI)
d = Diameter (in.) IP	kW = Kilowatt = 1000 Watts
Δ = Difference or Change (Final - Initial)	LAT = Leaving Air Temperature
DB = Dry Bulb	lb = Pounds
EA = Exhaust Air	LWT = Leaving Water Temperature
EAT = Entering Air Temperature	ma = Mixed Air
EF = Exhaust Fan	MIN = Minimum
Eff = Efficiency	MAX = Maximum
EG = Exhaust Grille	N/A = Not Applicable
ESP = External Static Pressure	NA = No Access
EWT = Entering Water Temperature	NL = Not Listed
°F = Degrees Fahrenheit, °F	NPSHA = Net Positive Suction Head Available
FPB = Fan Powered Box	NS = Not Specified
FLA = Full Load Amps	OA = Outside Air
fpm = Feet per Minute (fpm)	OAT = Outside Air Temperature
ft = Foot	PD = Sheave Pitch Diameter
gal = Gallons	P.D. = Pressure Drop
GPM = Gallons Per Minute (GPM)	PF = Power Factor
h = Enthalpy (BTU/lb dry air)	SG = Supply Grille
P = Pressure	SR = Supply Register
ppm = parts per million	TP = Total Pressure
psi = Pounds Per Square Inch	T <sub>ra</sub> = Return Air Temperature
psid = PSI Differential	TS = Tip Speed (fpm) IP, (m/s) SI
r = Radius (in)	TSP = Total Static Pressure
% <sub>ra</sub> = % of Return Air	V = Velocity
RA = Return Air	VAV = Variable Air Volume
RAT = Return Air Temperature	VD = Volume Damper
RF = Return Fan	VFD = Variable Frequency Drive
RG = Return Grille	W = Watt
RH = Relative Humidity	WB = Wet Bulb
RPM = Revolutions Per Minute	wg = wc = water gauge = water column
RTU = Roof Top Unit	WHP = Water Horsepower (IP)
SA = Supply Air	ω = Humidity Ratio



2841 IRVING BLVD.  
DALLAS, TEXAS 75207  
TEL: 214-638-6800

ARCHITECT/ENGINEER

©2024 Purdy - McGuire  
Professional - Electrical Engineer  
17200 North Dallas Parkway  
Suite 3000  
Dallas, Texas 75248-1147  
Firm Registration # F-1511  
Tel: 972-238-5357  
Fax: 972-239-0251  
www.purdy-mcguire.com

PM/JOB NO. 24007.004  
PROJECT MGR. TODD JOHNSON

THIS DRAWING SHALL NOT BE REPRODUCED FOR ANY PROJECT OTHER THAN THE PROJECT NOTED IN THE TITLE BLOCK WITHOUT THE WRITTEN CONSENT OF PURDY-MCGUIRE, INC. DALLAS, TX

SEAL



PROJECT NUMBER: 665-016  
DRAWN BY: BH  
CHECKED BY: MW  
R.S.F.: 2/8/11

**BILLINGSLEY**  
COMPANY

**CYPRESS WATERS**  
**SENSE**

3300 OLYMPUS BLVD.  
SUITE # 180  
DALLAS, TX 75019

NO.	REVISIONS:	DATE:

CLIENT/LANDLORD ISSUE DATE: 06/13/2024  
BID ISSUE DATE: 06/13/2024  
PERMIT ISSUE DATE: 06/13/2024

DRAWING TITLE:  
LEVEL 01 MECHANICAL PLAN

DRAWING NUMBER:  
**M2.01**


© 2024 idGROUP, LLC

### NOTES BY SYMBOL

OUTSIDE AIR TAPS:  
PROVIDE SQUARE TO ROUND TRANSITIONS AT EXISTING OUTSIDE AIR SUPPLY DUCT AS FOLLOWS:  
6"X24" SQUARE TO 12"Ø,  
6"X16" SQUARE TO 10"Ø,  
6"X10" SQUARE TO 8"Ø.

REFER TO SHEET M0.01 FOR GENERAL NOTES, SCHEDULES AND SYMBOLS.

- TRANSFER GRILLE IN WALL TO DECK. SEE SHEET M2.11 FOR ADDITIONAL INFORMATION.
- VRF TO BE SUSPENDED FROM STRUCTURE. EXTEND FULL SIZED RETURN AIR PLENUM AS INDICATED ON DRAWINGS. PROVIDE MANUAL DAMPER AT OUTSIDE AIR DUCT CONNECTION TO RETURN AIR PLENUM.
- EXISTING BRANCH CONTROLLER SUSPENDED FROM STRUCTURE WITH ISOLATION SPRINGS.
- EXISTING BRANCH CONTROLLER TO BE RELOCATED. SEE SHEET M2.21 FOR ADDITIONAL INFORMATION.
- NEW LOCATION OF EXISTING BRANCH CONTROLLER. SEE SHEET M2.21 FOR ADDITIONAL INFORMATION.
- FULL SIZED RETURN PLENUM. SEE SHEET M2.11 FOR ADDITIONAL INFORMATION.
- SUSPEND EXHAUST FAN FROM STRUCTURE USING ALTHREAD HANGER RODS WITH VIBRATION ISOLATOR PER EACH ROD. EXTEND EXHAUST DUCT A MINIMUM OF 5'-0" FROM FAN AND TERMINATE AT TRANSFER GRILLE.
- EXISTING LOCATION OF FC UNIT TO BE RELOCATED. REMOVE EXISTING DUCTWORK AS INDICATED ON DRAWINGS.
- NEW LOCATION OF FC UNIT. MOUNT UNIT FROM STRUCTURE ABOVE. ENSURE BOX CLEARANCES ARE MAINTAINED AT NEW LOCATION. EXTEND NEW DUCT AS INDICATED ON DRAWINGS. COORDINATE RELOCATION WITH OTHER TRADES INVOLVED.
- ALL EXPOSED ROUND DUCTWORK SHALL BE INTERNALLY LINED SPIRAL DUCT WITH MICROBIOLOGICAL TREATMENT AND MOUNTED AT HEIGHT REQUIRED TO MAINTAIN GRILLES AT SAME HEIGHT AS ADJACENT LIGHTING FIXTURES. COORDINATE FINAL HEIGHT WITH ARCHITECTURAL REPRESENTATIVE PRIOR TO ROUGH-IN.
- ALL EXPOSED RECTANGULAR DUCTWORK SHALL BE 1" INTERNALLY LINED WITH MICROBIOLOGICAL TREATMENT AND MOUNTED AT HEIGHT REQUIRED TO MAINTAIN GRILLES AT SAME HEIGHT AS ADJACENT LIGHTING FIXTURES. COORDINATE FINAL HEIGHT WITH ARCHITECTURAL REPRESENTATIVE PRIOR TO ROUGH-IN.
- SIDEWALL GRILLE IS INTENDED TO WASH THE PERIMETER GLASS. ADJUST LOUVERS ACCORDINGLY.
- COORDINATE WITH GC TO UNDERCUT DOOR TO 3/4" FOR RETURN AIR TO ROOM.
- REROUTE EXHAUST DUCT OVER BRANCH DUCT IN CORRIDOR USING SAME METHODS AND MATERIALS TO MATCH EXISTING.
- PROVIDE SPLITTER DAMPER AT LOCATION INDICATED ON DRAWINGS. REFER TO DETAIL, SHEET M3.01.
- PROVIDE EXPANDED TAP AT LOCATION INDICATED ON DRAWINGS. REFER TO DETAIL, SHEET M3.01.



SUITE 180  
AVAILABLE

### 1 LEVEL 01 MECHANICAL PLAN

SCALE: 1/8"=1'-0"

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-4-1

Area: 101

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP012MA144A
Serial Num	4XR0742730P90W

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.114
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	0.89

Test Data		
	Design	Actual
SA CFM	365	340
Fan RPM		MED-HIGH
OA CFM	75	74
RA CFM	290	266
RL Voltage	208	214
RL Amperage	0.89	0.6
Suction ESP		-0.02
Discharge ESP		0.3
Total ESP	0.5	0.32
Brake HP		0.08

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
41-1	101	C	8	135	68	132	0.98
41-2	101	A	8	115	147	104	0.90
41-3	101	A	8	115	168	104	0.90
<b>VRF1-4-1</b>				<b>365</b>	<b>383</b>	<b>340</b>	<b>0.93</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-4-2

Area: 103

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFY027MA144A
Serial Num	4YR0074930P911

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.162
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	2.03

Test Data		
	Design	Actual
SA CFM	880	894
Fan RPM		MEDIUM
OA CFM	120	109
RA CFM	760	785
RL Voltage	208	213
RL Amperage	2.03	1.1
Suction ESP		-0.04
Discharge ESP		0.04
Total ESP	0.5	0.08
Brake HP		0.09

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
42-1	103	D	8X8	300	138	276	0.92
42-2	103	D	8X8	290	157	318	1.10
42-3	103	D	8X8	290	282	300	1.03
<b>VRF1-4-2</b>				<b>880</b>	<b>577</b>	<b>894</b>	<b>1.02</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-4-3

Area: 102

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP018MA145A
Serial Num	4XR0089530P30E

Test Data		
	Design	Actual
SA CFM	630	632
Fan RPM		MED-LOW
OA CFM	160	145
RA CFM	470	487
RL Voltage	208	213
RL Amperage	2.03	0.7
Suction ESP		-0.02
Discharge ESP		0.26
Total ESP	0.5	0.28
Brake HP		0.06

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.162
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	2.03

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
43-1	103	A	8	215	194	223	1.04
43-2	102	A	8	215	182	224	1.04
43-3	100	D	8X6	200	327	185	0.93
<b>VRF1-4-3</b>				<b>630</b>	<b>703</b>	<b>632</b>	<b>1.00</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-4-4

Area: 107

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP012MA144A
Serial Num	4XR0738430P90W

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.114
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	0.89

Test Data		
	Design	Actual
SA CFM	370	398
Fan RPM		MED-LOW
OA CFM	140	98 [1]
RA CFM	230	300
RL Voltage	208	213
RL Amperage	0.89	0.5
Suction ESP		-0.03
Discharge ESP		0.04
Total ESP	0.5	0.07
Brake HP		0.06

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
44-1	107	F	8X8	92	99	99	1.08
44-2	107	F	8X8	93	97	97	1.04
44-2	107	F	8X8	93	102	102	1.10
44-2	107	F	8X8	92	100	100	1.09
<b>VRF1-4-4</b>				<b>370</b>	<b>398</b>	<b>398</b>	<b>1.08</b>

NOTES:  
[1] OUTSIDE AIR DAMPER WAS 100% OPEN DURING TIME OF TESTING.

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-4-5

Area: 155

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP015MA144A
Serial Num	31R0160730P90X

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.162
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	1.24

Test Data		
	Design	Actual
SA CFM	490	512
Fan RPM		LOW
OA CFM	135	123
RA CFM	355	389
RL Voltage	208	214
RL Amperage	1.24	0.4
Suction ESP		-0.02
Discharge ESP		0.08
Total ESP	0.50	0.10
Brake HP		0.05

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
45-1	158	A	8	100	88	104	1.04
45-2	159	A	8	100	90	108	1.08
45-3	157	A	8	60	66	66	1.10
45-4	156	A	8	60	83	61	1.02
45-5	155	A	8	60	87	58	0.97
45-6	154	A	8	60	64	65	1.08
45-7	153	A	8	50	104	50	1.00
<b>VRF1-4-5</b>				<b>490</b>	<b>582</b>	<b>512</b>	<b>1.04</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-4-6

Area: 162

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP030MA145A
Serial Num	48R0038530P30F

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.402
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	3.01

Test Data		
	Design	Actual
SA CFM	1090	1418
Fan RPM		HIGH
OA CFM	465	284 [1]
RA CFM	625	1134
RL Voltage	208	213
RL Amperage	3.01	3.0
Suction ESP		-0.10
Discharge ESP		0.04
Total ESP	0.5	0.14
Brake HP		0.4

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
46-1	162	D	14X6	260	218	285	1.10
46-2	162	D	14X6	260	223	271	1.04
46-3	162	D	8X8	260	158	274	1.05
46-4	162	D	8X8	260	198	268	1.03
46-5	162	D	8X8	260	176	268	1.03
46-6	161	D1	6X6	50	74	52	1.04
<b>VRF1-4-6</b>				<b>1350</b>	<b>1047</b>	<b>1418</b>	<b>1.05</b>

**NOTES:**

[1] OSA DAMPER WAS 100% OPEN DURING TIME OF TESTING. OSA IS AT 61% OF DESIGN.

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-

Area: 147

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP018MA145A
Serial Num	4YR0101530P30E

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.162
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	2.03

Test Data		
	Design	Actual
SA CFM	820	875
Fan RPM		MED-LOW
OA CFM	155	143
RA CFM	665	732
RL Voltage	208	213
RL Amperage	2.03	1.00
Suction ESP		-0.04
Discharge ESP		0.08
Total ESP	0.5	0.12
Brake HP		0.08

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
47-1	143	D	8X8	300	224	327	1.09
47-2	144	A	8	65	153	61	0.94
47-3	145	A	8	65	101	70	1.08
47-4	146	A	8	65	93	70	1.08
47-5	147	A	8	65	65	69	1.06
47-6	149	A	8	65	80	67	1.03
47-7	150	A	8	65	83	70	1.08
47-8	151	A	8	65	55	71	1.09
47-9	152	A	8	65	41	70	1.08
<b>VRF1-4-7</b>				<b>820</b>	<b>895</b>	<b>875</b>	<b>1.07</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-5-1

Area: 134

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP036MA144A
Serial Num	33R0183130P913

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.402
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	3.01

Test Data		
	Design	Actual
SA CFM	1270	1306
Fan RPM		MED-HIGH
OA CFM	160	149
RA CFM	1110	1157
RL Voltage	208	213
RL Amperage	3.01	2.1
Suction ESP		-0.09
Discharge ESP		0.07
Total ESP	0.5	0.16
Brake HP		0.28

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
51-1	133	D	12X6	315	299	299	0.95
51-2	133	D	12X6	315	323	323	1.03
51-3	133	D	12X6	320	346	346	1.08
51-4	133	D	12X6	320	338	338	1.06
<b>VRF1-5-1</b>				<b>1270</b>	<b>1306</b>	<b>1306</b>	<b>1.03</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-5-2

Area: 134

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP036MA144A
Serial Num	33R0182230P913

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.402
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	3.01

Test Data		
	Design	Actual
SA CFM	1150	1073
Fan RPM		MEDIUM
OA CFM	115	108
RA CFM	1035	965
RL Voltage	208	212
RL Amperage	3.01	1.7
Suction ESP		-0.05
Discharge ESP		0.21
Total ESP	0.5	0.26
Brake HP		0.23

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
52-1	134	C	8	195	133	175	0.90
52-2	134	D	12X6	315	342	306	0.97
52-3	134	D	12X6	320	280	287	0.90
52-4	134	D	12X6	320	389	305	0.95
<b>VRF1-5-2</b>				<b>1150</b>	<b>1144</b>	<b>1073</b>	<b>0.93</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-5-3

Area: 134

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP027MA144A
Serial Num	4YR0073730P911

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.162
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	2.03

Test Data		
	Design	Actual
SA CFM	880	887
Fan RPM		MED-HIGH
OA CFM	195	187
RA CFM	685	700
RL Voltage	208	214
RL Amperage	2.03	1.2
Suction ESP		-0.05
Discharge ESP		0.23
Total ESP	0.5	0.28
Brake HP		0.09

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
53-1	134	A	8	220	250	220	1.00
53-2	134	A	8	220	206	220	1.00
53-3	134	A	8	220	196	223	1.01
53-4	134	A	8	220	161	224	1.02
<b>VRF1-5-3</b>				<b>880</b>	<b>813</b>	<b>887</b>	<b>1.01</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-5-4

Area: 136

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP015MA144A
Serial Num	31R0159730P90X

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.162
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	1.24

Test Data		
	Design	Actual
SA CFM	490	477
Fan RPM		MEDIUM
OA CFM	100	92
RA CFM	390	385
RL Voltage	208	212
RL Amperage	1.24	0.6
Suction ESP		-0.04
Discharge ESP		0.28
Total ESP	0.5	0.32
Brake HP		0.08

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
54-1	136	C	8	195	115	182	0.93
54-2	136	A	8	100	154	103	1.03
54-3	136	C	8	195	180	192	0.98
<b>VRF1-5-4</b>				<b>490</b>	<b>449</b>	<b>477</b>	<b>0.97</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-5-5

Area: 139

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP018MA145A
Serial Num	4XR0098330P30E

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.162
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	2.03

Test Data		
	Design	Actual
SA CFM	685	703
Fan RPM		MED-LOW
OA CFM	160	109 [1]
RA CFM	525	594
RL Voltage	208	214
RL Amperage	2.03	0.8
Suction ESP		-0.05
Discharge ESP		0.09
Total ESP	0.5	0.14
Brake HP		0.06

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
55-1	140	A	8	110	66	107	0.97
55-2	141	A	8	70	112	71	1.01
55-3	139	D	12X10	185	181	196	1.06
55-4	139	D	12X10	185	180	197	1.06
55-5	142	A	8	70	115	70	1.00
55-6	127	A	8	65	109	62	0.95
<b>VRF1-5-5</b>				<b>685</b>	<b>763</b>	<b>703</b>	<b>1.03</b>

**NOTES:**

[1] OUTSIDE AIR DAMPER WAS 100% OPEN DURING TIME OF TESTING.

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-6-1

Area: 106

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP024MA144A
Serial Num	34R0334930P90Z

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.162
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	2.03

Test Data		
	Design	Actual
SA CFM	825	843
Fan RPM		MED-HIGH
OA CFM	80	78
RA CFM	745	765
RL Voltage	208	213
RL Amperage	2.03	1.4
Suction ESP		-0.06
Discharge ESP		0.13
Total ESP	0.5	0.19
Brake HP		0.11

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
61-1	104	C	8	135	108	126	0.93
61-2	105	C	8	140	71	150	1.07
61-3	106	C	8	135	134	149	1.10
61-4	108	C	8	140	130	133	0.95
61-5	109	C	8	135	95	140	1.04
61-6	110	C	8	140	136	145	1.04
<b>VRF1-6-1</b>				<b>825</b>	<b>674</b>	<b>843</b>	<b>1.02</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-6-2

Area: 115

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP024MA133A
Serial Num	34R0335030P90Z

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.162
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	2.03

Test Data		
	Design	Actual
SA CFM	825	799
Fan RPM		MEDIUM
OA CFM	82	74
RA CFM	745	725
RL Voltage	208	213
RL Amperage	2.03	1.1
Suction ESP		-0.04
Discharge ESP		0.15
Total ESP	0.5	0.19
Brake HP		0.09

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
62-1	111	C	8	135	130	136	1.01
62-2	113	C	8	140	126	143	1.02
62-3	114	C	8	135	118	133	0.99
62-4	114	C	8	140	112	133	0.95
62-5	115	C	8	135	110	127	0.94
62-6	115	C	8	140	110	127	0.91
<b>VRF1-6-2</b>				<b>825</b>	<b>706</b>	<b>799</b>	<b>0.97</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-6-3

Area: 123

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP012MA144A
Serial Num	4XR0742630P90W

Test Data		
	Design	Actual
SA CFM	325	339
Fan RPM		MED-LOW
OA CFM	85	91
RA CFM	250	248
RL Voltage	208	214
RL Amperage	0.89	0.4
Suction ESP		-0.02
Discharge ESP		0.13
Total ESP	0.5	0.15
Brake HP		0.05

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.114
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	0.89

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
63-1	112	D1	6X6	115	65	119	1.03
63-2	122	A	8	70	134	74	1.06
63-3	123	A	8	70	103	75	1.07
63-4	126	A	8	70	60	71	1.01
<b>VRF1-6-3</b>				<b>325</b>	<b>362</b>	<b>339</b>	<b>1.04</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-6-4

Area: 127

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP036MA144A
Serial Num	33R0183230P913

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.402
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	3.01

Test Data		
	Design	Actual
SA CFM	1235	1285
Fan RPM		MED-HIGH
OA CFM	195	203
RA CFM	1040	1082
RL Voltage	208	212
RL Amperage	3.01	2.1
Suction ESP		-0.06
Discharge ESP		0.2
Total ESP	0.5	0.026
Brake HP		0.28

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
64-1	127	A	8	185	174	199	1.08
64-2	127	A	8	185	207	204	1.10
64-3	127	A	8	185	207	193	1.04
64-4	127	D	6X6	125	50	120	0.96
64-5	127	A	8	185	110	190	1.03
64-6	127	A	8	185	184	184	0.99
64-7	127	A	8	185	167	195	1.05
<b>VRF1-6-4</b>				<b>1235</b>	<b>1099</b>	<b>1285</b>	<b>1.04</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-6-5

Area: 128

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP030MA145A
Serial Num	48R0038330P30F

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.402
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	3.01

Test Data		
	Design	Actual
SA CFM	1255	1214
Fan RPM		MEDIUM
OA CFM	215	201
RA CFM	1040	1013
RL Voltage	208	212
RL Amperage	3.01	1.8
Suction ESP		-0.05
Discharge ESP		0.11
Total ESP	0.5	0.16
Brake HP		0.24

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
65-1	128	A	8	215	154	197	0.92
65-2	128	A	8	215	110	200	0.93
65-3	128	A	8	215	210	207	0.96
65-4	128	A	8	215	162	220	1.02
65-5	128	A	8	215	163	218	1.01
65-6	129	A	8	65	200	61	0.94
65-7	130	A	8	65	134	64	0.98
65-8	131	D1	6X6	50	53	47	0.94
<b>VRF1-6-5</b>				<b>1255</b>	<b>1186</b>	<b>1214</b>	<b>0.97</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-6-6

Area: 121

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP012MA144A
Serial Num	4XR0738330P90W

Test Data		
	Design	Actual
SA CFM	370	354
Fan RPM		MED-HIGH
OA CFM	120	117
RA CFM	250	237
RL Voltage	208	213
RL Amperage	0.89	0.6
Suction ESP		-0.02
Discharge ESP		0.28
Total ESP	0.5	0.30
Brake HP		0.08

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.114
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	0.89

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
66-1	121	E	8	185	135	171	0.92
66-2	121	E	8	185	144	183	0.99
<b>VRF1-6-6</b>				<b>370</b>	<b>279</b>	<b>354</b>	<b>0.96</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-6-7

Area: 116

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP012MA144A
Serial Num	4XR0742830P90W

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.114
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	0.89

Test Data		
	Design	Actual
SA CFM	375	353
Fan RPM		MEDIUM
OA CFM	50	47
RA CFM	325	306
RL Voltage	208	214
RL Amperage	0.89	0.5
Suction ESP		-0.02
Discharge ESP		0.21
Total ESP	0.5	0.23
Brake HP		0.06

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
67-1	116	C	8	125	113	127	1.02
67-2	116	C	8	125	99	112	0.90
67-3	116	C	8	125	101	114	0.91
<b>VRF1-6-7</b>				<b>375</b>	<b>313</b>	<b>353</b>	<b>0.94</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-6-8

Area: 118

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP006MA144A
Serial Num	48R0309430P90U

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.114
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	0.70

Test Data		
	Design	Actual
SA CFM	300	295
Fan RPM		MED-HIGH
OA CFM	120	109
RA CFM	180	186
RL Voltage	208	214
RL Amperage	0.70	0.50
Suction ESP		-0.02
Discharge ESP		0.29
Total ESP	0.5	0.31
Brake HP		0.08

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
68-1	120	D1	6X6	50	121	55	1.10
68-2	118	D1	6X6	250	155	240	0.96
<b>VRF1-6-8</b>				<b>300</b>	<b>276</b>	<b>295</b>	<b>0.98</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-

Area: 117

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP012MA144A
Serial Num	4XR0742530P90W

Test Data		
	Design	Actual
SA CFM	400	375
Fan RPM		MED-LOW
OA CFM	50	54
RA CFM	350	321
RL Voltage	208	213
RL Amperage	0.89	0.4
Suction ESP		-0.02
Discharge ESP		0.11
Total ESP	0.5	0.13
Brake HP		0.05

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.114
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	0.89

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
69-1	119	D	6X6	100	100	100	1.00
69-2	117	C	8	150	135	135	0.90
69-3	117	C	8	150	140	140	0.93
<b>VRF1-6-9</b>				<b>400</b>	<b>375</b>	<b>375</b>	<b>0.94</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-7-1

Area: 132

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP048MA144A
Serial Num	4ZR0305730P914

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.402
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	3.09

Test Data		
	Design	Actual
SA CFM	1270	1282
Fan RPM		MED-LOW
OA CFM	200	149 [1]
RA CFM	1070	1133
RL Voltage	208	211
RL Amperage	3.09	1.4
Suction ESP		-0.06
Discharge ESP		0.16
Total ESP	0.5	0.22
Brake HP		0.18

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
71-1	132	C	8	225	230	230	1.02
71-2	132	A	8	195	208	208	1.07
71-3	132	C	8	215	202	202	0.94
71-4	132	C	8	225	212	212	0.94
71-5	132	A	8	195	195	195	1.00
71-6	132	C	8	215	235	235	1.09
<b>VRF1-7-1</b>				<b>1270</b>	<b>1282</b>	<b>1282</b>	<b>1.01</b>

**NOTES:**

[1] OUTSIDE AIR DAMPER WAS 100% OPEN DURING TIME OF TESTING.

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-7-2

Area: 132

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP018MA145A
Serial Num	4XR0089730P30E

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.162
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	2.03

Test Data		
	Design	Actual
SA CFM	880	889
Fan RPM		MEDIUM
OA CFM	180	199
RA CFM	700	690
RL Voltage	208	212
RL Amperage	2.03	1.1
Suction ESP		-0.06
Discharge ESP		0.15
Total ESP	0.5	0.21
Brake HP		0.09

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
72-1	132	A	8	220	243	237	1.08
72-2	132	A	8	220	221	234	1.06
72-3	132	A	8	220	167	213	0.97
72-4	132	A	8	220	174	205	0.93
<b>VRF1-7-2</b>				<b>880</b>	<b>805</b>	<b>889</b>	<b>1.01</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-7-3

Area: 132

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP024MA144A
Serial Num	34R0336130P90Z

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.162
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	2.03

Test Data		
	Design	Actual
SA CFM	880	872
Fan RPM		MED-LOW
OA CFM	100	67 [1]
RA CFM	780	805
RL Voltage	208	212
RL Amperage	2.03	0.8
Suction ESP		-0.03
Discharge ESP		0.15
Total ESP	0.5	0.18
Brake HP		0.06

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
73-1	132	C	8	215	195	195	0.91
73-2	132	C	8	225	231	231	1.03
73-3	132	C	8	215	225	225	1.05
73-4	132	C	8	225	221	221	0.98
<b>VRF1-7-3</b>				<b>880</b>	<b>872</b>	<b>872</b>	<b>0.99</b>

NOTES:  
[1] OUTSIDE AIRE DAMPER WAS 100% OPEN DURING TIME OF TESTING.

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-7-4

Area: 133

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP030MA145A
Serial Num	48R0038430P30F

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.402
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	3.01

Test Data		
	Design	Actual
SA CFM	1260	1212
Fan RPM		MEDIUM
OA CFM	215	202
RA CFM	1045	1010
RL Voltage	208	214
RL Amperage	3.01	1.6
Suction ESP		-0.07
Discharge ESP		0.17
Total ESP	0.5	0.24
Brake HP		0.21

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
74-1	133	A	8	210	191	196	0.93
74-2	133	A	8	210	243	228	1.09
74-3	133	A	8	210	191	191	0.91
74-4	133	A	8	210	156	193	0.92
74-5	133	A	8	210	187	206	0.98
74-6	133	A	8	210	179	198	0.94
<b>VRF1-7-4</b>				<b>1260</b>	<b>1147</b>	<b>1212</b>	<b>0.96</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-7-5

Area: 133

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP036MA144A
Serial Num	33R0183030P913

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.402
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	3.01

Test Data		
	Design	Actual
SA CFM	1270	1211
Fan RPM		HIGH
OA CFM	160	175
RA CFM	1110	1036
RL Voltage	208	211
RL Amperage	3.01	2.7
Suction ESP		-0.08
Discharge ESP		0.14
Total ESP	0.5	0.22
Brake HP		0.36

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
75-1	133	D	12X6	315	193	288	0.91
75-2	133	D	12X6	315	290	341	1.08
75-3	133	D	12X6	320	223	289	0.90
75-4	133	D	12X6	320	222	293	0.92
<b>VRF1-7-5</b>				<b>1270</b>	<b>928</b>	<b>1211</b>	<b>0.95</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: VRF1-7-6

Area: 133

Unit Data	
MFG	MITSUBISHI
Model Num	TPEFYP024MA144A
Serial Num	34R0333830P90Z

Motor Data	
Motor MFG	INTERTEK
Horsepower	0.162
Motor Rpm	NA
Phase	1
Voltage (rated)	208
Amperage (rated)	2.03

Test Data		
	Design	Actual
SA CFM	880	871
Fan RPM		MED-LOW
OA CFM	170	158
RA CFM	710	713
RL Voltage	208	212
RL Amperage	2.03	0.9
Suction ESP		-0.04
Discharge ESP		0.12
Total ESP	0.5	0.16
Brake HP		0.07

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
76-1	133	A	8	220	204	204	0.93
76-2	133	A	8	220	219	219	1.00
76-3	133	A	8	220	225	225	1.02
76-4	133	A	8	220	223	223	1.01
<b>VRF1-7-6</b>				<b>880</b>	<b>871</b>	<b>871</b>	<b>0.99</b>

# National TAB

**Project: CW 3300 - Suite 180 Senske**  
**Address: 3300 Olympus Blvd Dallas, TX 75019**

Asset: EF1-2

Unit Data	
MFG	BROAN
Model Num	L250E-A
Serial Num	42J25H
Type	CABINET

Motor Data	
Motor MFG	BROAD-OCEAN
Frame	NA
Horsepower	0.02
Motor Rpm	833
Phase	1
Voltage (rated)	120
Amperage (rated)	0.53
Service Factor	NA

Test Data		
	Design	Actual
CFM	200	206
Fan RPM	1000	DIRECT DRIVE
RL Voltage	120	121
RL Amperage	0.53	0.4
Suction ESP		-0.06
Total ESP	0.5	0.06
		0.02