



GSA IL0236FC John C. Kluczynski Fed. BLDG. (Chicago, IL)

CheckList Information

Name :	AHU-27	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

AHU Measurement NOVA Third Party Contractor Fill Out. Measure and verify the building minimum and maximum outdoor air for each AHU providing outdoor air to the building.

- [Open](#) ACS_27.png

Supply Air CFM Measured:	Design: 16500 / Actual: 14279
Confirm DCV is Disabled (Demand Controlled Ventilation)	Confirmed
Outside Air Measurement Method (Direct PT or SA-RA PT)	Direct
Outside Air CFM Measured: (Maximum and Minimum OA CFM)	14279
If Outside Air CFM is determined by Supply - Return air CFM, document the Measured Return Air CFM:	NA
BAS Setpoint. Document BAS Setpoint at time of testing. Include Outside Air Damper Setpoint BAS shows.	100%
Document Actual Observed Outside Air Damper Position. [Visual % Open: 0%, 25%, 75%, 100%.]	100%
<ul style="list-style-type: none"> • Open FuseITe3ac4913122c41.jpg 	
Does AHU have full air side economizing?	Yes

AHU Information & Verification. Include Photo Documentation

Attach Photos of AHU Nameplate.	No
Pre-Filter MERV Rating (or NA)	Not listed
Pre-Filter Size	8@24x24x2
<ul style="list-style-type: none"> • Open FuseIT8f9f892b865145.jpg 	

Final Filter MERV Rating	Not listed
Final Filter Size	8@24x24x22
<ul style="list-style-type: none"> • Open FuseITd367bd1d4d7d4f.jpg 	
Belts - Visual Assessment of condition	2 motors - direct drive
Belts - Size and quantity	Direct drive
Note if any modifications made to AHU set points to operate in full capacity.	
Electrical connections - Visual assessment. Document motor Voltage and Amperage.	2 VFDs @ 95.30 Hz A: 13.5 amps, 394.0 V B: 13.9 amps, 393.6 V
<ul style="list-style-type: none"> • Open FuseITa839752618f542.jpg 	
Heating Coil(s) - Visual assessment and photo documentation.	No issues
<ul style="list-style-type: none"> • Open FuseIT134ac400712647.jpg 	
Cooling Coil(s) - Visual assessment and photo documentation.	No issues
<ul style="list-style-type: none"> • Open FuseITee9ff19c826347.jpg 	
Condensate Pan(s) - Visual assessment and photo documentation.	No issues
<ul style="list-style-type: none"> • Open FuseITb45935dfb4f946.jpg 	
Any unusual operation observed? (including vibration, over-pressure, etc.)	None
Exhaust System Status (on/off). If this does not apply for this AHU, "N/A"	NA - ERV system
Visually inspect outdoor air intake louvers, bird screens, mist eliminators, and adjacent areas for cleanliness and integrity.	No issue
<ul style="list-style-type: none"> • Open FuseITcd02a426a46f48.jpg 	
Note ALL visible debris or visible biological material observed, physical damage to louvers, screens, or mist eliminators, and if such damage impairs the item from providing the required outdoor air entry.	None
List any found deficiencies. Note any remarks or comments, including corrective actions. Include photo documentation of any relevant findings.	None