



GSA IL0236FC John C. Kluczynski Fed. BLDG. (Chicago, IL)

CheckList Information

Name :	AHU-26	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

AHU Measurement NOVA Third Party Contractor Fill Out. Measure and verify the building minimum and maximum outdoor air for each AHU providing outdoor air to the building.

Supply Air CFM Measured:	24327
Confirm DCV is Disabled (Demand Controlled Ventilation)	Confirmed
Outside Air Measurement Method (Direct PT or SA-RA PT)	Direct
Outside Air CFM Measured: (Maximum and Minimum OA CFM)	21420
If Outside Air CFM is determined by Supply - Return air CFM, document the Measured Return Air CFM:	NA
BAS Setpoint. Document BAS Setpoint at time of testing. Include Outside Air Damper Setpoint BAS shows.	61.7%
Document Actual Observed Outside Air Damper Position. [Visual % Open: 0%, 25%, 75%, 100%.]	35-45%
<ul style="list-style-type: none"> • Open FuseIT0cb22692462b49.jpg 	
Does AHU have full air side economizing?	Yes
AHU Information & Verification. Include Photo Documentation	
Attach Photos of AHU Nameplate.	Yes
<ul style="list-style-type: none"> • Open FuseIT6a18266875f145.jpg 	
Pre-Filter MERV Rating (or NA)	Not listed
Pre-Filter Size	12@24x24x2 6@12x24x2
<ul style="list-style-type: none"> • Open FuseITe602d38425a34f.jpg 	

Final Filter MERV Rating	Not listed
Final Filter Size	12@24x24x22 6@12x24x22
Belts - Visual Assessment of condition	6 motors - direct drive
Belts - Size and quantity	Direct drive
Note if any modifications made to AHU set points to operate in full capacity.	
Electrical connections - Visual assessment. Document motor Voltage and Amperage.	6 VFDs @ 82.83 Hz A: 6.5 amps, 370.3 V B: 6.2 amps, 370.8 V C: 6.2 amps, 371.2 V D: 6.5 amps, 371.4 V E: 6.4 amps, 370.8 V F: 6.5 amps, 371.3 V
<ul style="list-style-type: none"> • Open FuseITe beef052466d48.jpg 	
Heating Coil(s) - Visual assessment and photo documentation.	No issues
<ul style="list-style-type: none"> • Open FuseIT0ee0b07e1c6c44.jpg 	
Cooling Coil(s) - Visual assessment and photo documentation.	Slight dirt buildup in heating coil side
<ul style="list-style-type: none"> • Open FuseIT140d4e84586a42.jpg • Open FuseITa3ff4cef25f74e.jpg 	
Condensate Pan(s) - Visual assessment and photo documentation.	No issues
<ul style="list-style-type: none"> • Open FuseIT0bb742f51b2044.jpg 	
Any unusual operation observed? (including vibration, over-pressure, etc.)	None
Exhaust System Status (on/off). If this does not apply for this AHU, "N/A"	NA
Visually inspect outdoor air intake louvers, bird screens, mist eliminators, and adjacent areas for cleanliness and integrity.	No issues
<ul style="list-style-type: none"> • Open FuseIT06a6ee79d71047.jpg 	
Note ALL visible debris or visible biological material observed, physical damage to louvers, screens, or mist eliminators, and if such damage impairs the item from providing the required outdoor air entry.	None
List any found deficiencies. Note any remarks or comments, including corrective actions. Include photo documentation of any relevant findings.	Dirty filters AHU controls screenshot attached.
<ul style="list-style-type: none"> • Open FuseITecdfd138410241.jpg • Open ACS26.png 	

