



GSA IL0236FC John C. Kluczynski Fed. BLDG. (Chicago, IL)

CheckList Information

Name :	AHU-25	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

AHU Measurement NOVA Third Party Contractor Fill Out. Measure and verify the building minimum and maximum outdoor air for each AHU providing outdoor air to the building.

Supply Air CFM Measured:	Design: 29000 / Actual: 25198
Confirm DCV is Disabled (Demand Controlled Ventilation)	Confirmed
Outside Air Measurement Method (Direct PT or SA-RA PT)	Direct
Outside Air CFM Measured: (Maximum and Minimum OA CFM)	21186
If Outside Air CFM is determined by Supply - Return air CFM, document the Measured Return Air CFM:	NA
BAS Setpoint. Document BAS Setpoint at time of testing. Include Outside Air Damper Setpoint BAS shows.	68.4%
Document Actual Observed Outside Air Damper Position. [Visual % Open: 0%, 25%, 75%, 100%.]	75%
<ul style="list-style-type: none"> • Open FuseIT34ea53deeab641.jpg 	
Does AHU have full air side economizing?	Yes
AHU Information & Verification. Include Photo Documentation	
Attach Photos of AHU Nameplate.	No
Pre-Filter MERV Rating (or NA)	Not listed
Pre-Filter Size	12@24x24x2 6@12x24x2
<ul style="list-style-type: none"> • Open FuseIT53185ba991dc44.jpg 	
Final Filter MERV Rating	Not listed

Final Filter Size	12@24x24x22 6@12x24x22
<ul style="list-style-type: none"> • Open FuseIT66c1eca0f22b4c.jpg 	
Belts - Visual Assessment of condition	6 motors - direct drive
Belts - Size and quantity	Direct drive
Note if any modifications made to AHU set points to operate in full capacity.	
Electrical connections - Visual assessment. Document motor Voltage and Amperage.	6 VFDs @ 84.03 Hz A: 6.5 amps, 371.3 V B: 6.5 amps, 370.9 V C: 6.7 amps, 371.6 V D: 6.6 amps, 370.7 V E: 6.6 amps, 371.5 V F: 6.7 amps, 371.9 V
<ul style="list-style-type: none"> • Open FuseITfdf7599506ae43.jpg 	
Heating Coil(s) - Visual assessment and photo documentation.	No issues
<ul style="list-style-type: none"> • Open FuseIT1f2b42fff41e46.jpg 	
Cooling Coil(s) - Visual assessment and photo documentation.	No issues
<ul style="list-style-type: none"> • Open FuseIT5b9f2b0fce9544.jpg 	
Condensate Pan(s) - Visual assessment and photo documentation.	No issues
<ul style="list-style-type: none"> • Open FuseITe715f57e315941.jpg 	
Any unusual operation observed? (including vibration, over-pressure, etc.)	None
Exhaust System Status (on/off). If this does not apply for this AHU, "N/A"	NA
Visually inspect outdoor air intake louvers, bird screens, mist eliminators, and adjacent areas for cleanliness and integrity.	No issues
<ul style="list-style-type: none"> • Open FuseIT1c04acbeae5b4a.jpg 	
Note ALL visible debris or visible biological material observed, physical damage to louvers, screens, or mist eliminators, and if such damage impairs the item from providing the required outdoor air entry.	None
List any found deficiencies. Note any remarks or comments, including corrective actions. Include photo documentation of any relevant findings.	Dirty filters AHU controls screenshot attached.
<ul style="list-style-type: none"> • Open FuseIT965040ec76824d.jpg • Open ACS25.png 	