



GSA IL0236FC John C. Kluczynski Fed. BLDG. (Chicago, IL)

CheckList Information

Name :	AHU-01	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

AHU Measurement NOVA Third Party Contractor Fill Out. Measure and verify the building minimum and maximum outdoor air for each AHU providing outdoor air to the building.

Supply Air CFM Measured:	Design: 59500 / Actual: 33046
Confirm DCV is Disabled (Demand Controlled Ventilation)	Confirmed
Outside Air Measurement Method (Direct PT or SA-RA PT)	Direct
Outside Air CFM Measured: (Maximum and Minimum OA CFM)	2538
If Outside Air CFM is determined by Supply - Return air CFM, document the Measured Return Air CFM:	NA
BAS Setpoint. Document BAS Setpoint at time of testing. Include Outside Air Damper Setpoint BAS shows.	30%
Document Actual Observed Outside Air Damper Position. [Visual % Open: 0%, 25%, 75%, 100%.]	10%
<ul style="list-style-type: none"> • Open FuseIT29432e3cfe1142.jpg 	
Does AHU have full air side economizing	Yes
AHU Information & Verification. Include Photo Documentation	
Attach Photos of AHU Nameplate.	Yes
<ul style="list-style-type: none"> • Open FuseITf2e6a4afc1bb43.jpg 	
Pre-Filter MERV Rating (or NA)	Not listed
Pre-Filter Size	24@24x24x2 14@12x24x2
<ul style="list-style-type: none"> • Open FuseIT95c25f27f7c440.jpg 	

Final Filter MERV Rating	Not listed
Final Filter Size	12@24x24x22 14@12x24x2
Belts - Visual Assessment of condition	6 motors - direct drive
Belts - Size and quantity	Direct drive
Note if any modifications made to AHU set points to operate in full capacity.	
Electrical connections - Visual assessment. Document motor Voltage and Amperage.	6 VFDs @ 44.13 Hz A: 7.1 amps, 281.2 V B: 7.8 amps, 280.2 V C: 7.2 amps, 281.6 V D: 7.9 amps, 281.6 V E: 7.2 amps, 280.0 V F: 7.8 amps, 282.3 V
<ul style="list-style-type: none"> • Open FuseITf55a3d79677b4b.jpg 	
Heating Coil(s) - Visual assessment and photo documentation.	No issues
<ul style="list-style-type: none"> • Open FuseIT4a7b711d82b241.jpg 	
Cooling Coil(s) - Visual assessment and photo documentation.	Unit has no cooling coil
Condensate Pan(s) - Visual assessment and photo documentation.	Unit has no cooling coil
Any unusual operation observed? (including vibration, over-pressure, etc.)	None
Exhaust System Status (on/off). If this does not apply for this AHU, "N/A"	NA
Visually inspect outdoor air intake louvers, bird screens, mist eliminators, and adjacent areas for cleanliness and integrity.	Unable to access
Note ALL visible debris or visible biological material observed, physical damage to louvers, screens, or mist eliminators, and if such damage impairs the item from providing the required outdoor air entry.	None
List any found deficiencies. Note any remarks or comments, including corrective actions. Include photo documentation of any relevant findings.	None AHU controls screenshot attached.
<ul style="list-style-type: none"> • Open ACS1.png 	