

FREDDY'S (5537974) WEST COLUMBIA, SC

CheckList Information

Name : CAS Project Checklist **Status :** NotSubmitted
Assigned Organization : CAPTIVE-AIRE R120 **Asset :**
Requesting Organization : CAPTIVE-AIRE R120

CheckList Item Details

--

CAS Job Name	Freddy's - West Columbia, SC
CAS Job Number	5537974
Turnover Date or TCO Date	05/24/2023

PERMIT INFORMATION

FS Permit Drawings Complete	
FS Permit Number	

FIRE SUPPRESSION READINESS REQUIREMENTS

Fire Distributor Conditions: Gas Valve Size/When delivered, PE Stamp drawings, fire final test requirements, etc.?	
Permanent power installed so that all hood & food equipment can be turned "on"	Still waiting on power
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Still waiting on gas
Ansul Installation Date	
Hood Startup/TAB & Fire System Pre-Test Date	05/17/2023
Fire Final Date	05/19/2023
When will cooking equipment be set under the hood?	
Fire System Rough-In (Only required when hood is 100% field piped)	
Food Equipment is set and locked in place (per plan)	

Notes/Comments :
