

FREDDY'S (5537974) WEST COLUMBIA, SC

CheckList Information

Name : CAS Project Checklist **Status :** Not Completed
Assigned Organization : CAPTIVE-AIRE R120 **Asset :**
Requesting Organization : CAPTIVE-AIRE R120

CheckList Item Details

CAS Job Name	Freddy's - West Columbia, SC
CAS Job Number	5537974
Turnover Date or TCO Date	07/07/2023
Comment	Tentative - Need gas and power
PERMIT INFORMATION	
FS Permit Drawings Complete	Yes
Comment	
FIRE SUPPRESSION READINESS REQUIREMENTS	
Permanent power installed so that all hood & food equipment can be turned "on"	Still waiting on power
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Still waiting on gas
Ansul Installation Date	
Comment	Tentative - Waiting on gas valve size
Hood Startup/TAB & Fire System Pre-Test Date	
Comment	Tentative
Fire Final Date	
Comment	Tentative
When will cooking equipment be set under the hood?	06/20/2023
Comment	Complete
Fire System Rough-In (Only required when hood is 100% field piped)	06/12/2023
Comment	

Food Equipment is set and locked in place (per plan)

Yes

Comment

Notes/Comments :