

## FREDDY'S (5537974) WEST COLUMBIA, SC

### CheckList Information

<b>Name :</b>	CAS Project Checklist	<b>Status :</b>	Not Completed
<b>Assigned Organization :</b>	CAPTIVE-AIRE R120	<b>Asset :</b>	
<b>Requesting Organization :</b>	CAPTIVE-AIRE R120		

### CheckList Item Details

CAS Job Name	Freddy's - West Columbia, SC
CAS Job Number	5537974
Turnover Date or TCO Date	07/28/2023
Comment	Hoping for 7/28, but parking lot likely not complete by then so probably the following week.

#### PERMIT INFORMATION

FS Permit Drawings Complete	Yes
Comment	

#### FIRE SUPPRESSION READINESS REQUIREMENTS

Permanent power installed so that all hood & food equipment can be turned "on"	Permanent power will be done 7/24 8am ET
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Yes
Ansul Installation Date	07/07/2023
Comment	Complete
Hood Startup/TAB & Fire System Pre-Test Date	
Comment	Checklists sent by Brett, waiting on scheduled time.
Fire Final Date	Tentative
Comment	
When will cooking equipment be set under the hood?	06/20/2023
Comment	Complete
Fire System Rough-In (Only required when hood is 100% field piped)	06/12/2023
Comment	

Food Equipment is set and locked in place (per plan) Yes

Comment

**Notes/Comments :**