

## FREDDY'S (5537974) WEST COLUMBIA, SC

### CheckList Information

**Name :** CAS Project Checklist **Status :** Not Completed  
**Assigned Organization :** CAPTIVE-AIRE R120 **Asset :**  
**Requesting Organization :** CAPTIVE-AIRE R120

### CheckList Item Details

CAS Job Name	Freddy's - West Columbia, SC
CAS Job Number	5537974
Turnover Date or TCO Date	08/07/2023
Comment	
<b>PERMIT INFORMATION</b>	
FS Permit Drawings Complete	Yes
Comment	
<b>FIRE SUPPRESSION READINESS REQUIREMENTS</b>	
Permanent power installed so that all hood & food equipment can be turned "on"	Yes
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Yes
Ansul Installation Date	07/07/2023
Comment	COMPLETE
Hood Startup/TAB & Fire System Pre-Test Date	08/02/2023
Comment	COMPLETE
Fire Final Date	08/07/2023
Comment	DATE SET
When will cooking equipment be set under the hood?	06/20/2023
Comment	COMPLETE
Fire System Rough-In (Only required when hood is 100% field piped)	06/12/2023
Comment	

Food Equipment is set and locked in place (per plan) Yes

Comment

**Notes/Comments :**