

Tweedy's #5887608 (Cincinnati,OH)

CheckList Information

Name :	CAS Project Checklist	Status :	Not Completed
Assigned Organization :	CAPTIVE-AIRE R120	Asset :	
Requesting Organization :	CAPTIVE-AIRE R120		

CheckList Item Details

CAS Job Name	Tweedy's
CAS Job Number	5887608
Turnover Date or TCO Date	
Comment	
PERMIT INFORMATION	
FS Permit Drawings Complete	Yes
Comment	COMPLETED
FS Permit Number	NA
FIRE SUPPRESSION READINESS REQUIREMENTS	
Fire Distributor Conditions: Gas Valve Size/When delivered, PE Stamp drawings, fire final test requirements, etc.?	COMPLETED
Permanent power installed so that all hood & food equipment can be turned "on"	8/28
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	SET
Ansul Installation Date	
Comment	COMPLETED
Hood Startup/TAB & Fire System Pre-Test Date	
Comment	8/31
Fire Final Date	
Comment	T.B.D
When will cooking equipment be set under the hood?	
Comment	T.B.D

Fire System Rough-In (Only required when hood is 100% field piped)

COMPLETED

Comment

Food Equipment is set and locked in place (per plan)

T.B.D

Comment

Notes/Comments :