

**Report By:**

**National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246**



**Report: Gladstone Fire Station (Gladstone, MO)  
Function: Test, Adjust, & Balance  
Date: 09/28/2022**

**PROJECT  
Gladstone Fire Station**

6569 PROSPECT AVE

KANSAS CITY, MO 64119

**Client**

QUALITY PLUMBING INC

1731 HOWELL ST

N KANSAS CITY, MO 64116

# National TAB

Project: Gladstone Fire Station

## Table Of Contents

<b>Section</b>	<b>Page #</b>
Certification	3
Equipment Calibrations	4
Abbreviations	5
GRD Layout	6
AHU/RTU	9
Energy Recovery Unit	19
Split Sys Furnace	21
FAN - Exhaust	22



# CERTIFICATION



**PROJECT:** Gladstone Fire Station (Gladstone, MO)

The data presented in this report is a record of system measurements and final adjustments that have been obtained in accordance with the current edition of the NEBB *Procedural Standards for Testing, Adjusting, and Balancing of Environmental Systems*. Any variances from design quantities, which exceed NEBB tolerances, are noted in the Test-Adjust-Balance Report Project Summary.


The air distribution system has been tested and balanced and final adjustments have been made in accordance with NEBB standards and the project specifications.

**NEBB TAB FIRM:** National TAB  
**REGISTRATION NO:** 3768  
**CERTIFIED BY:** Will Turnbough  
**DATE:** 9/28/2022

The hydronic distribution system has been tested and balanced and final adjustments have been made in accordance with NEBB standards and the project specifications.

**NEBB TAB FIRM:** National TAB  
**REGISTRATION NO:** 3768  
**CERTIFIED BY:** Will Turnbough  
**DATE:**

### Submitted and Certified by:

**NEBB TAB FIRM:** National TAB  
**TAB PROFESSIONAL:** Will Turnbough  
**SIGNATURE:**   
**REGISTRATION NO:** 3768  
**CERTIFICATION EXP:** 3/31/2023





# National TAB

## Testing, Adjusting, and Balancing Equipment




Function		Range	Minimum Accuracy	Instrument Information	Calibration Date	Date Due
AIR	AIR PRESSURE	0 in wg to 10 in wg	2% +/- 0.001 in wg	TSI EBT731 EBT732117009	8/12/2022	8/12/2023
	AIR VELOCITY INSTRUMENT	50 fpm to 3900 fpm	+/- 5 % +/- 7 fpm	Evergreen Telemetry CH-15D 1600185	5/20/2022	5/20/2023
	DIRECT HOOD READING	100 cfm to 2000 cfm	+/- 5 % +/- 7 cfm	Evergreen Telemetry CH-15D 1600185	5/20/2022	5/20/2023
TEMPERATURE	AIR METER	-20 F to 240 F	+/- .5 % 2 F	Cooper SRH77A S/N 100516003	8/12/2022	8/12/2023
	AIR PROBE	-20 F to 240 F	+/- .5 % 2 F	Cooper SRH77A S/N 100516003	8/12/2022	8/12/2023
	IMMERSION METER	-20 F to 240 F	+/- .5 % 2 F	Cooper SRH77A S/N 100516003	8/12/2022	8/12/2023
	IMMERSION PROBE	-20 F to 240 F	+/- .5 % 2 F	Cooper SRH77A S/N 100516003	8/12/2022	8/12/2023
	CONTACT METER	-20 F to 240 F	+/- .5 % 2 F	Cooper SRH77A S/N 100516003	8/12/2022	8/12/2023
	CONTACT PROBE	-20 F to 240 F	+/- .5 % 2 F	Cooper SRH77A S/N 100516003	8/12/2022	8/12/2023
HUMIDITY	HUMIDITY PROBE	10 % RH to 90 % RH	3% of reading	Cooper SRH77A S/N 100516003	8/12/2022	8/12/2023
ELECTRICAL	VOLTAGE MEASUREMENT	0 VAC to 600 VAC	2 % reading +/- 5 digits	Fluke 323 S/N 35491023WS	8/11/2022	8/11/2023
	AMPERAGE MEASUREMENT	0 Amperes to 100 Amperes	2 % reading +/- 5 digits	Fluke 323 S/N 35491023WS	8/11/2022	8/11/2023
ROTATION	ROTATION MEASUREMENT	60 rpm to 5000 rpm	2 % reading 2 rpm	Shimpo DT 207Lp S/N D1690029R	8/11/2022	8/11/2023
HYDRONIC	PRESSURE MEASUREMENT	-30 in Hg to 200 psi	±2% of reading +/- 1 psi	Hydronic Manometer - Dwyer 490W-6-HKIT S/N: 359515093207912	8/12/2022	8/12/2023
	DIFFERENTIAL PRESSURE MEASUREMENT	0 psi - 80 psi	±2% of reading +/- 1 psi	Hydronic Manometer - Dwyer 490W-6-HKIT S/N: 359515093207912	8/12/2022	8/12/2023

# NEBB Fundamental Formulas

NEBB ABBREVIATIONS	
A = Area (ft <sup>2</sup> ) IP, (m <sup>2</sup> ) SI	M = Mass (lb) IP, (kg) SI
ACH = Air Changes per Hour	ma = Mixed Air
A <sub>k</sub> = Effective Area	m = meter (metre)
AV = Average	m <sup>3</sup> /s = Volumetric Flow: Cubic Meters Per Second
BHP = Brake Horsepower (IP) HP	NLA = No Load Amperage
BP = Brake Power (SI) kW	NPSHA = Net Positive Suction Head Available
Btu = British Thermal Unit	oa = Outside Air
Btu/h = Btuh = BTUH = BTU/Hour	% <sub>oa</sub> = % of Outside Air
ϕ = Center Distance (used in belt formula)	Ω = Ohm
°C = Degrees Celsius, °C	P = Pressure
C = Friction Loss Coefficient (For Duct Fittings)	P <sub>a</sub> = Atmospheric Pressure
CCF = 100 Cubic Feet	P <sub>ab</sub> = Absolute Pressure (Atmospheric Pressure + Gauge Pressure)
CFM = Volumetric Flow: Cubic Feet Per Minute	Pa = Pascals, Pressure SI
C <sub>p</sub> = Specific Heat	π = 3.14
C <sub>v</sub> = Flow Constant (IP)	PD = Sheave Pitch Diameter
ρ = Density (lb/ft <sup>3</sup> ) IP, (kg/m <sup>3</sup> ) SI	P <sub>ϕ</sub> = Pressure at Pump Centerline
d = Diameter (in.) IP, (mm) SI	ppm = parts per million
Δ = Difference or Change (Final - Initial)	psi = Pounds Per Square Inch
d <sub>imp</sub> = Impeller Diameter	psia = Pounds Per Square Inch Absolute
E = Volts	psig = Pounds Per Square Inch Gauge
Eff = Efficiency	P <sub>vp</sub> = Absolute Vapor Pressure
EP = Pump Efficiency	Q (flow) = Volumetric Fluid Flow Rate: (i.e. CFM, GPM, m <sup>3</sup> /s, l/s, etc.)
°F = Degrees Fahrenheit, °F	Q (heat) = Heat Flow Rate (BTU/Hour) IP, (W or kW) SI
f = Friction Factor	°R = °Rankin = Degrees Rankin, °R
FLA = Full Load Amps	r = Radius (in) IP, (mm) SI
fpm = Feet per Minute (fpm)	% <sub>ra</sub> = % of Return Air
ft = Foot	R = Resistance
g = Acceleration of Gravity	ra = Return Air
gal = Gallons	rad = Radians
GPM = Gallons Per Minute (GPM)	RH = Relative Humidity
h = Enthalpy (BTU/lb dry air) IP, (kJ/kg dry air) SI	RPM = Revolutions Per Minute
H = Head (in wc, ft wc, psi) IP, (Pa, kPa) SI	R <sub>value</sub> = Thermal Resistance
Hg = Mercury	s = second
h <sub>ma</sub> = Mixed Air Enthalpy	SHR = Sensible Heat Ratio
h <sub>oa</sub> = Outside Air Enthalpy	SME = Sash Movement Effect Performance Rating (SME-XX yyy)
HP = Horsepower	SP = Static Pressure
hr = Hour	Sp Gr = Specific Gravity (for water use 1.00)
h <sub>ra</sub> = Return Air Enthalpy	T = Temperature
HT = Height (in) IP, (mm) SI	T <sub>a</sub> = Absolute Temperature (460° + T) or °R
I = Amps	T <sub>ma</sub> = Mixed Air Temperature
J = Joules	T <sub>oa</sub> = Outside Air Temperature
K = Kelvin, K	TP = Total Pressure
K <sub>v</sub> = Flow constant (SI)	T <sub>ra</sub> = Return Air Temperature
kg = Kilogram	TS = Tip Speed (fpm) IP, (m/s) SI
kJ = Kilojoule	U = Heat Transfer Coefficient
kPa = Kilopascal	μ = viscosity, dynamic
kW = Kilowatt = 1000 Watts	V = Velocity
l = Liter (Litre)	VP = Velocity Pressure
l/s = Volumetric Flow: Liters Per Second	W = Watt
lb = Pounds	WD = Width (in) IP, (mm) SI
lm = Lumens	wg = wc = water gauge = water column
ln = natural log	WHP = Water Horsepower (IP)
LG = Length (in) IP, (mm) SI	WP = Water Power (SI)
lx = Lux	ω = Humidity Ratio (lb or grains of water/lb of dry air) (g H <sub>2</sub> O/kg dry air)







# National TAB

Project: Gladstone Fire Station

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU-1

AREA:110

Unit Data		
	Design	Actual
MFG	TRANE	TRANE
Serial Num	-	221810702D
Model Num	BELT	YHD150G3RHD4HX2
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	59.5x17
Num PreFilter 1	-	4/4
PreFilter Size 1	-	20"x25"x2"/20"x20"x2"

Test Data		
	Design	Actual
SF CFM	4185	4250
SF RPM	750	584
RA CFM	3830	3927
OA CFM	355	323
RL Voltage	-	209
RL Amperage	-	6.8
OA Damper Position	-	0.0625"

Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	56HZ
Horsepower	-	3.0
Motor Rpm	-	1740
Phase	-	3
Rated Voltage	-	208-230
Rated Amperage	-	9.4-9.2
Service Factor	-	NL

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.16"
Fan Suction SP	-	-0.30"
Fan Discharge SP	-	0.39"
Total ESP	1.00	0.55"
Fan Total SP	-	0.69"

Drive Data		
	Design	Actual
Motor Sheave Size	-	4"
Motor Bore Size	-	7/8"
Motor Sheave SetPt	-	VFD
Fan Sheave Size	-	10.5"
Fan Sheave Bore	-	1-3/16"
Belt CL Distance	-	TENSIONER IN PLACE
Num of Belts	-	1
Belt Size	-	BX68

Completed By: Jacob Davidson

Notes:

# National TAB

Project: Gladstone Fire Station

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### RTU-1/110

Asset								
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM
SGRD1	880	C	8"	200	1	252	282	279
SGRD2	880	C	8"	200	1	236	229	225
SGRD3	880	C	8"	200	1	182	215	212
SGRD4	880	C	8"	200	1	187	220	205
SGRD5	103	D	10"	295	1	364	319	317
SGRD6	103	D	10"	295	1	376	290	297
SGRD7	103	D	10"	295	1	307	347	274
SGRD8	103	D	10"	295	1	315	343	269
SGRD9	103	D	10"	295	1	267	295	277
SGRD10	103	D	10"	295	1	269	287	273
SGRD11	103	D	10"	295	1	284	305	281
SGRD12	103	D	10"	295	1	310	323	311
SGRD13	102	C	8"	150	1	122	140	146
SGRD14	102	C	8"	150	1	126	161	156
SGRD15	102	C	8"	150	1	106	102	141
SGRD16	102	C	8"	150	1	159	122	153
SGRD17	157	C	10"	300	1	317	311	315
SGRD18	106	D	6"	125	1	261	120	119

Completed By: Michael Gabbert on

Asset	Notes
SGRD1	No damper to adjust flow.
SGRD2	No damper to adjust flow.

# National TAB

Project: Gladstone Fire Station  
System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU-2

AREA:113

Unit Data		
	Design	Actual
MFG	TRANE	TRANE
Serial Num	-	221610161L
Model Num	DD	YHC067E3RHA27D6E1A10600A
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1 METAL MESH
OA Filter Size 1	-	15"X36"
Num PreFilter 1	-	4
PreFilter Size 1	-	16"X25"X2"

Test Data		
	Design	Actual
SF CFM	1600	1544
RA CFM	1405	1257
OA CFM	195	287
RL Voltage	-	209/209/211
RL Amperage	-	4.1/4.1/4.2
OA Damper Position	-	CLOSED HI / 0.5" LOW

Motor Data		
	Design	Actual
Motor MFG	-	GENTEQ
Frame	-	NL
Horsepower	-	1.0
Motor Rpm	-	1030
Phase	-	1
Rated Voltage	-	208/230
Rated Amperage	-	9.0
Service Factor	-	NL

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.31"
Fan Suction SP	-	-0.62"
Fan Discharge SP	-	0.81"
Total ESP	1.00	1.12"
Fan Total SP	-	1.43"

Completed By: Jacob Davidson

Notes:

# National TAB

Project: Gladstone Fire Station

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### RTU-2/113

Asset								
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM
SGRD1	110	D	10"	245	1	618	301	238
SGRD2	110	D	10"	245	1	389	239	262
SGRD3	109A	D	8"	145	1	110	137	144
SGRD4	109A	A	6"X6"	65	1	249	60	66
SGRD5	108	D	12"	230	1	65	108	209
SGRD6	111	D	6"	150	1	95	141	164
SGRD7	112	D	8"	185	1	97	164	160
SGRD8	113	D	8"	170	1	97	145	143
SGRD9	149	D	6"	90	1	116	163	83
SGRD10	148	D	6"	75	1	76	159	75

### Diffuser Ret/Exh (GRD)

#### RTU-2/113

Asset								
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	B	10"X10"	345	1	15	161	111	
EGRD2	B	8"X8"	150	1	100	102	56	37.3
EGRD3	B	8"X8"	185	1	86	81	51	27.6
EGRD4	B	8"X8"	170	1	101	110	83	48.8

Completed By: Michael Gabbert on

# National TAB

Project: Gladstone Fire Station  
System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU-3

AREA:120

Unit Data		
	Design	Actual
MFG	TRANE	TRANE
Serial Num	-	221610193L
Model Num	DD	YHC102F3RHA27D6E1A10600A
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1 METAL MESH
OA Filter Size 1	-	15"X36"
Num PreFilter 1	-	4
PreFilter Size 1	-	20"x25"x2"

Test Data		
	Design	Actual
SF CFM	2750	3009
RA CFM	2150	2431
OA CFM	600	578
RL Voltage	-	208/209/209
RL Amperage	-	2.7/2.7/2.8
OA Damper Position	-	1" high / 1.75" low

Motor Data		
	Design	Actual
Motor MFG	-	GENTEQ
Frame	-	NL
Horsepower	-	2.75
Motor Rpm	-	1232
Phase	-	3
Rated Voltage	-	208
Rated Amperage	-	7.3
Service Factor	-	NL

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.25"
Fan Suction SP	-	-0.47"
Fan Discharge SP	-	0.42"
Total ESP	1.00	0.67"
Fan Total SP	-	0.89"

Completed By: Jacob Davidson

Notes:

# National TAB

Project: Gladstone Fire Station

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### RTU-3/120

Asset								
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM
SGRD1	118	D	10"	400	1	593	413	380
SGRD2	118	D	10"	400	1	632	433	372
SGRD3	119	D	10"	400	1	694	495	436
SGRD4	119	D	10"	335	1	800	591	526
SGRD5	119	D	10"	325	1	742	552	473
SGRD6	120	D	14"X14"	290	1	651	460	262
SGRD7	120	C	10"	300	1	488	382	303
SGRD8	120	C	10"	300	1	397	306	257

Completed By: Michael Gabbert on

# National TAB

Project: Gladstone Fire Station  
System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU-4

AREA:144

Unit Data		
	Design	Actual
MFG	TRANE	TRANE
Serial Num	-	221610159L
Model Num	DD	YHC047E3RMA27D6E1A10600A
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1 METAL MESH
OA Filter Size 1	-	15"X36"
Num PreFilter 1	-	4
PreFilter Size 1	-	16"X25"X2"

Test Data		
	Design	Actual
SF CFM	1475	1454
RA CFM	1155	1146
OA CFM	320	308
RL Voltage	-	209
RL Amperage	-	0.6
OA Damper Position	-	0.5" high / 1.25" low

Motor Data		
	Design	Actual
Motor MFG	-	[1]
Frame	-	[1]
Horsepower	-	1.0
Motor Rpm	-	1026
Phase	-	1
Rated Voltage	-	208
Rated Amperage	-	7.3
Service Factor	-	NL

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.13
Fan Suction SP	-	-0.31
Fan Discharge SP	-	0.33"
Total ESP	1.00	0.44"
Fan Total SP	-	0.64"

Completed By: Jacob Davidson

Notes:

# National TAB

Project: Gladstone Fire Station

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### RTU-4/144

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	141	D	8"	205	1	223	298	225	
SGRD2	142	A	6"X6"	85	0.12	69	102	80	
SGRD3	143	A	6"X6"	55	1	56	66	51	
SGRD4	140	A	6"X6"	50	1	79	73	55	
SGRD5	144	A	6"X6"	70	1	90	101	77	
SGRD6	138	D	6"	170	1	90	111	87	
SGRD7	136	A	6"X6"	60	1	67	78	61	
SGRD8	121	D	10"	245	0.43	425	308	240	
SGRD9	121	D	10"	245	0.43	492	338	264	
SGRD10	135	A	6"X6"	50	1	64	72	54	
SGRD11	134	A	6"X6"	60	1	64	87	66	
SGRD12	133	A	6"X6"	60	1	69	86	64	
SGRD13	132	A	6"X6"	60	1	77	87	66	
SGRD14	131	A	6"X6"	60	1	80	82	64	106.7

### Diffuser Ret/Exh (GRD)

#### RTU-4/144

Asset							
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM
EGRD1	B	10"X10"	395	1	111	111	111
EGRD2	B	6"X6"	70	1	51	51	51

Completed By: Michael Gabbert on

# National TAB

Project: Gladstone Fire Station  
System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU-5

AREA:132

Unit Data		
	Design	Actual
MFG	TRANE	TRANE
Serial Num	-	221610195L
Model Num	DD	YHC092F3RMA27D6E1A10600A
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1 METAL MESH
OA Filter Size 1	-	15"X36"
Num PreFilter 1	-	4
PreFilter Size 1	-	20"x25"x2"

Test Data		
	Design	Actual
SF CFM	2400	2219
RA CFM	1850	1690
OA CFM	550	529
RL Voltage	-	209/209/208
RL Amperage	-	6.0/6.2/6.3
OA Damper Position	-	1" high / 3" low

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.09"
Fan Suction SP	-	-0.25"
Fan Discharge SP	-	0.26"
Total ESP	1.00	0.35"
Fan Total SP	-	0.51"

Motor Data		
	Design	Actual
Motor MFG	-	UTO
Frame	-	UTO
Horsepower	-	2.75
Motor Rpm	-	1134
Phase	-	3
Rated Voltage	-	208
Rated Amperage	-	7.3
Service Factor	-	UTO

Completed By: Jacob Davidson

Notes:

# National TAB

Project: Gladstone Fire Station

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### RTU-5/132

Asset								
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM
SGRD1	122	D	8"	175	1	345	180	122
SGRD2	130	D	14"X14"	330	1	67	376	287
SGRD3	129	D	14"X14"	230	1	584	298	232
SGRD4	128	D	14"X14"	230	1	808	416	209
SGRD5	127	D	14"X14"	230	1	536	281	212
SGRD6	126	D	14"X14"	230	1	731	416	222
SGRD7	125	D	14"X14"	230	1	332	185	218
SGRD8	124	D	14"X14"	230	1	511	277	210
SGRD9	123	D	14"X14"	330	1	742	417	319
SGRD10	122	D	8"	185	1	443	252	188

Completed By: Michael Gabbert on

# National TAB

Project: Gladstone Fire Station

## System/Unit: Energy Recovery Unit



Comfort. Under control.

Asset: ERV1

AREA:117

Unit Data		
	Design	Actual
MFG	COOK	COOK
Model Num	ERV-1500	ERV-1500V
Serial Num	-	299SJ74888-00/0003101
Num Exh-Filters 1	-	1
Exh-Filter Size 1	-	20X24X2
Num Exh-Filters 2	-	1
Exh-Filter Size 2	-	12X24X2
Num OA-Filters 1	-	1/1
OA-Supply Size 1	-	20X24X2/12X24X2

Exhaust Fan Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	56
Horsepower	0.33	1/3
Motor Rpm	-	1725
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	1.85
Service Factor	-	1.25

Exhaust Fan Drive Data		
	Design	Actual
Motor Sheave Size	-	3.25"
Motor Bore Size	-	5/8"
Fan Sheave Size	-	5"
Fan Sheave Bore	-	11/16"
Belt CL Distance	-	13.75"
Num of Belts	-	1
Belt Size	-	A36

OA Fan Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	56
Horsepower	0.25	1/3
Motor Rpm	-	1725
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	1.85
Service Factor	-	1.25

Exhaust Fan Test Data		
	Design	Actual
Exh-ERU CFM	785	588
Exh-ERU RPM	-	952
Exh-ERU System SetPt	-	NA
RL Voltage	-	208
RL Amperage	-	1.9

Exhaust Fan Performance Data		
	Design	Actual
Exh-ERU Filter Delta SP	-	0.32"
Exh-ERU Wheel Delta SP	-	NOTES

OA Fan Test Data		
	Design	Actual
OA-ERU CFM	870	792
OA-ERU RPM	-	936
Motor Frequency	-	NA
RL Voltage	-	209
RL Amperage	-	2.0

OA Fan Performance Data		
	Design	Actual
OA-ERU Filter Delta SP	-	0.40"
OA-ERU Wheel Delta SP	-	NOTES

**OA Fan Drive Data**

	<b>Design</b>	<b>Actual</b>
<b>Motor Sheave Size</b>	-	3.25"
<b>Motor Bore Size</b>	-	5/8"
<b>Fan Sheave Size</b>	-	5"
<b>Fan Sheave Bore</b>	-	11/16"
<b>Belt CL Distance</b>	-	12.5"
<b>Num of Belts</b>	-	1
<b>Belt Size</b>	-	A36

Completed By: Jacob Davidson

Notes:

# National TAB

Project: Gladstone Fire Station

## System/Unit: Split Sys Furnace



Comfort. Under control.

Asset: AC-2

AREA:

Unit Data		
	Design	Actual
<b>MFG</b>	TRANE	TRANE
<b>Model Num</b>	4TXC	4TTA7036A3
<b>Serial Num</b>	-	UTO
<b>Configuration</b>	-	HORIZONTAL
<b>Filter Size Size 1</b>	-	16"X24"X1

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	NL
<b>Frame</b>	-	NL
<b>Horsepower</b>	0.75	0.75
<b>Motor Rpm</b>	-	1075
<b>Phase</b>	3	1
<b>Voltage</b>	208	208-230
<b>Amperage</b>	-	15.0

Test Data		
	Design	Actual
<b>SF CFM</b>	975	989
<b>Motor Speed SetPt</b>	-	DEFAULT
<b>RL Voltage</b>	-	NOT SAFE
<b>RL Amperage</b>	-	NOT SAFE
<b>RA CFM</b>	-	989
<b>OA CFM</b>	-	0

Performance Data		
	Design	Actual
<b>Suction ESP</b>	-	-0.0196"
<b>Discharge ESP</b>	-	0.0278"
<b>Total ESP</b>	0.75	0.0474

Completed By: Jacob Davidson

Notes:

# National TAB

Project: Gladstone Fire Station  
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF-1

AREA:147

Unit Data		
	Design	Actual
<b>MFG</b>	NA	COOK
<b>Model Num</b>	DD	70ACWH70W17DEC
<b>Serial Num</b>	-	299SJ74888-00/0000701
<b>Type</b>	CENT WALL	CENT WALL

Test Data		
	Design	Actual
<b>CFM</b>	155	142
<b>RL Voltage</b>	-	NOT SAFE
<b>RL Amperage</b>	-	NOT SAFE
<b>Total ESP</b>	0.25"	UTO

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	COOK
<b>Frame</b>	-	NL
<b>Horsepower</b>	33W	1/6
<b>Motor Rpm</b>	1725	1725
<b>Phase</b>	1	1
<b>Voltage (rated)</b>	120	120
<b>Amperage (rated)</b>	-	2.36
<b>Service Factor</b>	-	NL

Completed By: Jacob Davidson

Notes:

# National TAB

Project: Gladstone Fire Station  
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF-2

AREA:147

Unit Data		
	Design	Actual
MFG	NA	COOK
Model Num	DD	150 ACW 150W13D
Serial Num	-	299SJ74888- 00/0001901
Type	CENT WALL	CENT WALL

Test Data		
	Design	Actual
CFM	2150	2300
RL Voltage	-	NOT SAFE
RL Amperage	-	NOT SAFE
Total ESP	0.25"	UTO

Motor Data		
	Design	Actual
Motor MFG	-	GENTEQ
Frame	-	NL
Horsepower	0.33	3/4
Motor Rpm	1300	1300
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	9.0
Service Factor	-	NL

Completed By: Jacob Davidson

Notes:

# National TAB

Project: Gladstone Fire Station  
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF-3

AREA:120

Unit Data		
	Design	Actual
<b>MFG</b>	NA	COOK
<b>Model Num</b>	CEILING	GC-146 SONEBUSTER
<b>Serial Num</b>	-	NL

Test Data		
	Design	Actual
<b>CFM</b>	75	98

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	QUEACE
<b>Horsepower</b>	34W	15W
<b>Motor Rpm</b>	900	900
<b>Phase</b>	1	1
<b>Voltage (rated)</b>	120	120
<b>Amperage (rated)</b>	-	0.40

Completed By: Jacob Davidson

Notes:

# National TAB

Project: Gladstone Fire Station

## System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF-A-1

AREA:105

Unit Data		
	Design	Actual
MFG	NA	COOK
Model Num	NA	GC-146 SONEBUSTER
Serial Num	-	NL

Test Data		
	Design	Actual
CFM	75	50

Motor Data		
	Design	Actual
Motor MFG	-	QUEACE
Horsepower	34W	15W
Motor Rpm	900	1550
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	0.40

Completed By: Jacob Davidson

Notes: Fan is two-speed and is already set to high speed.

# National TAB

Project: Gladstone Fire Station  
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF-A-2

AREA:104

Unit Data		
	Design	Actual
MFG	COOK	COOK
Model Num	GC-146	GC-146 SONEBUSTER
Serial Num	-	NL

Test Data		
	Design	Actual
CFM	75	45

Motor Data		
	Design	Actual
Motor MFG	-	QUEACE
Horsepower	34W	15W
Motor Rpm	900	1550
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	0.40

Completed By: Jacob Davidson

Notes: Fan is two-speed and already set to high speed.

# National TAB

Project: Gladstone Fire Station  
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF-A-3

AREA:114

Unit Data		
	Design	Actual
<b>MFG</b>	COOK	COOK
<b>Model Num</b>	GC-146	GC-146 SONEBUSTER
<b>Serial Num</b>	-	NL

Test Data		
	Design	Actual
<b>CFM</b>	75	93

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	QUEACE
<b>Horsepower</b>	34W	15W
<b>Motor Rpm</b>	900	1550
<b>Phase</b>	1	1
<b>Voltage (rated)</b>	120	115
<b>Amperage (rated)</b>	-	0.40

Completed By: Jacob Davidson

Notes: