

## Freddy's (5215759) Tolleson, AZ

### CheckList Information

<b>Name :</b>	CAS Project Checklist	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	CAPTIVE-AIRE R120	<b>Asset :</b>	
<b>Requesting Organization :</b>	CAPTIVE-AIRE R120		

### CheckList Item Details

--

CAS Job Name	Freddy's - Tolleson, AZ
CAS Job Number	5215759
Turnover Date or TCO Date	05/29/2023

#### PERMIT INFORMATION

FS Permit Drawings Complete	Yes
-----------------------------	-----

#### FIRE SUPPRESSION READINESS REQUIREMENTS

Permanent power installed so that all hood & food equipment can be turned "on"	Still waiting permanent power
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Still waiting on gas
Ansul Installation Date	
Hood Startup/TAB & Fire System Pre-Test Date	05/15/2023
Fire Final Date	05/22/2023
When will cooking equipment be set under the hood?	
Fire System Rough-In (Only required when hood is 100% field piped)	
Food Equipment is set and locked in place (per plan)	Yes

<b>Notes/Comments :</b>
-------------------------