

Freddy's (5215759) Tolleson, AZ

CheckList Information

Name : CAS Project Checklist **Status :** Not Completed
Assigned Organization : CAPTIVE-AIRE R120 **Asset :**
Requesting Organization : CAPTIVE-AIRE R120

CheckList Item Details

CAS Job Name	
CAS Job Name	Freddy's - Tolleson, AZ
CAS Job Number	5215759
Turnover Date or TCO Date	07/21/2023
Comment	Tentative date and hopefully sooner - Need power to move forward and unsure of when we are getting it.
PERMIT INFORMATION	
FS Permit Drawings Complete	Yes
Comment	
FIRE SUPPRESSION READINESS REQUIREMENTS	
Permanent power installed so that all hood & food equipment can be turned "on"	Still waiting permanent power
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Still waiting on gas
Ansul Installation Date	06/05/2023
Comment	Complete
Hood Startup/TAB & Fire System Pre-Test Date	07/17/2023
Comment	Tentative Date - Not scheduled
Fire Final Date	07/19/2023
Comment	Tentative Date - Not scheduled
When will cooking equipment be set under the hood?	04/17/2023
Comment	Complete
Fire System Rough-In (Only required when hood is 100% field piped)	06/01/2023
Comment	Complete

Food Equipment is set and locked in place (per plan) Yes

Comment

Notes/Comments :

We are waiting on the power company to give power. We can move forward with scheduling once this happens.