

## Freddy's (5215759) Tolleson, AZ

### CheckList Information

<b>Name :</b>	CAS Project Checklist	<b>Status :</b>	Not Completed
<b>Assigned Organization :</b>	CAPTIVE-AIRE R120	<b>Asset :</b>	
<b>Requesting Organization :</b>	CAPTIVE-AIRE R120		

### CheckList Item Details

CAS Job Name	Freddy's - Tolleson, AZ
CAS Job Number	5215759
Turnover Date or TCO Date	07/31/2023
Comment	
<b>PERMIT INFORMATION</b>	
FS Permit Drawings Complete	Yes
Comment	
<b>FIRE SUPPRESSION READINESS REQUIREMENTS</b>	
Permanent power installed so that all hood & food equipment can be turned "on"	Still waiting permanent power
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Yes
Ansul Installation Date	06/05/2023
Comment	Complete
Hood Startup/TAB & Fire System Pre-Test Date	07/31/2023
Comment	
Fire Final Date	07/31/2023
Comment	
When will cooking equipment be set under the hood?	04/17/2023
Comment	Complete
Fire System Rough-In (Only required when hood is 100% field piped)	06/01/2023
Comment	Complete

Food Equipment is set and locked in place (per plan) Yes

Comment

**Notes/Comments :**

We are waiting on the power company to give power. We can move forward with scheduling once this happens. Shea letting us know when they have completed conduit repair and SRP has pulled wire.