

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: Punchlist
Function: Test, Adjust, & Balance
Date: 03/14/2025
Completed By: National TAB

PROJECT
Heartland Dental (Cincinnati, OH)

4801 Arbor Woods Court

Cincinnati, OH 45248

Client

Champion Commercial HVAC
2638 Tem Mile Rd.

Melbourne, KY 41059

National TAB

Project: Heartland Dental (Cincinnati, OH)

Table Of Contents

Section	Page #
Issues	3

Issue List

- All EF's missing speed controller with exception of EF-4
- ALL EF's not sealed to ceiling.
- EF-4 missing grill.
- No startup completed RTU-2
- RTU-1 Diffuser 2 no damper installed.



Heartland Dental (Cincinnati, OH)

Project Issue Information

Issue Name : All EF's missing speed controller with exception of EF-4
Description : All EF's missing speed controller with exception of EF-4. all EF's are high above design limits with exception of EF-4.
Created By : National TAB **Assigned To :** National TAB - Nick Payne
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 03/14/2025 - Cody Collett - National TAB



Heartland Dental (Cincinnati, OH)

Project Issue Information

Issue Name : ALL EF's not sealed to ceiling.
Description : All EF's with exception of EF-4 are not properly sealed to the ceiling. Airgap sealed with duct tape as a temporary measure for testing.
Created By : National TAB **Assigned To :** National TAB - Nick Payne
Status : Open
Priority : High **Asset Tag :**
Originated Date : 03/14/2025 - Cody Collett - National TAB



Heartland Dental (Cincinnati, OH)

Project Issue Information

Issue Name :	EF-4 missing grill.		
Description :	EF-4 no grill installed.		
Created By :	National TAB	Assigned To :	National TAB - Nick Payne
Status :	Open		
Priority :	Urgent	Asset Tag :	EF4-EGRD1
Originated Date :	03/14/2025 - Cody Collett - National TAB		



Heartland Dental (Cincinnati, OH)

Project Issue Information

Issue Name : No startup completed RTU-2
Description : On arrival RTU-2 was not wired to power. No startup completed on RTU-2.
Created By : National TAB **Assigned To :** National TAB - Nick Payne
Status : Open
Priority : Urgent **Asset Tag :** RTU2
Originated Date : 03/14/2025 - Cody Collett - National TAB



Heartland Dental (Cincinnati, OH)

Project Issue Information

Issue Name : RTU-1 Diffuser 2 no damper installed.
Description : Diffuser 2 is high out of design and cannot be reduced due to no duct or face damper being installed.
Created By : National TAB **Assigned To :** National TAB - Nick Payne
Status : Open
Priority : Low **Asset Tag :** RTU1-SGRD2
Originated Date : 03/14/2025 - Cody Collett - National TAB