

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB Report**  
**Function: Test, Adjust, & Balance**  
**Date: 02/12/2026**  
**Completed By: National TAB**

**PROJECT**  
**02-23-26 QT #1045 GASTONIA, NC**

310 E LONG AVE

GASTONIA, NC

**Client**

QUIKTRIP  
4705 SOUTH 129TH EAST AVENUE  
TULSA, OK 74134

# National TAB

Project: 02-23-26 QT #1045 GASTONIA, NC

## Table Of Contents

<b>Section</b>	<b>Page #</b>
Summary	3
Remarks	4
Balance Schedule	9
Checklist	10
RTU-1	16
RTU-2	18
RTU-3	20
EF-1 - Exhaust	23
EF-2 - Exhaust	25
Combi-Oven Grille	27
EF-3 - Hood Exhaust	28
Kitchen Hood Type I	30
GRD Layout	31



# National TAB

Project: 02-23-26 QT #1045 GASTONIA, NC  
Function: Test, Adjust, & Balance

## Project Summary

### Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report are further details about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units)

Each of the RTU's was measured with a flow hood to establish total flow. The total flow was then adjusted via the VFD so that airflow fell within design tolerances. All diffusers on the kitchen RTU were balanced to the engineer's design flow. The diffusers on the sales floor were only adjusted when there were noticeable issues present like drafting or dampers that were found completely closed. The Hoods On outside air rate was set by first establishing the typical QT set point at the Emerson controller and then making manually adjustments on the roof. The hoods off airflow setpoint was found by adjusting the damper position at the Emerson controller until the design airflow was achieved. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. After completion of TAB all overrides were released.

### Kitchen Exhaust Hood & Associated Fans

The kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow.

### Restroom Exhaust Fans

The restroom exhaust fans were measured with a flow hood. The total flow was balanced for the fan with the exception of the new grille over the combi-oven, which was balanced to the listed design.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report. The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

## Issue List

- EF-2 not operational
- RTU 3 ductwork severely pinched
- Specified diffusers not installed



02-23-26 QT #1045 GASTONIA, NC

Project Issue Information

**Issue Name :** EF-2 not operational  
**Description :** EF -2 not operational. It appears to be an electrical short.  
**Created By :** National TAB                      **Assigned To :** National TAB - Dan Hertenstein  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :** EF2  
**Originated Date :** 02/25/2026 - Jearod Ferrette - National TAB

Project Issue File Details






**02-23-26 QT #1045 GASTONIA, NC**

**Project Issue Information**

**Issue Name :** RTU 3 ductwork severely pinched  
**Description :** RTU 3 first 4 kitchen diffusers are severely pinched. Ductwork doesn't match drawings. First diffuser takeoff is above hard ceiling, and all of the ductwork are table topped on each other. The unit is currently at 43hz at 69% of design. All the air is being pushed to SGRD 3-5/ 3-6 in the BOH.  
**Created By :** National TAB                      **Assigned To :** National TAB - Dan Hertenstein  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :** RT-3  
**Originated Date :** 02/25/2026 - Jearod Ferrette - National TAB


Project Issue File Details



02/25/2026



02/25/2026



02/25/2026

Project Issue Response Details

- **02/25/2026 National TAB - Jearod Ferrette**
  - .



02/25/2026




02-23-26 QT #1045 GASTONIA, NC

**Project Issue Information**

**Issue Name :** Specified diffusers not installed  
**Description :** SGRD 3-1 to 3-4 diffusers are not per design.  
**Created By :** National TAB                      **Assigned To :** National TAB - Dan Hertenstein  
**Status :** Open  
**Priority :** Medium                                      **Asset Tag :** RT-3  
**Originated Date :** 02/25/2026 - Jearod Ferrette - National TAB

Project Issue File Details



02/25/2026

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	876	350	375				
RTU-2	SALES	800	869	350	375				
RTU-3	BOH/KITCHEN	800	834	350	361				
EF-1	WOMEN'S RR					225	226	225	226
EF-2	MEN'S RR					525	0	525	0
EF-3	HOOD					1350	1397	0	0
<b>TOTALS</b>		<b>2400</b>	<b>2579</b>	<b>1050</b>	<b>1111</b>	<b>2100</b>	<b>1623</b>	<b>750</b>	<b>226</b>

### HOODS ON

#### NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2579
TOTAL EXHAUST	2100	1623
<b>NET AIRFLOW</b>	<b>300</b>	<b>956</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.017
SIDE	0.011
REAR	0.012
<b>AVERAGE</b>	<b>0.0133</b>

### HOODS OFF

#### NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1111
TOTAL EXHAUST	750	226
<b>NET AIRFLOW</b>	<b>300</b>	<b>885</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.015
SIDE	0.014
REAR	0.017
<b>AVERAGE</b>	<b>0.0153</b>

NOTES:

WINDY ON THE ROOF AND BY THE DOORS

## CheckList List

- 01: RTU's/AHU's
- 02: Exhaust Fans
- 03: Hoods
- 04: Final Tests



02-23-26 QT #1045 GASTONIA, NC

CheckList Information

**Name :** 01: RTU's/AHU's **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 02/03/2026 - Trinity Dodds - National TAB  
**Completed Date :** 02/25/2026 - Jearod Ferrette - National TAB

CheckList Item Details

RTU's/AHU's

Evaporator coils are clean? Pass

Comment:

Condenser coils are clean? Pass

Comment:

Gas piping is installed and valves are turned on? N/A

Comment:

Unit free of noticeable noise and vibration Pass

Comment:



02-23-26 QT #1045 GASTONIA, NC

CheckList Information

**Name :** 02: Exhaust Fans **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 02/03/2026 - Trinity Dodds - National TAB

**Completed Date :** 02/25/2026 - Jearod Ferrette - National TAB

CheckList Item Details

EF's

Hinge kit installed installed on hood fan?	Pass
--	------

Comment:

Flex conduit is long enough so that fan can be completely tilted back?	Pass
--	------

Comment:

No major leakage around the fan base	Pass
--------------------------------------	------

Comment:

Unit is free of noise and vibration	Fail
-------------------------------------	------

Comment:

EF -2 NOT OPERATIONAL

Notes/Comments :

EF -2 NOT OPERATIONAL

Date :02/25/2026



**02-23-26 QT #1045 GASTONIA, NC**

**CheckList Information**

**Name :** 03: Hoods **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 02/03/2026 - Trinity Dodds - National TAB  
**Completed Date :** 02/25/2026 - Jearod Ferrette - National TAB

**CheckList Item Details**

**HOODS**

---

**Hood is free of alarms?** Pass

**Comment:**

---

**Hood is free of damage?** Pass

**Comment:**

---

**End panels are installed per prototype?** Pass

**Comment:**

---



02-23-26 QT #1045 GASTONIA, NC

CheckList Information

**Name :** 04: Final Tests **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 02/03/2026 - Trinity Dodds - National TAB

**Completed Date :** 02/25/2026 - Jearod Ferrette - National TAB

CheckList Item Details

FINAL CHECKS

HOOD CAPTURE TEST

List kitchen equipment turned on for testing

Comment:

FRYER, PIZZA OVEN

List smoke candle type used

Comment:

STAFF CURRENTLY TRAINING IN THE COOK. SMOKE CAPTURE 100%

Smoke test capture % - Perimeter of hood

Comment:

100%

Smoke test capture % - Top of cooking surface

Comment:

100%

WITNESS

Date test was completed

02/25/2026

**Comment:**

---

**TAB tech name / Firm**

**Comment:**

JEAROD FERRETTE/ NTAB

---

**Site super name / Firm**

**Comment:**

NA

---

**Owner representative name / Firm (if Applicable)**

**Comment:**

NA

---

**BUILDING PRESSURE**

---

**Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)**

Pass

**Comment:**

FRONT 0.017, SIDE 0.011, REAR 0.012

---

**Notes/Comments :**

HIGH WINDS ON ROOF AND STORE FRONT.

**Date :**02/25/2026



# National TAB

Project: 02-23-26 QT #1045 GASTONIA, NC

System/Unit: AHU/RTU

Asset: RT-1

AREA:SALES FLOOR

Unit Data	
	Actual
MFG	AAON
Serial Num	201304-ANEK08178
Model Num	RN-013-8-0-EA0A
Num OA Filters 1	1
OA Filter Size 1	22.5X44.5
Num Final Filter 1	2
Final Filter Size 1	56X45

Motor Data	
	Actual
Horsepower	3
Motor Rpm	1760
Phase	3
Rated Voltage	208
Rated Amperage	10.6

Test Data		
	Design	Actual
SF CFM	4200	4171
SF RPM	-	DD/ 33.6
OA CFM (Hoods On)	800	876
OA CFM (Hoods Off)	350	361
RL Voltage	-	80.6 VFD
RL Amperage	-	7.6 VFD
VFD Max SetPt	-	33.6
OA Damper Position (Hoods On)	-	46%
OA Damper Position (Hoods Off)	-	26%

Performance Data	
	Actual
MA Plenum SP	-0.31"
Fan Suction SP	-0.46"
Fan Discharge SP	0.47"
Total ESP	0.78"
Fan Total SP	0.93"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Jearod Ferrette on 02/25/2026





# National TAB

Project: 02-23-26 QT #1045 GASTONIA, NC

System/Unit: AHU/RTU

Asset: RT-2

AREA:SALES FLOOR

Unit Data	
	Actual
MFG	AAON
Serial Num	201304-ANEK08177
Model Num	RN-013-8-0-EA0A
Num OA Filters 1	1
OA Filter Size 1	22.5X44.5
Num Final Filter 1	2
Final Filter Size 1	56X45

Motor Data	
	Actual
Horsepower	3
Motor Rpm	1760
Phase	3
Rated Voltage	208
Rated Amperage	10.6

Test Data		
	Design	Actual
SF CFM	4200	4405
SF RPM	-	DD/ 43 HZ
OA CFM (Hoods On)	800	869
OA CFM (Hoods Off)	350	375
RL Voltage	-	134.2 VFD
RL Amperage	-	9.3 VFD
VFD Max SetPt	-	43 HZ
OA Damper Position (Hoods On)	-	46%
OA Damper Position (Hoods Off)	-	26%

Performance Data	
	Actual
MA Plenum SP	-0.97"
Fan Suction SP	-1.16"
Fan Discharge SP	0.43"
Total ESP	1.40"
Fan Total SP	1.59"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Jearod Ferrette on 02/25/2026

# Unit Data - PHOTO LOG



02/25/2026



02/25/2026



# National TAB

Project: 02-23-26 QT #1045 GASTONIA, NC

System/Unit: AHU/RTU

Asset: RT-3

AREA:BOH/KITCHEN

Unit Data	
	Actual
MFG	AAON
Serial Num	201304-ANEK08176
Model Num	RN-013-8-0-EA0A
Num OA Filters 1	1
OA Filter Size 1	22.5X44.5
Num Final Filter 1	2
Final Filter Size 1	56X45

Motor Data	
	Actual
Horsepower	3
Motor Rpm	1760
Phase	3
Rated Voltage	208
Rated Amperage	10.6

Test Data		
	Design	Actual
SF CFM	4200	2907
SF RPM	-	DD/ 43 HZ
OA CFM (Hoods On)	800	834
OA CFM (Hoods Off)	350	375
RL Voltage	-	131.3 VFD
RL Amperage	-	9.7 VFD
VFD Max SetPt	-	43 HZ
OA Damper Position (Hoods On)	-	46%
OA Damper Position (Hoods Off)	-	26%

Performance Data	
	Actual
MA Plenum SP	-0.42"
Fan Suction SP	-0.58"
Fan Discharge SP	1.31"
Total ESP	1.73"
Fan Total SP	1.89"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Jearod Ferrette on 02/25/2026





# National TAB

Project:02-23-26 QT #1045 GASTONIA, NC

## AHU/RTU

**Diffuser Supply (GRD)**

**RT-3/BOH/KITCHEN**

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	SUPPORT SERVICE	SI	12"	800	1	28		28	3.5
SGRD2	SUPPORT SERVICE	SI	12"	800	1	163		163	20.4
SGRD3	SUPPORT SERVICE	SI	12"	800	1	124		124	15.5
SGRD4	SUPPORT SERVICE	SI	12"	800	1	405		405	50.6
SGRD5	DOCK	ES	12"	750	1	1551		1551	206.8
SGRD6	WORKROOM	ES	8"	250	1	636		636	254.4
Total				4200		2907	0	2907	69.21%



# National TAB

Project: 02-23-26 QT #1045 GASTONIA, NC

System/Unit: FAN - Exhaust

Asset: EF1

AREA:WOMEN'S RR

Unit Data		
	Design	Actual
MFG	COOK	COOK
Model Num	120 ACEH	90 ACEH
Serial Num	-	410SE49284
Type	-	DOWNBLAST
Configuration	-	VERTICAL

Test Data		
	Design	Actual
CFM	225	226
Fan RPM	-	DD
Fan Rotation	-	CCW
Motor RPM	-	DD
System SetPt	-	MAX
Total ESP	-	0.16"
Fan Inlet SP	-	-0.16"
Fan Discharge SP	-	ATMO

Motor Data	
	Actual
Motor MFG	FASCO
Horsepower	1/8
Motor Rpm	1600
Phase	1
Voltage (rated)	115
Amperage (rated)	1.7
Service Factor	1

Completed By: Jearod Ferrette on 02/25/2026

**Unit Data - PHOTO LOG**



**02/25/2026**



# National TAB

Project: 02-23-26 QT #1045 GASTONIA, NC

System/Unit: FAN - Exhaust

Asset: EF2

AREA: MEN'S RR/COMBI

Unit Data		
	Design	Actual
MFG	COOK	COOK
Model Num	120 ACEH	120 ACE
Serial Num	-	410SE58676
Type	-	DOWNBLAST
Configuration	-	VERTICAL

Test Data		
	Design	Actual
CFM	525	0
Fan Discharge SP	-	ATMO

Motor Data	
	Actual
Motor MFG	QUEACE
Frame	48Y
Horsepower	1/4
Motor Rpm	1550
Phase	1
Voltage (rated)	115
Amperage (rated)	3.3
Service Factor	1

Completed By: Jearod Ferrette on 02/25/2026

Notes:  
Not operational

Written By: Jearod Ferrette on 02/25/2026

**Unit Data - PHOTO LOG**



**02/25/2026**



# National TAB

Project:02-23-26 QT #1045 GASTONIA, NC

Diffuser Ret/Exh (GRD)

## EF2/MEN'S RR/COMBI

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	COMBI-OVEN	RI	8"	150					-
Total				150		0	0	0	0%



# National TAB

Project: 02-23-26 QT #1045 GASTONIA, NC

System/Unit: FAN - Exhaust

Asset: EF3

AREA:KITCHEN HD

Unit Data		
	Design	Actual
MFG	COOK	CAPTIVEAIRE
Model Num	120 ACEH	DU50HFA
Serial Num	-	8428201
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TELCO GREEN
Horsepower	1/2	1/2
Motor Rpm	-	1800
Phase	-	1
Voltage (rated)	-	208
Service Factor	-	1

Test Data		
	Design	Actual
CFM	1350	1397
Fan RPM	-	1147
Fan Rotation	-	CCW
Motor RPM	-	1147
System SetPt	-	50.8 HZ
Total ESP	-	0.25"
Fan Inlet SP	-	-0.25"
Fan Discharge SP	-	ATMO

Completed By: Jearod Ferrette on 02/25/2026

# Unit Data - PHOTO LOG



02/25/2026



02/25/2026



# National TAB

Project: 02-23-26 QT #1045 GASTONIA, NC

## System/Unit: Kitchen Hood Type I

Asset: HD1


AREA:GRIDDLE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	6030ND-2-F	6030ND-2-F
Job / Serial Num	-	8428201
Type	TYPE I CANOPY	TYPE I CANOPY
Hood length	108"	108"
Hood Width	60"	60"

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	CAPTRATE SOLO FILTER
Filter Size 1	20X16	20X16
Filter Qty 1	6	6
Filter AK factor size 1	2.08	2.08
Filter Total AK Area	12.48	12.48
Filter1 FPM	-	110
Filter2 FPM	-	115
Filter3 FPM	-	127
Filter4 FPM	-	113
Filter5 FPM	-	103
Filter6 FPM	-	106
Filter Ave FPM(corr)	-	112
CFM	1350	1397

Cooking Equipment	
	Actual
Item 1	FRYER
Item 2	PIZZA OVEN

Completed By: Jearod Ferrette on 02/25/2026



INSTALL NEW OWNER-FURNISHED TYPE-I KITCHEN HOOD EXHAUST SYSTEM FROM APPROVED DUCT AND ALL OTHER REQUIREMENTS FOR A TYPE-I SYSTEM INSTALL HOODS, FANS, DUCTS, AND EXHAUST SYSTEMS WITHIN HOOD UTILITY CABINET ACCORDING TO ALL APPLICABLE INSTALLATION REQUIREMENTS.