

TAB PUNCH LIST 5542

Prepared by Ben Searles

May 3, 2025

Description

6 tasks in this report.

Contents

#6 [UNIT 010] [NEW] Equipment motor pulley is stuck.....	2
#5 [DUCT 007] [NEW] Diffuser rigid 90's.	3
#4 [CNTL 508] [NEW] Controls labeling.....	5
#3 [CNTL 509] [NEW] Ansul pull labeling.....	6
#2 [CURT 501] [NEW] Air curtain power.	7
#1 [UNIT 514] [NEW] Equipment gas piping.....	8

#6 [UNIT 010] [NEW] Equipment motor pulley is stuck.

Status

Open

Start Date

May 3, 2025

Type

Planned Work

Created

May 3, 2025 10:17 AM
bens@nationaltab.com

Description

AC1's motor pulley is missing the set key. This caused the pulley to bound itself at 0 turns when the technician arrived on-site. The unit is within design airflow and the motor is below FLA. The mechanical has been notified of the missing key. He was instructed to provide a replacement and to set the pulley at 0 turns.

Last Updated

May 3, 2025 10:17 AM

Photos



IMG_0981
Ben Searles
May 3, 2025 10:17 AM

#5 [DUCT 007] [NEW] Diffuser rigid 90's.

Status

Open

Start Date

May 3, 2025

Type

Planned Work

Created

May 3, 2025 10:17 AM
bens@nationaltab.com

Description

Ensure rigid 90 degree fittings are secured to diffusers, with hard pipe risers adjusted to meet take off height elevation and connected to horizontal flex.

Last Updated

May 3, 2025 10:17 AM

No flex in drops allowed per
details.

#4 [CNTL 508] [NEW] Controls labeling.

Status

Open

Start Date

May 3, 2025

Type

Planned Work

Created

May 3, 2025 10:17 AM
bens@nationaltab.com

Description

Label all smoke
annunciators for which piece
of equipment they serve.

Last Updated

May 3, 2025 10:18 AM

Photos



IMG_0979

Ben Searles

May 3, 2025 10:18 AM

#3 [CNTL 509] [NEW] Ansul pull labeling.

Status

Open

Start Date

May 3, 2025

Type

Planned Work

Created

May 3, 2025 10:17 AM
bens@nationaltab.com

Description

Label all ansul pull stations for which hoods they serve.

Last Updated

May 3, 2025 10:18 AM

Photos



IMG_0969

Ben Searles

May 3, 2025 10:18 AM

#2 [CURT 501] [NEW] Air curtain power.

Status

Open

Start Date

May 3, 2025

Type

Planned Work

Created

May 3, 2025 10:17 AM
bens@nationaltab.com

Description

Air door 2 was not wired at the time of inspection.

Last Updated

May 3, 2025 10:17 AM

#1 [UNIT 514] [NEW] Equipment gas piping.

Status

Open

Start Date

May 3, 2025

Type

Planned Work

Created

May 3, 2025 10:17 AM
bens@nationaltab.com

Description

AC1 is missing a gas grommet.

Last Updated

May 3, 2025 10:18 AM

Photos



IMG_0973

Ben Searles

May 3, 2025 10:18 AM