

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 03/28/2025
Completed By: National TAB

PROJECT

Springer School Addition (Cincinnati, OH)

2121 Madison Rd

Cincinnati, OH

Client

Feldkamp Enterprises
3642 Muddy Creek Rd

Cincinnati, OH 45238

National TAB

Project: Springer School Addition (Cincinnati, OH)

Table Of Contents

Section	Page #
Equipment Calibrations	3
Abbreviations	4
Issue Data	5
GRD	24
AHU/RTU	31
Fan Coil	37
FAN - Exhaust	43



Function		Range	Minimum Accuracy	Instrument Information	Calibration Date	Date Due
AIR	AIR PRESSURE	0 in wg to 10 in wg	2% +/- 0.001 in wg	Evergreen S-PVF-1 S/N 2200484C	3/24/2025	3/24/2027
	AIR VELOCITY INSTRUMENT	50 fpm to 3900 fpm	+/- 5 % +/- 7 fpm	Evergreen S-PVF-1 S/N 2200484C	3/24/2025	3/24/2027
	DIRECT HOOD READING	100 cfm to 2000 cfm	+/- 5 % +/- 7 cfm	Evergreen S-PVF-1 S/N 2200484C	3/24/2025	3/24/2027
TEMPERATURE	AIR METER	-20 F to 240 F	+/- .5 % 2 F	Cooper ATKINS - SRH77A S/N 071118034	7/12/2024	7/12/2025
	AIR PROBE	-20 F to 240 F	+/- .5 % 2 F	Cooper ATKINS - PD1388 7-6 S/N 5028	7/12/2024	7/12/2025
	IMMERSION METER	-20 F to 240 F	+/- .5 % 2 F	Cooper ATKINS - SRH77A S/N 071118034	7/12/2024	7/12/2025
	IMMERSION PROBE	-20 F to 240 F	+/- .5 % 2 F	Cooper ATKINS - PD1388 7-6 S/N 1075	7/12/2024	7/12/2025
	CONTACT METER	-20 F to 240 F	+/- .5 % 2 F	Cooper ATKINS - SRH77A S/N 071118034	7/12/2024	7/12/2025
	CONTACT PROBE	-20 F to 240 F	+/- .5 % 2 F	Cooper ATKINS - PD1388 7-6 S/N 4011	7/12/2024	7/12/2025
HUMIDITY	HUMIDITY PROBE	10 % RH to 90 % RH	3% of reading	Cooper ATKINS - SRH77A S/N 071118034	7/12/2024	7/12/2025
ELECTRICAL	VOLTAGE MEASUREMENT	0 VAC to 600 VAC	2 % reading +/- 5 digits	Fluke 373 True RMS, S/N: 33290686	7/12/2024	7/12/2025
	AMPERAGE MEASUREMENT	0 Amperers to 100 Amperes	2 % reading +/- 5 digits	Fluke 373 True RMS, S/N: 33290686	7/12/2024	7/12/2025
ROTATION	ROTATION MEASUREMENT	60 rpm to 5000 rpm	2 % reading 2 rpm	SHIMPO DT-207LR S/N: D1530081R	7/12/2024	7/12/2025
HYDRONIC	PRESSURE MEASUREMENT	-30 in Hg to 200 psi	±2% of reading +/- 1 psi	Alnor HM680 S/N: 70807241	5/11/2024	5/31/2025
	DIFFERENTIAL PRESSURE MEASUREMENT	0 psi - 80 psi	±2% of reading +/- 1 psi	Alnor HM680 S/N: 70807241	5/11/2024	5/31/2025

Abbreviation List

A = Area (ft ²)	S.F. = Service Factor
AHU = Air Handling Unit	SF = Supply Fan
A _k = Effective Area	SP = Static Pressure
BHP = Brake Horsepower (IP) HP	SR = Supply Register
Btu = British Thermal Unit	T = Temperature
Btu/h = Btuh = BTUH = BTU/Hour	T _{ma} = Mixed Air Temperature
CL = Center Distance (used in belt formula)	T _{oa} = Outside Air Temperature
CD = Ceiling Diffuser	T _{ra} = Return Air Temperature
CF = Correction Factor	H = Head (in wc, ft wc, psi)
CFM = Volumetric Flow: Cubic Feet Per Minute	h = Enthalpy
CO ₂ = Carbon Dioxide	HP = Horsepower
CO = Carbon Monoxide	hr = Hour
C _v = Flow Constant	K _v = Flow constant (SI)
d = Diameter (in.) IP	kW = Kilowatt = 1000 Watts
Δ = Difference or Change (Final - Initial)	LAT = Leaving Air Temperature
DB = Dry Bulb	lb = Pounds
EA = Exhaust Air	LWT = Leaving Water Temperature
EAT = Entering Air Temperature	ma = Mixed Air
EF = Exhaust Fan	MIN = Minimum
Eff = Efficiency	MAX = Maximum
EG = Exhaust Grille	N/A = Not Applicable
ESP = External Static Pressure	NA = No Access
EWT = Entering Water Temperature	NL = Not Listed
°F = Degrees Fahrenheit, °F	NPSHA = Net Positive Suction Head Available
FPB = Fan Powered Box	NS = Not Specified
FLA = Full Load Amps	OA = Outside Air
fpm = Feet per Minute (fpm)	OAT = Outside Air Temperature
ft = Foot	PD = Sheave Pitch Diameter
gal = Gallons	P.D. = Pressure Drop
GPM = Gallons Per Minute (GPM)	PF = Power Factor
h = Enthalpy (BTU/lb dry air)	SG = Supply Grille
P = Pressure	SR = Supply Register
ppm = parts per million	TP = Total Pressure
psi = Pounds Per Square Inch	T _{ra} = Return Air Temperature
psid = PSI Differential	TS = Tip Speed (fpm) IP, (m/s) SI
r = Radius (in)	TSP = Total Static Pressure
% _{ra} = % of Return Air	V = Velocity
RA = Return Air	VAV = Variable Air Volume
RAT = Return Air Temperature	VD = Volume Damper
RF = Return Fan	VFD = Variable Frequency Drive
RG = Return Grille	W = Watt
RH = Relative Humidity	WB = Wet Bulb
RPM = Revolutions Per Minute	wg = wc = water gauge = water column
RTU = Roof Top Unit	WHP = Water Horsepower (IP)
SA = Supply Air	ω = Humidity Ratio

Issue List

- DOAS Powering Off Intermittently
- DOAS Return Unbalanced
- DOAS Supply Below Design
- EF-2 Below Design
- EF-3 Above Design
- FC-100 No Damper
- FC-101 Below Design
- FC-101 No Damper
- FC-120 Diffuser 2 Above Design
- FC-201 Missing Diffuser
- FC-204 No Damper
- FC-212 No Damper
- FC-225 No Damper
- FC-306 Not Ducted
- Heated Air Collecting at Highest Point
- RTU-2 Economizer Not Functional
- RTU-3 Below Design
- RTU-3 VFD Appears Non-Functional



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name : DOAS Powering Off Intermittently
Description : Fan stops spinning randomly during operation. It appears to re-start without any resetting.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Closed
Priority : Medium **Asset Tag :**
Originated Date : 12/18/2024 - Jordan Best - National TAB

Project Issue Response Details

- **12/20/2024 National TAB - Jordan Best**
 - DOAS was powering off due @ 60 HZ because it was over amping. Fan speed was reduced until supply motor fell to FLA. This caused the unit to fall slightly outside of 10% low.




Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name : DOAS Return Unbalanced
Description : Returns for DOAS above ceiling were unable to be balanced evenly due to missing and jammed dampers. Return airflows air similar to supply air totals and should not disproportionately affect any of the three floors.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : Low **Asset Tag :**
Originated Date : 12/20/2024 - Jordan Best - National TAB

Project Issue File Details



12/20/2024



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name : DOAS Supply Below Design

Description : Design airflow was able to be achieved but caused the unit to over amp thus causing the cycling of the supply fan motor referenced in another created issue. Supply fan speed reduced until it met FLA, causing unit to fall slightly below design.

Created By : National TAB **Assigned To :** National TAB - Jordan Best

Status : Open

Priority : Medium **Asset Tag :**

Originated Date : 12/20/2024 - Jordan Best - National TAB



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name : EF-2 Below Design
Description : EF-2 is operating below design. The unit is equipped with no speed controller and is operating at its highest speed.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : High **Asset Tag :**
Originated Date : 12/19/2024 - Jordan Best - National TAB



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name : EF-3 Above Design
Description : EF-3 is operating above design. The unit is not equipped with a speed controller and the fan speed cannot be decreased.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : High **Asset Tag :**
Originated Date : 12/19/2024 - Jordan Best - National TAB



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name :	FC-100 No Damper		
Description :	Damper for FC-100 is not installed. Diffuser is above design.		
Created By :	National TAB	Assigned To :	National TAB - Jordan Best
Status :	Open		
Priority :	Urgent	Asset Tag :	
Originated Date :	12/18/2024 - Jordan Best - National TAB		



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name :	FC-101 Below Design		
Description :	FC-101 is operating below design. The fan is operating at its highest set point and cannot be increased. Diffusers are balanced proportionately low.		
Created By :	National TAB	Assigned To :	National TAB - Jordan Best
Status :	Open		
Priority :	High	Asset Tag :	
Originated Date :	12/19/2024 - Jordan Best - National TAB		



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name :	FC-101 No Damper		
Description :	Damper for FC-101 is not installed. Diffuser is above design.		
Created By :	National TAB	Assigned To :	National TAB - Jordan Best
Status :	Open		
Priority :	Urgent	Asset Tag :	
Originated Date :	12/18/2024 - Jordan Best - National TAB		



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name :	FC-120 Diffuser 2 Above Design		
Description :	FC-120, diffuser 2 is above design with the damper fully shut.		
Created By :	National TAB	Assigned To :	National TAB - Jordan Best
Status :	Open		
Priority :	Medium	Asset Tag :	
Originated Date :	12/20/2024 - Jordan Best - National TAB		



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name :	FC-201 Missing Diffuser		
Description :	OA duct intended for area/unit 201 is present but there is no diffuser installed.		
Created By :	National TAB	Assigned To :	National TAB - Jordan Best
Status :	Open		
Priority :	Urgent	Asset Tag :	
Originated Date :	12/18/2024 - Jordan Best - National TAB		



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name :	FC-204 No Damper		
Description :	Damper for FC-204 is not installed. Diffuser is above design.		
Created By :	National TAB	Assigned To :	National TAB - Jordan Best
Status :	Open		
Priority :	Urgent	Asset Tag :	
Originated Date :	12/18/2024 - Jordan Best - National TAB		



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name :	FC-212 No Damper		
Description :	Damper for FC-212 is not installed. Diffuser is above design.		
Created By :	National TAB	Assigned To :	National TAB - Jordan Best
Status :	Open		
Priority :	Urgent	Asset Tag :	
Originated Date :	12/18/2024 - Jordan Best - National TAB		



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name :	FC-225 No Damper		
Description :	Damper for FC-225 is not installed. Diffuser is above design.		
Created By :	National TAB	Assigned To :	National TAB - Jordan Best
Status :	Open		
Priority :	Urgent	Asset Tag :	
Originated Date :	12/18/2024 - Jordan Best - National TAB		



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name :	FC-306 Not Ducted		
Description :	FC-306 is not ducted to the DOAS unit therefore is not receiving any supply air.		
Created By :	National TAB	Assigned To :	National TAB - Jordan Best
Status :	Open		
Priority :	Urgent	Asset Tag :	
Originated Date :	12/18/2024 - Jordan Best - National TAB		



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name : Heated Air Collecting at Highest Point
Description : All heated air is collecting at the highest point in the multi-purpose room. The temperature disparity from the ceiling to floor could range up to 50 degrees. Electricians on site said they observed ceiling temps above 100 degrees. I suspect this could prevent units and thermostats from functioning properly.

Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 12/20/2024 - Jordan Best - National TAB



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name : RTU-2 Economizer Not Functional

Description : Economizer for RTU-2 is not operational. Appears to be installed correctly, will not respond to commands from controller. OA set manually by loosening bolts on shaft and adjusting damper then tightening bolts to fix damper at said position.

Created By : National TAB **Assigned To :** National TAB - Jordan Best

Status : Open

Priority : High **Asset Tag :**

Originated Date : 12/20/2024 - Jordan Best - National TAB



Springer School Addition (Cincinnati, OH)

Project Issue Information

Issue Name :	RTU-3 Below Design		
Description :	RTU-3 is below design, supply fan is operating at its highest set point.		
Created By :	National TAB	Assigned To :	National TAB - Jordan Best
Status :	Open		
Priority :	High	Asset Tag :	
Originated Date :	12/20/2024 - Jordan Best - National TAB		



Springer School Addition (Cincinnati, OH)

Project Issue Information


Issue Name : RTU-3 VFD Appears Non-Functional
Description : VFD for RTU-3 does not appear to be functional. When fan is running, VFD displays all 0's. Unit was read out in test mode. Suspect incomplete startup by Trane or malfunctioning VFD. Recommend contacting Trane to further investigate.

Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : High **Asset Tag :**
Originated Date : 12/20/2024 - Jordan Best - National TAB

Project Issue File Details



12/20/2024




1 FIRST FLOOR DUCTWORK PLAN
1/8" = 1'-0"

DUCT PLAN GENERAL NOTES:

- A. DUCTS SERVING DIFFUSERS AND GRILLES ARE TO BE THE SAME SIZE AS DIFFUSER NECK SIZE OR GRILLE FACE UNLESS NOTED OTHERWISE.
- B. AIR TRANSFER DUCTS ARE 6" X 6" UNLESS NOTED OTHERWISE. CONTRACTOR TO PROVIDE ADDITIONAL TRANSFER OPENINGS ABOVE CEILING AS NEEDED FOR AIR RETURN.
- C. DO NOT ROUTE DUCTWORK OVER ELECTRICAL EQUIPMENT.
- D. PROVIDE VOLUME CONTROL DAMPERS IN RUN-OUT DUCT TO ALL SUPPLY AIR DEVICES.

KEYNOTES

- M3 EXISTING ACUTHERM VAV DIFFUSER TO REMAIN.
- M4 RETURN AIR THROUGH ROOM #129
- M5 COORDINATE THE EXACT LOCATION OF WALL PENETRATION WITH STRUCTURAL.
- M8 VRF TEMPERATURE CONTROL PANEL REQUIRING 120 V POWER.
- M9 BLANK OFF UNUSED PORTION OF EXISTING LOUVER WITH INSULATED SHEET METAL.
- M11 RETURN CONDENSING UNIT TO THIS LOCATION. RECONNECT ALL PIPING, ELECTRICAL, AND CONTROLS AS REQUIRED AND RE-SUPPORT. SALVAGE ALL REFRIGERANT.
- M12 EXISTING CFM TO REMAIN.
- M13 DUCT UP TO ABOVE.
- M14 OFFSET DUCT UNDER STEEL.
- M15 DUCT UP TO UNIT ON ROOF ABOVE.
- M16 CAVITY TO SERVE AS RETURN AIR PATH.
- M17 EXTEND LINED RETURN AIR DUCT AS SHOWN TO REDUCE NOISE.
- M18 INSTALL BOTTOM OF GRILLE AT 12" AFF.
- M30 LOW THROUGH-WALL TRANSFER.
- M31 HIGH THROUGH-WALL TRANSFER.



SHPE
312 Plum St., Ste 700
Cincinnati, OH 45202
513.390.1112

ADDITION AND RENOVATION
SPRINGER SCHOOL
2121 Madison Rd, Cincinnati, OH 45208

ISSUANCES

12-09-22	SCHEMATIC DESIGN
03-24-23	DESIGN DEVELOPMENT
06-02-23	90% CD
06-30-23	PERMIT & BID SET
07-21-23	ADDENDUM #2
07-28-23	ADDENDUM #3


DUCTWORK
PLAN - FIRST
FLOOR

DATE 7/14/2023
COMM NO. 202209.01

M101




2 SECOND FLOOR RENO DUCTWORK PLAN
1/8" = 1'-0"



1 SECOND FLOOR DUCTWORK PLAN
1/8" = 1'-0"

- DUCT PLAN GENERAL NOTES:
- A. DUCTS SERVING DIFFUSERS AND GRILLES ARE TO BE THE SAME SIZE AS DIFFUSER NECK SIZE OR GRILLE FACE UNLESS NOTED OTHERWISE.
 - B. AIR TRANSFER DUCTS ARE 6" X 6" UNLESS NOTED OTHERWISE. CONTRACTOR TO PROVIDE ADDITIONAL TRANSFER OPENINGS ABOVE CEILING AS NEEDED FOR AIR RETURN.
 - C. DO NOT ROUTE DUCTWORK OVER ELECTRICAL EQUIPMENT.
 - D. PROVIDE VOLUME CONTROL DAMPERS IN RUN-OUT DUCT TO ALL SUPPLY AIR DEVICES.

- KEYNOTES
- M5 COORDINATE THE EXACT LOCATION OF WALL PENETRATION WITH STRUCTURAL.
 - M6 FIRE DAMPER AT RATED DECK BELOW. ACCESSIBLE FROM THIS LEVEL.
 - M7 OFFSET DUCT UNDER STRUCTURE.
 - M10 OFFSET DUCT UNDER STRUCTURE AND OVER SUPPLY OUTSIDE AIR DUCT.



SH

312 Plum St., Ste 700
Cincinnati, OH 45202
513.350.1112

1066 North 4th St., Ste. 111
Bellevue, KY 41073
502.222.2124

223 Fairfield Ave., Ste. 100
Bellevue, KY 41073
502.300.1234


ADDITION AND RENOVATION
SPRINGER SCHOOL
2121 Madison Rd, Cincinnati, OH 45208

ISSUANCES	
12-09-22	SCHEMATIC DESIGN
03-24-23	DESIGN DEVELOPMENT
06-02-23	90% CD
06-30-23	PERMIT & BID SET

DUCTWORK
PLAN -
SECOND
FLOOR

DATE 6/30/2023
COMM NO. 2022099.01

M102



1

M104

ROOF MECHANICAL PLAN

$$1/8'' = 1'-0''$$

GENERAL NOTES

- A. VRF LINESET ROUTES ARE SCHEMATIC IN NATURE.
B. VRF REFRIGERANT PIPING AND CONDENSATE SHALL BE CONCEALED
THROUGHOUT WITHIN NEW STUD WALLS, RACEWAY CHANNELS, OR
ABOVE CEILINGS. PIPING EXPOSED TO VIEW IS NOT PERMITTED.
C. DO NOT ROUTE PIPING OVER ELECTRICAL EQUIPMENT.
D. CONDENSATE PIPING IS 1" UNLESS NOTED OTHERWISE.
E. INSULATE CAPPED EXISTING PIPING PER SPECIFICATIONS.

KEYNOTES



M20 INSTALL CONDENSING UNIT ON MOUNTING SUPPORTS PER DETAIL 5/M002.

M21 ROUTE PIPING DOWN WITHIN PIPING CURB

M29 INSTALL UNIT ON VIBRATION ISOLATION RAIL EQUAL TO KINETICS KSR 2.0.
ISOLATION RAIL TO BE INSTALLED ON ROOF CURB.

M32 COORDINATE WITH ARCHITECT AND STRUCTURAL ENGINEER FOR PRECISE LOCATION OF ROOF-MOUNTED HVAC EQUIPMENT. VERIFY COORDINATION WITH STRUCTURAL STEEL BELOW AND ROOF INSULATION. IF NOT BASIS-OF-DESIGN EQUIPMENT IS PURCHASED, ANY ADDITIONAL SCOPE REQUIRED FOR COORDINATION IS THE

COPYRIGHT
STEED HAMMOND PAUL, INC
ALL RIGHTS RESERVED



312 Plum St., Ste 700
Cincinnati, OH 45202
513.381.2112

1086 North 4th St., Ste 111
Columbus, OH 43201
614.223.2124

223 Fairfield Ave., Ste 100
Bellevue, KY 41073
859.360.1234

ADDITION AND RENOVATION
SPRINGER SCHOOL
2121 Madison Rd, Cincinnati, OH 45208

ISSUANCES

	12-09-22	SCHEMATIC DESIGN
	03-24-23	DESIGN DEVELOPMENT
	06-02-23	90% CD
	06-30-23	PERMIT & BID SET
3	07-28-23	ADDENDUM #3

ROOF
MECHANICAL
PLAN

DATE	7/14/2023
------	-----------

COMM NO. 2022099.01


M104

[illegible]

HVAC PIPING PLAN - FIRST FLOOR

DATE	6/30/2023
COMM NO.	2022099.01

M201



GENERAL NOTES:

- A. VRF LINES/SET ROUTES ARE SCHEMATIC IN NATURE.
- B. VRF REFRIGERANT PIPING AND CONDENSATE SHALL BE CONCEALED THROUGHOUT WITHIN NEW STUD WALLS, RACEWAY CHANNELS, OR ABOVE CEILINGS. PIPING EXPOSED TO VIEW IS NOT PERMITTED.
- C. DO NOT ROUTE PIPING OVER ELECTRICAL EQUIPMENT.
- D. CONDENSATE PIPING IS 1" UNLESS NOTED OTHERWISE.
- E. INSULATE CAPPED EXISTING PIPING PER SPECIFICATIONS.

KEYNOTES

- | | |
|-----|--|
| M11 | RETURN CONDENSING UNIT TO THIS LOCATION. RE-CONNECT ALL PIPING ELECTRICAL, AND CONTROLS AS REQUIRED AND RE-SUPPORT. SALVAGE ALL REFRIGERANT. |
| M22 | DISCHARGE CONDENSATE INTO MOP BASIN. |
| M23 | DISCHARGE CONDENSATE INTO FLOOR DRAIN. |
| M24 | PIPING UP TO ABOVE. |
| M27 | OFFSET PIPING IN THIS AREA AS REQUIRED TO AVOID EXISTING FINS AND TO MINIMIZE PENETRATIONS OF EXISTING STRUCTURE. |
| M28 | PROVIDE CONDENSATE PIPE FROM BC BOX AS REQUIRED BY MANUFACTURER |



1 SECOND FLOOR FLOOR MECHANICAL PIPING PLAN
M202 1/8" = 1'-0"

M202 / 1/8" = 1'-0"

- A. VRF LINES/SET ROUTES ARE SCHEMATIC IN NATURE.
- B. VRF REFRIGERANT PIPING AND CONDENSATE SHALL BE CONCEALED THROUGHOUT WITHIN NEW STUD WALLS, RACEWAY CHANNELS, OR ABOVE CEILINGS. PIPING EXPOSED TO VIEW IS NOT PERMITTED.
- C. DO NOT ROUTE PIPING OVER ELECTRICAL EQUIPMENT.
- D. CONDENSATE PIPING IS 1" UNLESS NOTED OTHERWISE.
- E. INSULATE CAPPED EXISTING PIPING PER SPECIFICATIONS.

M24	PIPING UP TO ABOVE.
M25	PIPING DOWN TO BELOW.
M27	OFFSET PIPING IN THIS AREA AS REQUIRED TO AVOID EXISTING FINS AND TO MINIMIZE PENETRATIONS OF EXISTING STRUCTURE.
M28	PROVIDE CONDENSATE PIPE FROM BC BOX AS REQUIRED BY MANUFACTURER.



ADDITION AND RENOVATION
SPRINGER SCHOOL
2121 Madison Rd, Cincinnati, OH 45208

12-09-22	SCHEMATIC DESIGN
03-24-23	DESIGN DEVELOPMENT
06-02-23	90% CD
06-30-23	PERMIT & BID SET

[illegible]

HVAC PIPING PLAN - SECOND FLOOR

DATE	6/30/2023
COMM NO.	2022099.01

M202

ADDITION AND RENOVATION
SPRINGER SCHOOL
2121 Madison Rd, Cincinnati, OH 45208

12-09-22	SCHEMATIC DESIGN
03-24-23	DESIGN DEVELOPMENT
06-02-23	90% CD
06-30-23	PERMIT & BID SET

DATE	6/30/2023
COMM NO.	2022099.01

M203



A. VRF LINES/SET ROUTES ARE SCHEMATIC IN NATURE.
B. VRF REFRIGERANT PIPING AND CONDENSATE SHALL BE CONCEALED THROUGHOUT WITHIN NEW STUD WALLS, RACEWAY CHANNELS, OR ABOVE CEILINGS. PIPING EXPOSED TO VIEW IS NOT PERMITTED.
C. DO NOT ROUTE PIPING OVER ELECTRICAL EQUIPMENT.
D. CONDENSATE PIPING IS 1" UNLESS NOTED OTHERWISE.
E. INSULATE CAPPED EXISTING PIPING PER SPECIFICATIONS.

M24	PIPING UP TO ABOVE.
M25	PIPING DOWN TO BELOW.
M26	PIPING UP AND DOWN.
M28	PROVIDE CONDENSATE PIPE FROM BC BOX AS REQUIRED BY MANUFACTURER.

National TAB

Project: Springer School Addition (Cincinnati, OH)

System/Unit: AHU/RTU



Asset: RTU-1

AREA:109B

Unit Data		
	Design	Actual
MFG	NA	TRANE
Serial Num	-	241610927D
Model Num	NA	YZJ180A3SAH02K2C0A1A
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	72"X18
Num PreFilter 1	-	8
PreFilter Size 1	-	20"X30"X2" / 20"X24"X2"

Motor Data		
	Design	Actual
Horsepower	-	3
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	8.8

Test Data		
	Design	Actual
SF CFM	4500	4487
RA CFM	2500	2411
OA CFM	2000	2076
RL Voltage	208	209.5/-209.8/210.5
RL Amperage	-	5.15/7.38/8.84
OA Damper Position	-	25%
Brake Horse Power	-	2.42

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.48"
Fan Suction SP	-	-0.67"
Fan Discharge SP	-	0.70"
Total ESP	1.66	1.18"
Fan Total SP	-	1.37"

Completed By: Jordan Best on 12/20/2024

Notes:

. Unit is equipped with 2 fan motors.

Written By: Jordan Best on 12/19/2024

National TAB

Project:Springer School Addition (Cincinnati, OH)

AHU/RTU



Diffuser Supply (GRD)

RTU-1/109B

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	109B	LSD-2	10	450	223	428	95.1
SGRD2	109B	LSD-2	10	450	454	421	93.6
SGRD3	109B	LSD-2	10	450	522	461	102.4
SGRD4	109B	LSD-2	10	450	372	409	90.9
SGRD5	109B	LSD-2	10	450	406	415	92.2
SGRD6	109B	LSD-2	10	450	401	411	91.3
SGRD7	109B	LSD-2	10	450	517	478	106.2
SGRD8	109B	LSD-2	10	450	599	489	108.7
SGRD9	109B	LSD-2	10	450	586	492	109.3
SGRD10	109B	LSD-2	10	450	531	483	107.3
Total				4500	4611	4487	99.71%

Completed By: Jordan Best on 12/20/2024

National TAB

Project: Springer School Addition (Cincinnati, OH)

System/Unit: AHU/RTU



Asset: RTU-2

AREA:109B

Unit Data		
	Design	Actual
MFG	NA	TRANE
Serial Num	-	241510959L
Model Num	NA	YHJ120A3SAH05KC2C0A1A
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	38"x25"
Num PreFilter 1	-	6
PreFilter Size 1	-	16"X24"X2"

Motor Data		
	Design	Actual
Horsepower	-	3
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	8.8

Test Data		
	Design	Actual
SF CFM	3500	3410
RA CFM	2450	2397
OA CFM	1050	1013
RL Voltage	208	209/210.3/209.8
RL Amperage	-	7.86/7.02/7.62
OA Damper Position	-	OA SET MANUALLY
Brake Horse Power	-	2.55

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.48"
Fan Suction SP	-	-0.94"
Fan Discharge SP	-	0.62"
Total ESP	1.71	1.1"
Fan Total SP	-	1.56"

Completed By: Jordan Best on 12/20/2024

National TAB

Project:Springer School Addition (Cincinnati, OH)

AHU/RTU



Diffuser Supply (GRD)

RTU-2/109B

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	109B	LSD-1	10	350	336	322	92.0
SGRD2	109B	LSD-1	10	350	318	333	95.1
SGRD3	109B	LSD-1	10	350	240	317	90.6
SGRD4	109B	LSD-1	10	350	416	381	108.9
SGRD5	109B	LSD-1	10	350	363	354	101.1
SGRD6	109B	LSD-1	10	350	336	342	97.7
SGRD7	109B	LSD-1	10	350	316	321	91.7
SGRD8	109B	LSD-1	10	350	351	343	98.0
SGRD9	109B	LSD-1	10	350	322	336	96.0
SGRD10	109B	LSD-1	10	350	373	361	103.1
Total				3500	3371	3410	97.43%

Completed By: Jordan Best on 12/20/2024

National TAB

Project: Springer School Addition (Cincinnati, OH)

System/Unit: AHU/RTU



Asset: RTU-3

AREA:109C

Unit Data		
	Design	Actual
MFG	NA	TRANE
Serial Num	-	240512448L
Model Num	NA	YZC060E3RZA2FK6C1A1A
Configuration	HORIZONTAL	HORIZONTAL
Num OA Filters 1	-	1
OA Filter Size 1	-	38"X25"
Num PreFilter 1	-	4
PreFilter Size 1	-	16"X25"X2"

Motor Data		
	Design	Actual
Horsepower	-	1
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	3.3

Test Data		
	Design	Actual
SF CFM	1620	1171
RA CFM	920	458
OA CFM	700	713
RL Voltage	208	209.2/209.6/210.2
RL Amperage	-	1.13/1.17/1.15
OA Damper Position	-	5.079 VDC
Brake Horse Power	-	0.40

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.026"
Fan Suction SP	-	-0.096"
Fan Discharge SP	-	0.16"
Total ESP	1.00	0.186"
Fan Total SP	-	0.256"

Completed By: Jordan Best on 12/20/2024

Notes:

- . Unit VFD displays 0's while fan is running, unit read out in test mode. Suspect VFD has not been set up.
- . Unit below design @ highest speed (highest speed may increase after VFD set up)

Written By: Jordan Best on 12/20/2024

National TAB

Project:Springer School Addition (Cincinnati, OH)

AHU/RTU



Diffuser Supply (GRD)

RTU-3/109C

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	109C	SD-2	8	270	170	170	63.0
SGRD2	109C	SD-2	8	270	226	226	83.7
SGRD3	109C	SD-2	8	270	219	219	81.1
SGRD4	109C	SD-2	8	270	175	175	64.8
SGRD5	109C	SD-2	8	270	198	198	73.3
SGRD6	109C	SD-2	8	270	183	183	67.8
Total				1620	1171	1171	72.28%

Completed By: Jordan Best on 12/20/2024

National TAB

Project: Springer School Addition (Cincinnati, OH)

System/Unit: Fan Coil



Asset: FC-101

AREA: LOBBY HALL

Unit Data		
	Design	Actual
MFG	NA	TRANE
Model Num	NA	TPEFYP030MA144A
Serial Num	-	3ZR0216830P912
Configuration	-	HORIZONTAL

Motor Data		
	Design	Actual
Horsepower	-	0.162
Phase	1	1
Voltage (rated)	208	208
Amperage (rated)	-	2.03

Test Data		
	Design	Actual
SFAN CFM	1020	771
Motor Speed SetPt	-	4/4
RL Voltage	208	209.7
RL Amperage	-	2.03
RA CFM	980	771
OA CFM	40	0

Performance Data		
	Design	Actual
Suction ESP	-	-0.32"
Discharge ESP	-	0.28"
Total ESP	-	0.60"

Completed By: Jordan Best on 12/19/2024

Notes:

- . OA is not supplied directly to unit, diffuser supplied by DOAS installed near FCU.
- . Unit below design, fan operating at highest speed. Diffusers balanced proportionately.

Written By: Jordan Best on 12/19/2024

National TAB

Project:Springer School Addition (Cincinnati, OH)

Fan Coil



Diffuser Supply (GRD)

FC-101/LOBBY HALL

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	100	SG-1	12	510	514	397	77.8
SGRD2	100	SG-1	12	510	315	374	73.3
Total				1020	829	771	75.59%

Completed By: Jordan Best on 12/19/2024

National TAB

Project: Springer School Addition (Cincinnati, OH)

System/Unit: Fan Coil



Asset: FC-108

AREA:108

Unit Data		
	Design	Actual
MFG	NA	TRANE
Model Num	NA	TPEFYP012MA144A
Serial Num	-	3ZR0617530P90W
Configuration	-	HORIZONTAL

Motor Data		
	Design	Actual
Horsepower	-	0.114
Phase	1	1
Voltage (rated)	208	208
Amperage (rated)	-	0.89

Test Data		
	Design	Actual
SFAN CFM	370	396
Motor Speed SetPt	-	4/4
RL Voltage	208	209.7
RL Amperage	-	0.81
RA CFM	370	396
OA CFM	0	0

Performance Data		
	Design	Actual
Suction ESP	-	-0.14"
Discharge ESP	-	0.20"
Total ESP	-	0.34"

Completed By: Jordan Best on 12/19/2024

National TAB

Project:Springer School Addition (Cincinnati, OH)

Fan Coil



Diffuser Supply (GRD)

FC-108/108

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	110	SG-2	6	50	77	52	104.0
SGRD2	108	SG-2	6	120	93	125	104.2
SGRD3	107	SG-3	8	200	188	219	109.5
Total				370	358	396	107.03%

Completed By: Jordan Best on 12/19/2024

National TAB

Project: Springer School Addition (Cincinnati, OH)

System/Unit: Fan Coil



Asset: FC-120

AREA:120

Unit Data		
	Design	Actual
MFG	NA	TRANE
Model Num	NA	TPEFYP012MA144A
Serial Num	-	3ZR0617730P90W
Configuration	-	HORIZONTAL

Motor Data		
	Design	Actual
Horsepower	-	0.114
Phase	1	1
Voltage (rated)	208	208
Amperage (rated)	-	0.89

Test Data		
	Design	Actual
SFAN CFM	305	321
Motor Speed SetPt	-	4/4
RL Voltage	208	209.2
RL Amperage	-	0.48
RA CFM	305	321
OA CFM	0	0

Performance Data		
	Design	Actual
Suction ESP	-	-0.072"
Discharge ESP	-	0.18"
Total ESP	-	0.25"

Completed By: Jordan Best on 12/20/2024

National TAB
Project:Springer School Addition (Cincinnati, OH)
Fan Coil



Diffuser Supply (GRD)

FC-120/120

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	120	SD-1	6	155	117	141	91.0
SGRD2	121	SD-1	6	25	138	62	248.0
SGRD3	122	SD-1	6	125	112	118	94.4
Total				305	367	321	105.25%

Completed By: Jordan Best on 12/20/2024

National TAB

Project: Springer School Addition (Cincinnati, OH)

System/Unit: FAN - Exhaust



Asset: EF-1

AREA:

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	SP-B90-QD
Serial Num	-	173888399-0064
Type	CEILING	CEILING

Test Data		
	Design	Actual
CFM	50	46
RL Voltage	115	115
RL Amperage	-	0.19

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Motor Rpm	688	700
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.19

Completed By: Jordan Best on 12/19/2024

National TAB

Project: Springer School Addition (Cincinnati, OH)

System/Unit: FAN - Exhaust



Asset: EF-2

AREA:

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	SQ-120-X
Serial Num	-	23578449
Type	INLINE	INLINE

Test Data		
	Design	Actual
CFM	960	798
RL Voltage	115	115
RL Amperage	-	1.83
Total ESP	0.40	0.21"

Completed By: Jordan Best on 12/19/2024

Notes:

. Unit below design, not equipped with speed controller.

Written By: Jordan Best on 12/19/2024

National TAB

Project: Springer School Addition (Cincinnati, OH)

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF-2/

Asset								
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EF-2-EGRD1			60	1	450	63	63	105.0
EF-2-EGRD2			450	1	279	373	373	82.9
EF-2-EGRD3			450	1	76	362	362	80.4
Total			960		805	798	798	83.12%

Completed By: Jordan Best on 12/19/2024

National TAB

Project: Springer School Addition (Cincinnati, OH)

System/Unit: FAN - Exhaust



Asset: EF-3

AREA:

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	SP-B90-QD
Serial Num	-	
Type	CEILING	CEILING

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Motor Rpm	688	700
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.19

Test Data		
	Design	Actual
CFM	50	75
RL Voltage	115	115
RL Amperage	-	0.19

Completed By: Jordan Best on 12/19/2024

Notes:

. Unit above design, not equipped with speed controller, unable to reduce fan speed.

Written By: Jordan Best on 12/19/2024

National TAB

Project: Springer School Addition (Cincinnati, OH)

System/Unit: FAN - Exhaust



Asset: EF-4

AREA:

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	SP-B90-QD
Serial Num	-	173888399-0069
Type	CEILING	CEILING

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Motor Rpm	688	700
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.19

Test Data		
	Design	Actual
CFM	50	55
RL Voltage	115	115
RL Amperage	-	0.17

Completed By: Jordan Best on 12/19/2024

National TAB

Project: Springer School Addition (Cincinnati, OH)

System/Unit: FAN - Exhaust



Asset: EF-5

AREA:

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	G-090-VG
Serial Num	-	23578481
Type	CRE DNBLAST	CRE DNBLAST

Motor Data		
	Design	Actual
Motor MFG	-	VARI-GREEN
Motor Rpm	1529	1529
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	2.45

Test Data		
	Design	Actual
CFM	560	607
RL Voltage	115	121
RL Amperage	-	1.28
Total ESP	0.40	-0.19"

Completed By: Jordan Best on 12/19/2024

National TAB

Project:Springer School Addition (Cincinnati, OH)

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF-5/

Asset								
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EF-5-EGRD1			280	1	347	305	305	108.9
EF-5-EGRD2			280	1	351	302	302	107.9
Total			560		698	607	607	108.39%

Completed By: Jordan Best on 12/19/2024