

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 06/10/2024

PROJECT
08-26-24 WAWA #5443 YULEE, FL

50 DAYDREAM AVE

YULEE, FL 32097

Client

Wawa
260 West Baltimore Pike
Wawa, PA 19063

National TAB

Project: 08-26-24 WAWA #5443 YULEE, FL

Table Of Contents

Section	Page #
Summary	3
Remarks	4
Balance Schedule	6
Site Pictures	7
Checklists	12
AHU/RTU	24
FAN - Exhaust	30
GRD Layout	33

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Ceiling Exhaust Fans

The ceiling exhaust fans were measured using a flow hood. If speed adjustment was provided, the fan speed was adjusted to within design tolerance. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

Issue List

- RTU 3 Alarm 227

Project Issue Information

Issue Name : RTU 3 Alarm 227
Description : ALARM 227 SST Sensor Failure Compressor 2
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : Low **Asset Tag :** RTU3
Originated Date : 08/27/2024 - Kristopher Passley - National TAB

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	RETAIL	3400	3433	2790	2847	610	586	17.9%	17.1%						
RTU-2	FOOD SERVICE	4000	3979	3350	3341	650	638	16.3%	16.0%						
RTU-3	RETAIL	3000	3027	2610	2646	390	381	13.0%	12.6%						
EF-1	FOOD SERVICE/ RR													1150	1498
TOTALS		10400	10439	8750	8834	1650	1605			0	0	0	0	1150	1498

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1650	1605
TOTAL EXHAUST	1150	1498
NET AIRFLOW	500	107

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.004
SIDE	
REAR	0.003
AVERAGE	0.0035

FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

CheckList List

- TECH - SITE PICTURES



06/13/2024

RTU-2

Comment:



06/13/2024

RTU-3

Comment:



06/13/2024

EF-1

Comment:



06/13/2024

EF-2

Comment:



06/13/2024

CheckList List

- TECH - STEP 1: RTU's/AHU's
- TECH - STEP 2: LENNOX SETUP PARAMETERS
- TECH - STEP 3: SENSOR WIRING (LENNOX)
- TECH - STEP 4: EF'S
- TECH - STEP 5: CLOSEOUT CHECKS



08-26-24 WAWA #5443 YULEE, FL

CheckList Information

Name : TECH - STEP 1: RTU's/AHU's **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 06/10/2024 - Brianna Biggs - National TAB

CheckList Item Details

RTU's/AHU's

All diffusers and grilles are installed and match design?	Pass
--	------

Comment:

Clean filters installed?	Pass
---------------------------------	------

Comment:

Economizers are assembled and functional?	Pass
--	------

Comment:

Motors are all operating below the FLA rating?	Pass
---	------

Comment:

Are belts tight?	N/A
-------------------------	-----

Comment:

N/A - DIRECT DRIVE

If direct drive unit is the speed controller working?	Pass
--	------

Comment:

Is gas piping installed and valves turned on?	N/A
--	-----

Comment:

N/A - ELECTRIC HEAT

Condensate drains are installed?

Pass

Comment:

Unit free of noticeable noise and vibration

Pass

Comment:

Final outside air damper position is marked with permanent marker?

Pass

Comment:

No alarms present?

Fail

Comment:

RTU 1 - ALARM 74 (ZONE SENSOR)

Any noticeable duct leakage?

Pass

Comment:

NO DUCT LEAKAGE FOUND

Total supply and OA flows are balanced within +/-5% and supply & return diffusers within +/-10%?

Pass

Comment:

IN TEST MODE, TEST THE FOLLOWING:

Cooling mode is operational? Record EAT/LAT for each unit:

Pass

Comment:

RTU 1 EAT - 72F LAT - 60F / RTU 2 EAT - 69F LAT - 58F / RTU 3 EAT - 74F LAT - 58F

Heating mode is operational? Record EAT/LAT for each unit:

Pass

Comment:

RTU 1 EAT - 77F LAT - 81F / RTU 2 NO HEAT / RTU 3 EAT - 79F LAT - 79F

Dehumidification mode is operational? (Feel dehumidification coil with your hand. Is it hot?) Record EAT/LAT for each unit:

Pass

Comment:

RTU 1 EAT - 73F LAT - 74F / RTU 2 EAT - 73F LAT - 72F / RTU 3 EAT - 74F LAT - 70F



08-26-24 WAWA #5443 YULEE, FL

CheckList Information

Name :	TECH - STEP 2: LENNOX SETUP PARAMETERS	Status :	Not Completed
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		
Created Date :	06/10/2024 - Brianna Biggs - National TAB		

CheckList Item Details

UNIT ID CONFIGURATIONS

BACNET CONFIGURATION: GO TO SETTINGS>GENERAL>CONFIGURATION ID1 POSITION 5 SET TO "N".	Pass
--	------

Comment:

NETWORK CONFIGURATION: GO TO SETUP>NETWORK INTEGRATION, SET TO BACNET IP	Pass
--	------

Comment:

CONTROL MODE: SET CONTROL MODE TO ROOM SENSOR: CO2, TEMP & HUMIDITY (PER UNIT, AS NEEDED).	Pass
---	------

Comment:

INDIVIDUAL PARAMETER CONFIGURATIONS (MECHANICAL CONTRACTOR TO DEFINE / AS APPLICABLE):

PARAMETER 105 DEHUMID MODE: 7 NO CONDITIONS	Pass
--	------

Comment:

PARAMETER 106 DEHUMID SETPOINT: 50, THIS IS A CENTERED SET POINT (+/-)	Yes
---	-----

Comment:

PARAMETER 107 DEHUMID DEADBAND: 3 (DEFAULT) THIS IS THE ACTUAL +/- VALUE	Pass
---	------

Comment:

PARAMETER 117 CO2 DAMPER MAX OPEN: 50%

Pass

Comment:

PARAMETER 118 CO2 START OPEN PPM: 1500

Pass

Comment:

PARAMETER 119 CO2 MAX OPEN PPM: 1500

Pass

Comment:

PARAMETER 137 OCCHET SET POINT: 68 (BACK UP)

Pass

Comment:

PARAMETER 131 SET TO THE SAME % AS THE MINMIUM OA DAMPER SETPOINT

Pass

Comment:

PARAMETER 139 OCC COOLING SET POINT: 72 (BACK UP)

Pass

Comment:

PARAMETER 154 OCC BLOWER MODE: ON-CONTINUOUS 1

Pass

Comment:

CFM VALUES / MSAV FAN SPEEDS (AIR BALANCER TO DEFINE / IF APPLICABLE):

OA DAMPER SET TO SAME POSITION IN ALL FAN SPEEDS?

Pass

Comment:

ALL FAN SPEEDS SET TO THE SAME CFM VALUE (ENTER SETPOINTS BELOW)

Pass

Comment:

RTU 1 - 72% / RTU 2 - 85% / RTU 3 - 70%

HEAT CFM VALUE: PER THE HVAC SCHEDULE

Pass

Comment:

HIGH COOL CFM VALUE: THE HIGH COOL CFM VALUE

Pass

Comment:

LOW COOL CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:

VENTILATION CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:



08-26-24 WAWA #5443 YULEE, FL

CheckList Information

Name : TECH - STEP 3: SENSOR WIRING (LENNOX) **Status :** Not Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 06/10/2024 - Brianna Biggs - National TAB

CheckList Item Details

COMBINATION TEMPERATURE/HUMIDITY SENSOR

Sensors are installed where shown on the drawing?	Pass
---	------

Comment:

2 conductor shielded cable has one wire landed to Vin, one to GND, and the shield wire is not connected.	Fail
--	------

Comment:

SINGLE THERMOSTAT CABLE USED FOR ALL SENSORS

For second shielded cable, one wire is landed to Vout and the shield wire is not connected.	Fail
---	------

Comment:

SINGLE THERMOSTAT CABLE USED FOR ALL SENSORS

Verify that the CORE or Prodigy controller is sensing a relative humidity (record the reading)

Comment:

RTU 1 - YES / RTU 2 - YES

Notes/Comments :

RTU 1 - NOT READING ZONE TEMPERATURE. RTU 2 & 3 ONLY READING CO2 AT 1PPM.

Date :09/04/2024



08-26-24 WAWA #5443 YULEE, FL

CheckList Information

Name : TECH - STEP 4: EF'S **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 06/10/2024 - Brianna Biggs - National TAB

CheckList Item Details

EF's

Rotation is correct?	Pass
-----------------------------	------

Comment:

Belts are tight (if applicable)?	N/A
---	-----

Comment:

N/A - DIRECT DRIVE

Speed controller installed and functional (if applicable)?	Fail
---	------

Comment:

There is no major leakage around base of fan?	Pass
--	------

Comment:

NO LEAKAGE FOUND

Is the motor operating below the motor FLA rating?	Pass
---	------

Comment:

Back draft damper installed and can it fully open?	Pass
---	------

Comment:

Unit free of noticeable noise and vibration?	Pass
---	------

Comment:

Total exhaust flow balanced within +/-5% and grilles are within +/-10%?

Pass

Comment:



08-26-24 WAWA #5443 YULEE, FL

CheckList Information

Name : TECH - STEP 5: CLOSEOUT CHECKS **Status :** Not Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 06/10/2024 - Brianna Biggs - National TAB

CheckList Item Details

SPACE COMFORT

Is space free of drafting?	Pass
-----------------------------------	------

Comment:

Is space comfortable in all areas?	Pass
---	------

Comment:

Is the space free of ventilation noise?	Pass
--	------

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)	Pass
--	------

Comment:

National TAB

Project: 08-26-24 WAWA #5443 YULEE, FL

System/Unit: AHU/RTU



Asset: RTU1

AREA:RETAIL

Unit Data		
	Design	Actual
MFG	LENNOX ENLIGHT	LENNOX
Serial Num	-	5623L01916
Model Num	LCT102H4E	LCT102H4EG1Y
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	23X14
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	EBMPABST
Frame	-	NL
Horsepower	3.75	3.8
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	208	208/230
Rated Amperage	-	8.8
Service Factor	-	NL

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD

Test Data		
	Design	Actual
SF CFM	3400	3433
SF RPM	-	1584
MOTOR RPM	-	1584
RA CFM	2790	2847
OA CFM	610	586
RL Voltage	-	211/212/211
RL Amperage	-	3.8/3.8/3.8
SF System SetPt	-	72%
RA Damper Position	-	OPEN
RA Damper Type	-	NONE
OA Damper Position	-	31%
OA Damper Type	-	SINGLE BLADE

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.44"
Fan Suction SP	-	-0.82"
Fan Discharge SP	-	0.45"
Total ESP	0.5"	0.89"
Fan Total SP	-	1.27"

Completed By: Kristopher Passley on 08/27/2024

National TAB

Project:08-26-24 WAWA #5443 YULEE, FL

AHU/RTU



Diffuser Supply (GRD)

RTU1/RETAIL

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	RETAIL	LD1	10"	300	1	368	371	314	104.7
SGRD2	RETAIL	LD1	10"	300	1	412	389	329	109.7
SGRD3	RETAIL	LD1	10"	300	1	363	359	304	101.3
SGRD4	ASOCIATES	LD1	8"	150	1	277	182	154	102.7
SGRD5	OFFICE	LD1	8"	150	1	184	184	156	104.0
SGRD6	RETAIL	LD1	10"	325	1	465	420	356	109.5
SGRD7	RETAIL	LD1	10"	310	1	392	373	316	101.9
SGRD8	RETAIL	LD1	10"	310	1	365	351	297	95.8
SGRD9	RETAIL	LD1	10"	280	1	319	315	267	95.4
SGRD10	DELIVERY VESTIBULE	CD1	8"	200	1	137	216	183	91.5
SGRD11	RETAIL	LD1	10"	275	1	187	307	260	94.5
SGRD12	RETAIL	LD1	10"	275	1	341	332	281	102.2
SGRD13	WOMENS RR	CD3	6"	50	1	80	64	54	108.0
SGRD14	MENS RR	CD3	6"	75	1	106	82	69	92.0
SGRD15	REAR VESTIBULE	CD3	6"	100	1	133	110	93	93.0
Total				3400		4129	4055	3433	100.97%

Completed By: Stephen Tassinaro on 06/13/2024

National TAB

Project: 08-26-24 WAWA #5443 YULEE, FL

System/Unit: AHU/RTU



Asset: RTU2

AREA:FOOD SERVICE

Unit Data		
	Design	Actual
MFG	LENNOX ENLIGHT	LENNOX
Serial Num	-	5623M03510
Model Num	LCT120H4E	LCT120H4EN1Y
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	23X14
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	EBMPABST
Frame	-	NL
Horsepower	3.75	3.8
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	208	208/230
Rated Amperage	-	8.8
Service Factor	-	NL

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD

Test Data		
	Design	Actual
SF CFM	4000	3979
SF RPM	-	1801
MOTOR RPM	-	1801
RA CFM	3350	3341
OA CFM	650	638
RL Voltage	-	210/210/211
RL Amperage	-	6.2/6.2/6.2
SF System SetPt	-	85%
RA Damper Position	-	OPEN
RA Damper Type	-	NONE
OA Damper Position	-	45%
OA Damper Type	-	SINGLE BLADE

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.34"
Fan Suction SP	-	-0.86"
Fan Discharge SP	-	0.90"
Total ESP	0.5"	1.24"
Fan Total SP	-	1.76"

Completed By: Kristopher Passley on 08/27/2024

National TAB
 Project:08-26-24 WAWA #5443 YULEE, FL
AHU/RTU



Diffuser Supply (GRD)

RTU2/FOOD SERVICE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	FOOD SERVICE 1	LD1	12"	400	1	628	378	378	94.5
SGRD2	FOOD SERVICE 1	LD1	12"	400	1	537	369	369	92.3
SGRD3	FOOD SERVICE 1	LD1	10"	400	1	496	424	424	106.0
SGRD4	FOOD SERVICE 2	LD1	12"	500	1	462	491	491	98.2
SGRD5	FOOD SERVICE 2	LD1	12"	500	1	561	507	507	101.4
SGRD6	FOOD SERVICE 2	LD1	12"	500	1	416	473	473	94.6
SGRD7	FOOD SERVICE 2	CD1	10"	300	1	302	319	319	106.3
SGRD8	WASH ROOM	LD1	10"	400	1	270	363	363	90.8
SGRD9	STAGING	CD1	6"	100	1	48	94	94	94.0
SGRD10	ELECTRIAL RM	CD1	12"	550	1	411	561	561	102.0
Total				4050		4131	3979	3979	98.25%

Completed By: Stephen Tassinaro on 06/13/2024

National TAB

Project: 08-26-24 WAWA #5443 YULEE, FL

System/Unit: AHU/RTU



Asset: RTU3

AREA:RETAIL

Unit Data		
	Design	Actual
MFG	LENNOX ENLIGHT	LENNOX
Serial Num	-	5623K05327
Model Num	LCT092H4E	LCT092H4EG1Y
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	23X14
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	EBMPABST
Frame	-	NL
Horsepower	3.75	3.8
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	208	208/230
Rated Amperage	-	8.8
Service Factor	-	NL

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD

Test Data		
	Design	Actual
SF CFM	3000	3027
SF RPM	-	1495
MOTOR RPM	-	1495
RA CFM	2610	2646
OA CFM	390	381
RL Voltage	-	212/211/211
RL Amperage	-	3.7/3.8/3.7
SF System SetPt	-	70%
RA Damper Position	-	OPEN
RA Damper Type	-	NONE
OA Damper Position	-	30%
OA Damper Type	-	SINGLE BLADE

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.53"
Fan Suction SP	-	-0.87"
Fan Discharge SP	-	0.45"
Total ESP	0.5"	0.98"
Fan Total SP	-	1.32"

Completed By: Kristopher Passley on 08/27/2024

National TAB

Project:08-26-24 WAWA #5443 YULEE, FL

AHU/RTU



Diffuser Supply (GRD)

RTU3/RETAIL

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	FRONT VESTIBULE	CD2	12"	590	1	623	631	508	86.1
SGRD2	RETAIL	LD1	10"	310	1	374	393	316	101.9
SGRD3	RETAIL	LD1	10"	300	1	514	511	411	137.0
SGRD4	RETAIL	LD1	16X16	300	1	483	397	320	106.7
SGRD5	COFFEE	LD1	10"	300	1	257	292	235	78.3
SGRD6	COFFEE	LD1	10"	300	1	282	344	277	92.3
SGRD7	COFFEE	LD1	10"	300	1	414	407	328	109.3
SGRD8	RETAIL	LD1	10"	300	1	373	392	316	105.3
SGRD9	RETAIL	LD1	10"	300	1	465	392	316	105.3
Total				3000		3785	3759	3027	100.9%

Completed By: Stephen Tassinaro on 06/13/2024

Asset	Notes	Date	Written By
SGRD1	REQUIRES DIFFUSER 3 AIRFLOW TO BE REDUCED.	06/13/2024	Stephen Tassinaro
SGRD3	DAMPER IS NOT ACCESSIBLE.	06/13/2024	Stephen Tassinaro
SGRD5	REQUIRES DIFFUSER 3 AIRFLOW TO BE REDUCED.	06/13/2024	Stephen Tassinaro

National TAB

Project: 08-26-24 WAWA #5443 YULEE, FL

System/Unit: FAN - Exhaust



Asset: EF1

AREA:FOOD SERVICE/RR

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	G-140	G-140-B3122XQD
Serial Num	-	23860395 24A
Type	DOWNBLAST	CENTRIFUGAL
Configuration	VERTICAL	DOWNBLAST

Test Data		
	Design	Actual
CFM	1150	1170
Fan RPM	818	DD
Fan Rotation	-	CW
Motor RPM	-	DD
System SetPt	-	HIGH
RL Voltage	-	122
RL Amperage	-	3.8
Total ESP	0.250"	0.276"
Fan Inlet SP	-	-0.276"
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Frame	-	NL
Horsepower	1/4	1/3
Motor Rpm	-	1075
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	4.9
Service Factor	-	1.0

Completed By: Kristopher Passley on 08/27/2024

Notes:
EXHAUST GRILLES BALANCED PROPORTIONALLY HIGH DUE TO LACK OF SPEED CONTROLLER.

Written By: Stephen Tassinaro on 06/13/2024

National TAB

Project:08-26-24 WAWA #5443 YULEE, FL

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF1/FOOD SERVICE/RR

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	FOOD SERVICE 2	G1	12"	500	1	420	465	521	104.2
EGRD2	FOOD SERVICE 2	G1	10"	300	1	292	320	299	99.7
EGRD3	STAGING	G1	6"	100	1	47	63	100	100.0
EGRD4	WOMENS RR	G3	6"	100	1	55	68	99	99.0
EGRD5	MENS RR	G3	6"	50	1	0	5	55	110.0
EGRD6	MENS RR	G3	6"	100	1	59	72	96	96.0
Total				1150		873	993	1170	101.74%

Completed By: Stephen Tassinaro on 06/13/2024

National TAB

Project: 08-26-24 WAWA #5443 YULEE, FL

System/Unit: FAN - Exhaust



Asset: EF2

AREA:WATER SERVICE ROOM

Unit Data		
	Design	Actual
MFG	GREENHECK	SUPROCKY
Model Num	CSP-B110	VF120
Serial Num	-	10012023
Type	INLINE	INLINE
Configuration	HORIZONTAL	HORIZONTAL

Test Data		
	Design	Actual
CFM	60	63
System SetPt	-	HIGH

Motor Data		
	Design	Actual
Horsepower	21W	NOT ACCESSIBLE
Motor Rpm	-	-
Phase	1	-
Voltage (rated)	120	-
Amperage (rated)	-	-

Completed By: Kristopher Passley on 08/27/2024

Notes:

[1] NO SPEED CONTROLLER LOCATED. MANUAL DAMPER INSTALLED ON FAN INLET. RECOMMEND REMOVING DAMPER AND INSTALLING SPEED CONTROLLER.

Written By: Stephen Tassinaro on 06/13/2024

1 HVAC FLOOR PLAN
 M.S.D. 1/8" = 1'-0"

