

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 01/12/2024

PROJECT

01-08-23 FREDDYS - EAST DAVENPORT, IA

4521 East 53rd Street

EAST DAVENPORT, IA 52807

Client

BUILD TO SUIT

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

MUA (Make Up Air Unit) w/ PSP

Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of $-0.02''$ wc to $+0.02''$ wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

Issue List

- EF-4/EF-5 low on flow
- RTU-1/2/3 final filters



01-08-23 FREDDYS - EAST DAVENPORT, IA

Project Issue Information

Issue Name : EF-4/EF-5 low on flow
Description : Design flow is 170CFM. I was unable to get either fan up to design flow after setting the speed dial as well as potentiometer to max setpoints.
EF-4: 113/170CFM EF-5: 100/170CFM
Created By : National TAB **Assigned To :** National TAB - Dylan Crisman
Status : Open
Priority : **Asset Tag :**
Originated Date : 01/09/2024 - Dylan Crisman - National TAB



01-08-23 FREDDYS - EAST DAVENPORT, IA

Project Issue Information

Issue Name : RTU-1/2/3 final filters
Description : Construction filters are still installed on Roof Top units. Recommend replacing with correct size 20x24x2 pleated filters.
Created By : National TAB **Assigned To :** National TAB - Dylan Crisman
Status : Open
Priority : **Asset Tag :**
Originated Date : 01/08/2024 - Dylan Crisman - National TAB

AIR BALANCE SCHEDULE

| UNIT | AREA SERVED | HVAC SUPPLY | | HVAC RETURN | | HVAC OUTDOOR | | OA % | | HOOD MAKE-UP | | HOOD EXHAUST | | GENERAL EXH. | |
|---------------|-------------|-------------|--------|-------------|--------|--------------|--------|--------|--------|--------------|--------|--------------|--------|--------------|--------|
| | | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL |
| RTU-1 | KITCHEN | 3000 | 3034 | 2400 | 2446 | 600 | 588 | 20.0% | 19.4% | | | | | | |
| RTU-2 | DINING | 3000 | 3021 | 2400 | 2452 | 600 | 569 | 20.0% | 18.8% | | | | | | |
| RTU-3 | DINING | 3000 | 3053 | 2400 | 2469 | 600 | 584 | 20.0% | 19.1% | | | | | | |
| MUA-1 | HOODS 1/2 | | | | | | | | | 1900 | 2006 | | | | |
| KEF-1 | HOOD 2 | | | | | | | | | | | 775 | 744 | | |
| KEF-2 | HOOD 1 | | | | | | | | | | | 1600 | 1595 | | |
| KEF-3 | HOOD 3 | | | | | | | | | | | 525 | 535 | | |
| EF-4 | MENS RR | | | | | | | | | | | | | 170 | 113 |
| EF-5 | WOMENS RR | | | | | | | | | | | | | 170 | 100 |
| TOTALS | | 9000 | 9108 | 7200 | 7367 | 1800 | 1741 | | | 1900 | 2006 | 2900 | 2874 | 340 | 213 |

NET BUILDING AIRFLOW CALCULATION

| TOTALS | DESIGN | ACTUAL |
|--------------------|------------|------------|
| TOTAL OA | 3700 | 3747 |
| TOTAL EXHAUST | 3240 | 3087 |
| NET AIRFLOW | 460 | 660 |

| DOOR TESTED | BUILDING PRESSURE MEASUREMENTS (IN. H2O) |
|----------------|--|
| FRONT | 0.0108 |
| SIDE | 0.0065 |
| REAR | 0.0097 |
| AVERAGE | 0.009 |

FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

CheckList List

- TECH - SITE PICTURES
- TECH - STEP 1: INITIAL SITE WALKTHROUGH
- TECH - STEP 2: UNIT DATA AND EVAL
- TECH - STEP 3: TEST, ADJUST AND BALANCE
- TECH - STEP 4: FINAL TESTS



RTU-1(1)
01/09/2024

RTU-2

Comment:



RTU-2(2)
01/09/2024

RTU-3

Comment:



RTU-3(3)
01/09/2024

MAU-1

Comment:



MUA-1
01/09/2024

KEF-2

Comment:



EF-1
01/09/2024

KEF-1

Comment:



EF-2
01/09/2024

KEF-3

Comment:



EF-3
01/09/2024

EF-4

Comment:



EF-4
01/09/2024

EF-5

Comment:



EF-5
01/09/2024

HOOD-1


Comment:



HD-1
01/09/2024

HOOD-2

Comment:



HD-2
01/09/2024

HOOD-3

Comment:



HD-3
01/09/2024



01-08-23 FREDDYS - EAST DAVENPORT, IA

CheckList Information

Name : TECH - STEP 1: INITIAL SITE WALKTHROUGH **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 09/15/2023 - Brian Turnbough - National TAB

Completed Date :

CheckList Item Details

INITIAL SITE WALKTHROUGH

All diffusers and grilles are installed and match design? Yes

Comment:

All hood filters installed and accounted for? Yes

Comment:

Hoods are wired and have power? Yes

Comment:

Hood is free of alarms? Yes

Comment:

Thermostats have power? Yes

Comment:

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

Comment:

Yes



01-08-23 FREDDYS - EAST DAVENPORT, IA

CheckList Information

Name : TECH - STEP 2: UNIT DATA AND EVAL **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 09/15/2023 - Brian Turnbough - National TAB
Completed Date :

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

Economizers are assembled and functional? Yes

Comment:

DCV Max damper opening position is set to minimum? Yes

Comment:

Free cooling enthalpy set point set for lowest setting (Typically "D") Yes

Comment:

Motors are all operating below the FLA rating? Yes

Comment:

Are belts tight?

Comment:

Yes

If direct drive unit is the speed controller working.

Comment:

Yes

Is gas piping installed and valves turned on?

Yes

Comment:

Unit free of noticeable noise and vibration

Yes

Comment:

EF's

Rotation is correct?

Yes

Comment:

Belts are tight?

Comment:

NA/DD

Grease cup installed on hood fan?

Yes

Comment:

Hinge kit installed installed on hood fan?

Yes

Comment:

Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?

Yes

Comment:

Flex conduit is long enough so that fan can be completely tilted back?

Yes

Comment:

There is no major leakage around base of fan?

No

Comment:

Is the motor operating below the motor FLA rating?

Yes

Comment:

For restroom fan(s) is the back draft damper installed and can it fully open?

Yes

Comment:

Unit free of noticeable noise and vibration?

Yes

Comment:

MUA

Rotation is correct?

Yes

Comment:

Gas piping is installed and valves are in on position?

Yes

Comment:

Heater tested and is functional?

Yes

Comment:

Internal motorized damper is fully opening?

Yes

Comment:

Motor is operating below the FLA rating?

Yes

Comment:

Unit free of noticeable noise and vibration?

Yes

Comment:

HOODS

Kitchen equipment installed in proper places?

Yes

Comment:

Can kitchen equipment be turned on for final smoke test?

Yes

Comment:

DOCUMENTATION

Have trades/general contractor been notified about any issues and are they created on FaciliBuild? Yes

Comment:



01-08-23 FREDDYS - EAST DAVENPORT, IA

CheckList Information

Name : TECH - STEP 3: TEST, ADJUST AND BALANCE **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 09/15/2023 - Brian Turnbough - National TAB

Completed Date :

CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

| | |
|----------------------------|-----|
| Is space free of drafting? | Yes |
|----------------------------|-----|

Comment:

| | |
|------------------------------------|-----|
| Is space comfortable in all areas? | Yes |
|------------------------------------|-----|

Comment:

| | |
|---|-----|
| Is the space free of ventilation noise? | Yes |
|---|-----|

Comment:

If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".

Comment:

NA



01-08-23 FREDDYS - EAST DAVENPORT, IA

CheckList Information

Name : TECH - STEP 4: FINAL TESTS **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 09/15/2023 - Brian Turnbough - National TAB
Completed Date :

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

List equipment turned on for testing

Comment:

Griddle/Fryer

List smoke candle type used

Comment:

CE1063 45 second 150 CF

Smoke test capture - Perimeter of hood

Comment:

100%

Smoke test capture - Top of cooking surface

Comment:

100%

WITNESS

Date test was completed

01/09/2024

Comment:

TAB tech name / Firm

Comment:

Dylan Crisman / National TAB Intelligence

Site super name / Firm

Comment:

Owner representative name / Firm (if Applicable)

Comment:

Building pressure at front & back doors (All Systems On)

Comment:

Front door 0.0108 Back door 0.0097

ADDITIONAL

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Comment:

Yes

Thermostats are programmed?

Yes

Comment:

National TAB

Project: 01-08-23 FREDDYS - EAST DAVENPORT, IA

System/Unit: AHU/RTU



Asset: RTU1

AREA: KITCHEN

| Unit Data | | | Test Data | | |
|---------------------|--------------------|--------------------|------------------------|--------|-------------|
| | Design | Actual | | Design | Actual |
| MFG | YORK | YORK | SF CFM | 3000 | 3034 |
| Serial Num | - | N2A3361853 | SF RPM | - | 809 |
| Model Num | ZR090N18R2B5EAA1A1 | ZR090N18R2B5EAA1A1 | RA CFM | 2400 | 2446 |
| Type | RTU | RTU | OA CFM | 600 | 588 |
| Configuration | VERTICAL | VERTICAL | RL Voltage | - | 208/209/209 |
| Num OA Filters 1 | - | 1 | RL Amperage | - | 6.1/6.0/6.0 |
| OA Filter Size 1 | - | 29X21 | SF Rotation | - | CW |
| Num Final Filter 1 | - | 4 | RA Damper Position | - | 79% |
| Final Filter Size 1 | - | 20X24X2 | Min OA Damper Position | - | 21% |
| | | | Min OA Damper Type | - | ECONOMIZER |
| | | | OA Enthalpy Setpt | - | 27B |

| Motor Data | | |
|----------------|--------|-----------------|
| | Design | Actual |
| Motor MFG | - | BALDOR-RELIANCE |
| Frame | - | 56Hz |
| Horsepower | 3 | 3.0 |
| Motor Rpm | - | 1750 |
| Phase | 3 | 3 |
| Rated Voltage | 208 | 208 |
| Rated Amperage | - | 8.3 |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.74" |
| Fan Suction SP | - | -0.92" |
| Fan Discharge SP | - | 0.40" |
| Total ESP | 1.25" | 1.14" |
| Fan Total SP | - | 1.32" |

| Drive Data | | |
|--------------------|--------|----------------------------------|
| | Design | Actual |
| Motor Sheave Size | - | 1VM50 |
| Motor Bore Size | - | 7/8" |
| Motor Sheave SetPt | - | 4 TURNS OPEN/88% MAX SPEED |
| Fan Sheave Size | - | 6.5" |
| Fan Sheave Bore | - | 1" |
| Belt CL Distance | - | 19.5" |
| Num of Belts | - | 1 |
| Belt Size | - | A54 |
| Belt Alignment | - | VERIFIED |

| General | | |
|----------------------------|--------|--------|
| | Design | Actual |
| Fan Rotation Correct | - | YES |
| Unit Filters Clean | - | YES |
| Condensate Drain Installed | - | YES |

Completed By: Dylan Crisman on 01/09/2024

Notes:
NO DAMPERS AT FACE OF DIFFUSER OR TAKEOFFS.

Written By: on

National TAB

Project:01-08-23 FREDDYS - EAST DAVENPORT, IA

AHU/RTU



Diffuser Supply (GRD)

RTU1/KITCHEN

| Asset | | | | | | | | | |
|------------|----------|-------|------|------------|-----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| RTU1-SGRD1 | KITCHEN | S-4 | 10" | 345 | 1.0 | 345 | 360 | 349 | 101.2 |
| RTU1-SGRD2 | HD1 | ACPSP | 8" | 505 | 4.5 | 1169 | 660 | 527 | 104.4 |
| RTU1-SGRD3 | KITCHEN | S-4 | 10" | 350 | 1.0 | 413 | 385 | 353 | 100.9 |
| RTU1-SGRD4 | HD2 | ACPSP | 8" | 309 | 2.5 | 326 | 270 | 312 | 101.0 |
| RTU1-SGRD5 | KITCHEN | S-4 | 10" | 300 | 1.0 | 362 | 334 | 309 | 103.0 |
| RTU1-SGRD6 | KITCHEN | S-4 | 10" | 350 | 1.0 | 423 | 390 | 370 | 105.7 |
| RTU1-SGRD7 | KITCHEN | S-4 | 10" | 350 | 1.0 | 375 | 340 | 329 | 94.0 |
| RTU1-SGRD8 | KITCHEN | S-2 | 8" | 150 | 1.0 | 180 | 168 | 157 | 104.7 |
| RTU1-SGRD9 | KITCHEN | S-4 | 10" | 340 | 1.0 | 371 | 336 | 328 | 96.5 |
| Total | | | | 2999 | | 3964 | 3243 | 3034 | 101.17% |

National TAB

Project: 01-08-23 FREDDYS - EAST DAVENPORT, IA

System/Unit: AHU/RTU



Asset: RTU2

AREA: DINING

| Unit Data | | | Test Data | | |
|---------------------|--------------------|--------------------|------------------------|--------|-------------|
| | Design | Actual | | Design | Actual |
| MFG | YORK | YORK | SF CFM | 3000 | 3021 |
| Serial Num | - | N2A3361851 | SF RPM | - | 756 |
| Model Num | ZR090N18R2B5EAA1A1 | ZR090N18R2B5EAA1A1 | RA CFM | 2400 | 2452 |
| Type | RTU | RTU | OA CFM | 600 | 569 |
| Configuration | VERTICAL | VERTICAL | RL Voltage | - | 208/210/209 |
| Num OA Filters 1 | - | 1 | RL Amperage | - | 5.9/5.8/5.8 |
| OA Filter Size 1 | - | 29X21 | SF Rotation | - | CW |
| Num Final Filter 1 | - | 4 | RA Damper Position | - | 78% |
| Final Filter Size 1 | - | 20X24X2 | Min OA Damper Position | - | 22% |
| | | | Min OA Damper Type | - | ECONOMIZER |
| | | | OA Enthalpy Setpt | - | 27B |

| Motor Data | | |
|----------------|--------|-----------------|
| | Design | Actual |
| Motor MFG | - | BALDOR-RELIANCE |
| Frame | - | 56Hz |
| Horsepower | 3 | 3 |
| Motor Rpm | - | 1750 |
| Phase | 3 | 3 |
| Rated Voltage | 208 | 208 |
| Rated Amperage | - | 8.3 |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.69" |
| Fan Suction SP | - | -0.83" |
| Fan Discharge SP | - | 0.38" |
| Total ESP | 1.25" | 1.07" |
| Fan Total SP | - | 1.21" |

| Drive Data | | |
|--------------------|--------|----------------------------------|
| | Design | Actual |
| Motor Sheave Size | - | 1VM50 |
| Motor Bore Size | - | 7/8" |
| Motor Sheave SetPt | - | 4 TURNS OPEN/80% MAX SPEED |
| Fan Sheave Size | - | 6.5" |
| Fan Sheave Bore | - | 1" |
| Belt CL Distance | - | 20" |
| Num of Belts | - | 1 |
| Belt Size | - | A54 |
| Belt Alignment | - | VERIFIED |

| General | | |
|----------------------------|--------|--------|
| | Design | Actual |
| Fan Rotation Correct | - | YES |
| Unit Filters Clean | - | YES |
| Condensate Drain Installed | - | YES |

Completed By: Dylan Crisman on 01/09/2024

National TAB

Project:01-08-23 FREDDYS - EAST DAVENPORT, IA

AHU/RTU



Diffuser Supply (GRD)

RTU2/DINING

| Asset | | | | | | | | | |
|-------------|-----------|------|------|------------|-----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| RTU2-SGRD1 | DINING | S-2 | | 150 | 1.0 | 283 | 158 | 158 | 105.3 |
| RTU2-SGRD2 | DINING | S-1 | | 430 | 1.0 | 431 | 452 | 452 | 105.1 |
| RTU2-SGRD3 | DINING | S-1 | | 430 | 1.0 | 450 | 450 | 450 | 104.7 |
| RTU2-SGRD4 | DINING | S-1 | 10" | 430 | 1.0 | 419 | 440 | 440 | 102.3 |
| RTU2-SGRD5 | DINING | S-1 | 16" | 430 | 1.0 | 397 | 418 | 418 | 97.2 |
| RTU2-SGRD6 | DINING | S-1 | 16" | 430 | 1.0 | 427 | 427 | 427 | 99.3 |
| RTU2-SGRD7 | VESTIBULE | S-3 | 8" | 250 | 1.0 | 213 | 241 | 241 | 96.4 |
| RTU2-SGRD8 | WOMENS RR | S-2 | 6" | 100 | 1.0 | 132 | 98 | 98 | 98.0 |
| RTU2-SGRD9 | MENS RR | S-2 | 6" | 100 | 1.0 | 86 | 101 | 101 | 101.0 |
| RTU2-SGRD10 | HALL | S-4 | 8" | 250 | 1.0 | 232 | 236 | 236 | 94.4 |
| Total | | | | 3000 | | 3070 | 3021 | 3021 | 100.7% |

National TAB

Project: 01-08-23 FREDDYS - EAST DAVENPORT, IA

System/Unit: AHU/RTU



Asset: RTU3

AREA: DINING

| Unit Data | | | Test Data | | |
|---------------------|--------------------|--------------------|------------------------|--------|-------------|
| | Design | Actual | | Design | Actual |
| MFG | YORK | YORK | SF CFM | 3000 | 3053 |
| Serial Num | - | N2A3361850 | SF RPM | - | 717 |
| Model Num | ZR090N18R2B5EAA1A1 | ZR090N18R2B5EAA1A1 | RA CFM | 2400 | 2469 |
| Type | RTU | RTU | OA CFM | 600 | 584 |
| Configuration | VERTICAL | VERTICAL | RL Voltage | - | 208/210/210 |
| Num OA Filters 1 | - | 1 | RL Amperage | - | 6.3/6.2/6.5 |
| OA Filter Size 1 | - | 29X21 | SF Rotation | - | CW |
| Num Final Filter 1 | - | 4 | RA Damper Position | - | 81% |
| Final Filter Size 1 | - | 20X24X2 | Min OA Damper Position | - | 19% |
| | | | Min OA Damper Type | - | ECONOMIZER |
| | | | OA Enthalpy Setpt | - | 27B |

| Motor Data | | |
|----------------|--------|-----------------|
| | Design | Actual |
| Motor MFG | - | BALDOR-RELIANCE |
| Frame | - | 56Hz |
| Horsepower | 3 | 3 |
| Motor Rpm | - | 1750 |
| Phase | 3 | 3 |
| Rated Voltage | 208 | 208 |
| Rated Amperage | - | 8.3 |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.64 |
| Fan Suction SP | - | -0.85" |
| Fan Discharge SP | - | 0.41" |
| Total ESP | 1.25" | 1.10" |
| Fan Total SP | - | 1.26" |

| Drive Data | | |
|--------------------|--------|----------------------------------|
| | Design | Actual |
| Motor Sheave Size | - | 1VM50 |
| Motor Bore Size | - | 7/8" |
| Motor Sheave SetPt | - | 4 TURNS OPEN/77% MAX SPEED |
| Fan Sheave Size | - | 6.5" |
| Fan Sheave Bore | - | 1" |
| Belt CL Distance | - | 19.5" |
| Num of Belts | - | 1 |
| Belt Size | - | A54 |
| Belt Alignment | - | VERIFIED |

| General | | |
|----------------------------|--------|--------|
| | Design | Actual |
| Fan Rotation Correct | - | YES |
| Unit Filters Clean | - | YES |
| Condensate Drain Installed | - | YES |

Completed By: Dylan Crisman on 01/09/2024

National TAB

Project:01-08-23 FREDDYS - EAST DAVENPORT, IA

AHU/RTU



Diffuser Supply (GRD)

RTU3/DINING

| Asset | | | | | | | | | |
|------------|----------|------|------|------------|-----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| RTU3-SGRD1 | DINING | S-1 | 10" | 430 | 1.0 | 622 | 439 | 439 | 102.1 |
| RTU3-SGRD2 | DINING | S-1 | 14" | 430 | 1.0 | 606 | 451 | 451 | 104.9 |
| RTU3-SGRD3 | DINING | S-1 | 10" | 430 | 1.0 | 502 | 420 | 420 | 97.7 |
| RTU3-SGRD4 | DINING | S-1 | 10" | 425 | 1.0 | 495 | 426 | 424 | 99.8 |
| RTU3-SGRD5 | DINING | S-1 | 10" | 430 | 1.0 | 530 | 426 | 430 | 100.0 |
| RTU3-SGRD6 | DINING | S-1 | 10" | 425 | 1.0 | 599 | 423 | 434 | 102.1 |
| RTU3-SGRD7 | DINING | S-1 | 10" | 430 | 1.0 | 660 | 473 | 455 | 105.8 |
| Total | | | | 3000 | | 4014 | 3058 | 3053 | 101.77% |

National TAB

Project: 01-08-23 FREDDYS - EAST DAVENPORT, IA

System/Unit: FAN - Exhaust



Asset: EF4

AREA:Men's RR

| Unit Data | | |
|---------------|----------|----------|
| | Design | Actual |
| MFG | COOK | COOK |
| Model Num | GC-186 | GC-186 |
| Serial Num | - | NL |
| Type | CEILING | CEILING |
| Configuration | VERTICAL | VERTICAL |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | QUEACE |
| Frame | - | NL |
| Horsepower | - | NL |
| Motor Rpm | - | 1350 |
| Phase | 1 | 1 |
| Voltage (rated) | 115 | 115 |
| Amperage (rated) | - | 1.0 |
| Service Factor | - | 1.0 |

| Test Data | | |
|------------------|--------|--------------------|
| | Design | Actual |
| CFM | 170 | 113 |
| Fan RPM | 1100 | 1350 |
| Fan Rotation | - | CCW |
| Motor RPM | - | 1350 |
| System SetPt | - | 100% ON SPEED DIAL |
| RL Voltage | - | NA |
| RL Amperage | - | NA |
| Total ESP | 0.75 | NA |
| Fan Inlet SP | - | NA |
| Fan Discharge SP | - | ATM |

Completed By: Dylan Crisman on 01/08/2024

National TAB

Project: 01-08-23 FREDDYS - EAST DAVENPORT, IA

System/Unit: FAN - Exhaust



Asset: EF5

AREA:Women's RR

| Unit Data | | |
|---------------|----------|----------|
| | Design | Actual |
| MFG | COOK | COOK |
| Model Num | GC-186 | GC-186 |
| Serial Num | - | NL |
| Type | CEILING | CEILING |
| Configuration | VERTICAL | VERTICAL |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | QUEACE |
| Frame | - | NL |
| Horsepower | - | NL |
| Motor Rpm | - | 1350 |
| Phase | 1 | 1 |
| Voltage (rated) | 115 | 115 |
| Amperage (rated) | - | 1.0 |
| Service Factor | - | 1.0 |

| Test Data | | |
|------------------|--------|-----------------------------------|
| | Design | Actual |
| CFM | 170 | 100 |
| Fan RPM | 1100 | 1350 |
| Fan Rotation | - | CCW |
| Motor RPM | - | 1350 |
| System SetPt | - | MAX SPEED @DIAL AND POTENTIOMETER |
| RL Voltage | - | NA |
| RL Amperage | - | NA |
| Total ESP | 0.75 | NA |
| Fan Inlet SP | - | NA |
| Fan Discharge SP | - | ATM |

Completed By: Dylan Crisman on 01/09/2024

National TAB

Project: 01-08-23 FREDDYS - EAST DAVENPORT, IA

System/Unit: FAN - Exhaust



Asset: KEF1

AREA:HOOD 2

| Unit Data | | |
|---------------|----------|-------------|
| | Design | Actual |
| MFG | COOK | CAPTIVEAIRE |
| Model Num | GC-186 | DU50HFA |
| Serial Num | - | 5699581 |
| Type | UPBLAST | UPBLAST |
| Configuration | VERTICAL | VERTICAL |

| Motor Data | | |
|------------------|--------|-------------|
| | Design | Actual |
| Motor MFG | - | TELCO-GREEN |
| Frame | - | NL |
| Horsepower | 0.500 | 0.500 |
| Motor Rpm | - | 1800 |
| Phase | 1 | 1 |
| Voltage (rated) | 115 | 115 |
| Amperage (rated) | - | NL |
| Service Factor | - | 1.0 |

| Test Data | | |
|------------------|--------|---------|
| | Design | Actual |
| CFM | 775 | 744 |
| Fan RPM | - | 990 |
| Fan Rotation | - | CCW |
| Motor RPM | - | 990 |
| System SetPt | - | 55% |
| RL Voltage | - | 122 |
| RL Amperage | - | 2.0/2.1 |
| Total ESP | 1.250 | 0.78" |
| Fan Inlet SP | - | -0.78" |
| Fan Discharge SP | - | ATM |

Completed By: Dylan Crisman on 01/08/2024

National TAB

Project: 01-08-23 FREDDYS - EAST DAVENPORT, IA

System/Unit: FAN - Exhaust



Asset: KEF2

AREA:HOOD 1

| Unit Data | | |
|---------------|----------|-------------|
| | Design | Actual |
| MFG | COOK | CAPTIVEAIRE |
| Model Num | GC-186 | CASRE18DD |
| Serial Num | - | 5699581 |
| Type | UTILITY | UTILITY |
| Configuration | VERTICAL | VERTICAL |

| Motor Data | | |
|------------------|--------|-----------------------|
| | Design | Actual |
| Motor MFG | - | TECO- WESTINGHOUSE |
| Frame | - | 145T |
| Horsepower | 1.000 | 1.0 |
| Motor Rpm | - | 1150 |
| Phase | 3 | 3 |
| Voltage (rated) | 208 | 230 |
| Amperage (rated) | - | 3.44 |
| Service Factor | - | 1.15 |

| Test Data | | |
|------------------|--------|--------|
| | Design | Actual |
| CFM | 1600 | 1595 |
| Fan RPM | - | 1012 |
| Fan Rotation | - | CCW |
| Motor RPM | - | 1012 |
| System SetPt | - | 52.8Hz |
| RL Voltage | - | NA |
| RL Amperage | - | NA |
| Total ESP | 1.500 | NA |
| Fan Inlet SP | - | NA |
| Fan Discharge SP | - | ATM |

Completed By: Dylan Crisman on 01/08/2024

National TAB

Project: 01-08-23 FREDDYS - EAST DAVENPORT, IA

System/Unit: FAN - Exhaust



Asset: KEF3

AREA:HOOD 3

| Unit Data | | |
|---------------|----------|-------------|
| | Design | Actual |
| MFG | COOK | CAPTIVEAIRE |
| Model Num | GC-186 | DU33HFA |
| Serial Num | - | 5699581 |
| Type | UPBLAST | UPBLAST |
| Configuration | VERTICAL | VERTICAL |

| Motor Data | | |
|------------------|--------|-------------|
| | Design | Actual |
| Motor MFG | - | TELCO-GREEN |
| Frame | - | NL |
| Horsepower | 0.333 | 0.333 |
| Motor Rpm | - | 1800 |
| Phase | 1 | 1 |
| Voltage (rated) | 115 | 115 |
| Amperage (rated) | - | 4.3 |
| Service Factor | - | 1.0 |

| Test Data | | |
|------------------|--------|--------|
| | Design | Actual |
| CFM | 525 | 535 |
| Fan RPM | - | 841 |
| Fan Rotation | - | CCW |
| Motor RPM | - | 841 |
| System SetPt | - | 44P |
| RL Voltage | - | 120 |
| RL Amperage | - | 3.1 |
| Total ESP | 0.800 | 0.32" |
| Fan Inlet SP | - | -0.32" |
| Fan Discharge SP | - | ATM |

Completed By: Dylan Crisman on 01/09/2024

National TAB

Project: 01-08-23 FREDDYS - EAST DAVENPORT, IA

System/Unit: FAN - Supply



Asset: MUA1

AREA:MUA

| Unit Data | | |
|---------------|------------------|------------------|
| | Design | Actual |
| MFG | CAPTIVEAIRE | CAPTIVEAIRE |
| Model Num | A1-D.250-15D-MPU | A1-D.250-15D-MPU |
| Serial Num | - | 5699581 |
| Type | MUA | MUA |
| Configuration | VERTICAL | VERTICAL |

| Motor Data | | |
|------------------|--------|-------------------|
| | Design | Actual |
| Motor MFG | - | TECO-WESTINGHOUSE |
| Frame | - | 145T |
| Horsepower | 2.000 | 2.0 |
| Motor Rpm | - | 1710 |
| Phase | 3 | 3 |
| Voltage (rated) | 208 | 230 |
| Amperage (rated) | - | 5.48 |
| Service Factor | - | 1.15 |

| Gas Heat | | |
|---------------------------|--------|--------|
| | Design | Actual |
| Heater Operates (y/n) | - | Y |
| Flame Status (pass/fail) | - | PASS |
| Air Flow Switch SP Actual | - | 0.39" |

| Test Data | | |
|------------------|--------|-------------|
| | Design | Actual |
| CFM | 1900 | 2006 |
| SF RPM | - | 1540 |
| Motor RPM | - | 1540 |
| SF System SetPt | - | 52.8Hz |
| RL Voltage | - | 212/211/212 |
| RL Amperage | - | 3.4/3.5/3.3 |
| Fan Discharge SP | - | ATM |

| General | | |
|----------------------|--------|--------|
| | Design | Actual |
| Fan Rotation Correct | - | YES |

Completed By: Dylan Crisman on 01/08/2024

National TAB

Project: 01-08-23 FREDDYS - EAST DAVENPORT, IA

System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:GRIDDLE

| Unit Data | | |
|----------------------|------------------|------------------|
| | Design | Actual |
| MFG | CAPTIVEAIRE | CAPTIVEAIRE |
| Model Num | 5424ND-2-ACPSP-F | 5424ND-2-ACPSP-F |
| Job / Serial Num | - | 5699581 |
| Type | TYPE I CANOPY | TYPE I CANOPY |
| Hood length | 96" | 96" |
| Hood Width | 60" | 60" |
| Supply Plenum Type | - | ACPSP |
| Supply Plenum Width | 14" | 14" |
| Supply Plenum Length | 108" | 108" |

| Test Data Exhaust | | |
|-------------------------|---------------|---------------|
| | Design | Actual |
| Filter Type | Captrate Solo | CAPTRATE SOLO |
| Filter Size 1 | 16X16 | 16X16 |
| Filter Qty 1 | 5 | 5 |
| Filter AK factor size 1 | 1.62 | 1.62 |
| Filter Total AK Area | 8.1 | 8.1 |
| Filter1 FPM | - | 178 |
| Filter2 FPM | - | 208 |
| Filter3 FPM | - | 211 |
| Filter4 FPM | - | 199 |
| Filter5 FPM | - | 192 |
| Filter Ave FPM(corr) | - | 197 |
| CFM | 1600 | 1595 |

| Cooking Equipment | | |
|-------------------|--------|---------|
| | Design | Actual |
| Item 1 | - | GRIDDLE |

| Test Data Supply | | |
|------------------|--------|--------|
| | Design | Actual |
| Total AK Area | 10.5 | 10.5 |
| Kv factor (Vel) | 0.89 | 0.89 |
| Num of Readings | - | 10 |
| Reading1 FPM | - | 171 |
| Reading2 FPM | - | 165 |
| Reading3 FPM | - | 154 |
| Reading4 FPM | - | 146 |
| Reading5 FPM | - | 143 |
| Reading6 FPM | - | 129 |
| Reading7 FPM | - | 128 |
| Reading8 FPM | - | 126 |
| Reading9 FPM | - | 137 |
| Reading10 FPM | - | 141 |
| Ave FPM(corr) | - | 144 |
| CFM | 1280 | 1345 |

Completed By: Dylan Crisman on 01/08/2024

National TAB

Project: 01-08-23 FREDDYS - EAST DAVENPORT, IA

System/Unit: Kitchen Hood Type I



Asset: HD2

AREA:FRYER

| Unit Data | | |
|----------------------|------------------|------------------|
| | Design | Actual |
| MFG | CAPTIVEAIRE | CAPTIVEAIRE |
| Model Num | 5424ND-2-ACPSP-F | 5424ND-2-ACPSP-2 |
| Job / Serial Num | - | 5699581 |
| Type | TYPE I CANOPY | TYPE I CANOPY |
| Hood length | 60" | 60" |
| Hood Width | 54" | 54" |
| Supply Plenum Type | - | ACPSP |
| Supply Plenum Width | 12" | 12" |
| Supply Plenum Length | 60" | 60" |

| Test Data Supply | | |
|------------------|--------|--------|
| | Design | Actual |
| Total AK Area | 5 | 5 |
| Kv factor (Vel) | 0.87 | 0.87 |
| Num of Readings | - | 6 |
| Reading1 FPM | - | 154 |
| Reading2 FPM | - | 148 |
| Reading3 FPM | - | 152 |
| Reading4 FPM | - | 161 |
| Reading5 FPM | - | 142 |
| Reading6 FPM | - | 159 |
| Ave FPM(corr) | - | 152 |
| CFM | 620 | 661 |

| Test Data Exhaust | | |
|-------------------------|---------------|---------------|
| | Design | Actual |
| Filter Type | CAPTRATE SOLO | CAPTRATE SOLO |
| Filter Size 1 | 16X16 | 16X16 |
| Filter Qty 1 | 3 | 3 |
| Filter AK factor size 1 | 1.62 | 1.62 |
| Filter Total AK Area | 4.86 | 4.86 |
| Filter1 FPM | - | 147 |
| Filter2 FPM | - | 159 |
| Filter3 FPM | - | 153 |
| Filter Ave FPM(corr) | - | 153 |
| CFM | 775 | 744 |

| Cooking Equipment | | |
|-------------------|--------|--------|
| | Design | Actual |
| Item 1 | - | FRYER |

Completed By: Dylan Crisman on 01/08/2024

National TAB

Project: 01-08-23 FREDDYS - EAST DAVENPORT, IA

System/Unit: Kitchen Hood Type II



Asset: HD(Type2)3

AREA:DISHES

| Unit Data | | |
|-------------|-------------------|-------------------|
| | Design | Actual |
| MFG | CAPTIVEAIRE | CAPTIVEAIRE |
| Model Num | 4224 VHB-G | 4224 VHB |
| Serial Num | - | 5699581 |
| Type | TYPE II CANOPY | TYPE II CANOPY |
| Hood length | 42" | 42" |
| Hood Width | 42 | 42" |

| Test Data | | |
|-------------|--------|--------|
| | Design | Actual |
| Exhaust CFM | 525 | 535 |

Completed By: Dylan Crisman on 01/09/2024

