

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
ERV-1	DINING					1000	0							1000	0
MUA-1	KITCHEN									1171	0				
KEF-1	KITCHEN HD											1464	1372		
KEF-2	DISHWASHER											0	0		
<b>TOTALS</b>		0	0	0	0	1000	0			1171	0	1464	1372	1000	0

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2171	0
TOTAL EXHAUST	2464	1372
<b>NET AIRFLOW</b>	<b>-293</b>	<b>-1372</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.0134
SIDE	
REAR	
<b>AVERAGE</b>	<b>-0.0134</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES: