

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3400	3306	2900	2770	500	536	14.7%	16.2%						
RTU-2	DINING	3400	3559	2400	2523	1000	1036	29.4%	29.1%						
MUA-1	KITCHEN HOOD									1950	1897				
EF-1	KITCHEN HOOD											3200	3256		
EF-2	RESTROOM													150	149
TOTALS		6800	6865	5300	5293	1500	1572			1950	1897	3200	3256	150	149

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	3450	3469
TOTAL EXHAUST	3350	3405
NET AIRFLOW	100	64

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.0011
SIDE	0.0009
REAR	-0.0011
AVERAGE	0.0003

FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES: