

Report By:

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB Report**  
**Function: Test, Adjust, & Balance**  
**Date: 10/27/2023**

# PROJECT

## 10-23-23 WALGREENS #11134 - SMYRNA, DE

700 JIMMY DR

SMYRNA, DE 19977

### Client

Walgreens

200 WILMOT RD

DEERFIELD, IL 60015

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

### MUA (Make Up Air Unit) w/ PSP

Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of  $-0.02''$  wc to  $+0.02''$  wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

## Issue List

- CONTROLLER: Baud rate setting
- CONTROLS: EconFitDetectEn
- CONTROLS: Enthalpy reference
- CONTROLS: HtgAdapTunEn
- CONTROLS: RTU Addresses/IDs
- DIFFUSER 6-2 NO DAMPER
- EH-1 Not running correctly
- NOTE: COOLING AND DEHUM TESTS
- RTU's 2, 4, 5: COMMUNICATION ERROR
- RTU-1 Diffuser 3 No damper
- RTU-1, 5, & 6 require pulley changes
- RTU-5 programmed for fan Auto
- Temperature Setpoints




**10-23-23 WALGREENS #11134 - SMYRNA, DE**

**Project Issue Information**

**Issue Name :** CONTROLLER: Baud rate setting  
**Description :** Baudrate setting not set to auto. All units set to 19200  
**Created By :** National TAB                      **Assigned To :** National TAB - Tyler Youells  
**Status :** Open  
**Priority :**    **Asset Tag :**  
**Originated Date :** 10/25/2023 - Tyler Youells - National TAB

Project Issue File Details



**Baudrate**  
**10/25/2023**




**10-23-23 WALGREENS #11134 - SMYRNA, DE**

**Project Issue Information**

**Issue Name :** CONTROLS: EconFitDetectEn  
**Description :** Econ fit detect En is set to disabled when it should be enabled.  
**Created By :** National TAB                      **Assigned To :** National TAB - Tyler Youells  
**Status :** Open  
**Priority :**    **Asset Tag :**  
**Originated Date :** 10/25/2023 - Tyler Youells - National TAB

Project Issue File Details





**10-23-23 WALGREENS #11134 - SMYRNA, DE**


**Project Issue Information**

**Issue Name :** CONTROLS: Enthalpy reference  
**Description :** Under Econ free cooling selection it is set to auto for all units when it should be set to single enthalpy. All enthalpy engage setpoints are 27B/# when they should be 24B/#  
**Created By :** National TAB                      **Assigned To :** National TAB - Tyler Youells  
**Status :** Open  
**Priority :**    **Asset Tag :**  
**Originated Date :** 10/25/2023 - Tyler Youells - National TAB

Project Issue File Details



**Selectionauto**  
**10/25/2023**



**Enthalpyengagepoint..**  
**10/25/2023**




**10-23-23 WALGREENS #11134 - SMYRNA, DE**

**Project Issue Information**

**Issue Name :** CONTROLS: HtgAdapTunEn  
**Description :** Heating adap Tun En has not been set to yes for all units  
**Created By :** National TAB                      **Assigned To :** National TAB - Tyler Youells  
**Status :** Open  
**Priority :**    **Asset Tag :**  
**Originated Date :** 10/25/2023 - Tyler Youells - National TAB

Project Issue File Details



Htgadaptunen  
10/25/2023



**10-23-23 WALGREENS #11134 - SMYRNA, DE**

**Project Issue Information**

**Issue Name :** CONTROLS: RTU Addresses/IDs  
**Description :** Rtu addresses and IDs are all set to rtu# +4  
**Created By :** National TAB                      **Assigned To :** National TAB - Tyler Youells  
**Status :** Open  
**Priority :**    **Asset Tag :**  
**Originated Date :** 10/25/2023 - Tyler Youells - National TAB



**10-23-23 WALGREENS #11134 - SMYRNA, DE**

**Project Issue Information**

**Issue Name :** DIFFUSER 6-2 NO DAMPER  
**Description :** Diffuser 6-2 does not have a damper installed. Unable to proportionally balance diffusers  
**Created By :** National TAB                      **Assigned To :** National TAB - Tyler Youells  
**Status :** Open  
**Priority :**    **Asset Tag :**  
**Originated Date :** 01/02/2024 - Tyler Youells - National TAB

Project Issue File Details



**Missingdamper62  
01/02/2024**




**10-23-23 WALGREENS #11134 - SMYRNA, DE**

**Project Issue Information**

**Issue Name :** EH-1 Not running correctly  
**Description :** Found flow was extremely low and blower rotation incorrect. Flipped phases and confirmed correct rotation now blower will kick on for two seconds then shut off, back on then off. Unable to balance unit  
**Created By :** National TAB                      **Assigned To :** National TAB - Tyler Youells  
**Status :** Open  
**Priority :**    **Asset Tag :**  
**Originated Date :** 10/26/2023 - Tyler Youells - National TAB

Project Issue File Details



**Blowerwontstayon  
10/26/2023**



**10-23-23 WALGREENS #11134 - SMYRNA, DE**

**Project Issue Information**

**Issue Name :** NOTE: COOLING AND DEHUM TESTS  
**Description :** Unable perform cooling and dehumidification tests on RTUs due to compressor lockouts caused by low ambient temperatures.  
**Created By :** National TAB                      **Assigned To :** National TAB - Tyler Youells  
**Status :** Open  
**Priority :**    **Asset Tag :**  
**Originated Date :** 01/02/2024 - Tyler Youells - National TAB




**10-23-23 WALGREENS #11134 - SMYRNA, DE**

**Project Issue Information**

**Issue Name :** RTU's 2, 4, 5: COMMUNICATION ERROR  
**Description :** Rtu-2, 4, &5 have a stage 4 communication error alarm.  
**Created By :** National TAB                      **Assigned To :** National TAB - Tyler Youells  
**Status :** Open  
**Priority :**    **Asset Tag :**  
**Originated Date :** 10/25/2023 - Tyler Youells - National TAB

Project Issue File Details



Communicationerror.jp..  
10/25/2023




**10-23-23 WALGREENS #11134 - SMYRNA, DE**

**Project Issue Information**

**Issue Name :** RTU-1 Diffuser 3 No damper  
**Description :** Diffusers is attached to the termination of the main trunkline and there is no visible damper. Flow is high above prescribed 700CFM (851/700cfm). Diffuser is located in front of vestibule, so higher airflow may be preferred. Walgreens/Sevan to advise.

**Created By :** National TAB                      **Assigned To :** National TAB - Tyler Youells  
**Status :** Open  
**Priority :**    **Asset Tag :**  
**Originated Date :** 10/26/2023 - Tyler Youells - National TAB

Project Issue File Details



**Nodamper(1)**  
**10/26/2023**



**10-23-23 WALGREENS #11134 - SMYRNA, DE**

**Project Issue Information**

**Issue Name :** RTU-1, 5, & 6 require pulley changes  
**Description :** RTU's 1, 5, & 6 require pulley changes. Unable to source parts in time while on site. Will need to change pulleys during return trip.  
**Created By :** National TAB                      **Assigned To :** National TAB - Will Turnbough  
**Status :** Closed  
**Priority :** InfoOnly                                      **Asset Tag :**  
**Originated Date :** 10/27/2023 - Will Turnbough - National TAB

Project Issue Response Details

- **01/02/2024    National TAB - Tyler Youells**
  - Pulleys have been changed and all units in design flow



**10-23-23 WALGREENS #11134 - SMYRNA, DE**

**Project Issue Information**

**Issue Name :** RTU-5 programmed for fan Auto  
**Description :** Rtu-5 is programmed to be fan auto.  
**Created By :** National TAB                      **Assigned To :** National TAB - Tyler Youells  
**Status :** Open  
**Priority :** Low                                      **Asset Tag :**  
**Originated Date :** 10/25/2023 - Tyler Youells - National TAB



**10-23-23 WALGREENS #11134 - SMYRNA, DE**

**Project Issue Information**

**Issue Name :** Temperature Setpoints  
**Description :** Temperature setpoints do not match provided ashrae chart. GRIDPOINT does not authorize me to change them. Recommend authorized personnel to adjust the temperature setpoints. Note most setpoints are only off by 1 Degree  
**Created By :** National TAB                      **Assigned To :** National TAB - Tyler Youells  
**Status :** Open  
**Priority :**    **Asset Tag :**  
**Originated Date :** 01/02/2024 - Tyler Youells - National TAB

**CheckList List**

- TECH - SITE PICTURES



## 10-23-23 WALGREENS #11134 - SMYRNA, DE

### CheckList Information

**Name :** TECH - SITE PICTURES **Status :** Not Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 10/20/2023 - Brianna Biggs - National TAB

### CheckList Item Details

STORE FRONT

**Comment:**



Storefront  
10/27/2023

RTU-1

**Comment:**



**Rtu1**  
**10/27/2023**

---

RTU-2

**Comment:**



**Rtu2(1)**  
**10/27/2023**

---

RTU-3

**Comment:**



**Rtu3(1)**  
**10/27/2023**

---

RTU-4

**Comment:**



**Rtu4**  
**10/27/2023**

---

RTU-5

**Comment:**



**Rtu5(2)**  
**10/27/2023**

---

RTU-6

**Comment:**



**Rtu6**  
**10/27/2023**

---

EF-1

**Comment:**



**Ef1**  
**10/27/2023**

---

EF-2

**Comment:**



**Ef2**  
**10/27/2023**

---

EH-1

**Comment:**



**Eh1**  
**10/27/2023**

## CheckList List

- TECH - 01 RTU INSTALLATION CHECKLIST
- TECH - 02 EXHAUST FANS INSPECTIONS
- TECH - 03 START-UP CONTROLS PROGRAMMING
- TECH - 04 EMS/SENSOR VALIDATION
- TECH - 05 TAB CHECKLIST
- TECH - 06 FUNCTIONAL TESTS
- TECH - 07 TEMPERATURE SETPOINTS
- TECH - 08 ENTRANCE HEATERS



## 10-23-23 WALGREENS #11134 - SMYRNA, DE

### CheckList Information

**Name :** TECH - 01 RTU INSTALLATION CHECKLIST **Status :** Not Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/19/2023 - Brianna Biggs - National TAB

### CheckList Item Details

#### General / Exterior Inspections

Verify all required equipment has been replaced per TA and BOM. Pass

**Comment:**

All roof equipment has been replaced, no drawings provided.

All units are installed in the proper locations Pass

**Comment:**

Unable to verify units in correct location since no drawings were provided.

Units are labeled correctly Pass

**Comment:**

Unit labels match model numbers provided

Asset tag installed Pass

**Comment:**

Roof is clear of debris. Pass

**Comment:**

Maintenance access for all unit access panels is acceptable and panels open freely. Pass

**Comment:**

Cabinet and general installation is complete.

Pass

**Comment:**

Unit is secure to curb and level horizontally and vertically.

Pass

**Comment:**

Access doors close tightly with no leaks

Pass

**Comment:**

Condensate and gas piping is properly supported.

Pass

**Comment:**

Costguard is installed per scope of work and piping unions are cemented.

Pass

**Comment:**

Additional Comments

**Comment:**

### Interior Inspections

Fan rotation is correct

Pass

**Comment:**

Pulleys are correctly aligned and both motor and fan sheave pins are tightened in place.

Pass

**Comment:**

Return air and outside air dampers close tightly with no gaps

Pass

**Comment:**

Cabinet and coils are not damaged and in like new condition.

Pass

**Comment:**

Inside of unit is clean and clear of debris.

Pass

**Comment:**

---

Validate condensate is piped to splash block, draining, or roof drain per code requirements	Pass
---	------

---

**Comment:**

---

Verify filters are installed, clean and of proper size. Verify there is no air by-pass around filters.	Pass
--	------

---

**Comment:**

---

Curb is sealed with no air leakage.	Pass
-------------------------------------	------

---

**Comment:**

---

Additional Comments:

---

**Comment:**

---

**Fire/Smoke Alarm Systems**

---

---

In duct smoke detectors are installed	Pass
---------------------------------------	------

---

**Comment:**

---

Fire alarm panel status (visual inspection where possible)

---

**Comment:**

states-"all systems normal"

---

Additional Comments:

---

**Comment:**

---

**Electrical**

---

---

Electrical wiring is complete with no visible damage	Pass
--	------

---

**Comment:**

---

Electrical connections are tight with sealtight around any unit penetrations.	Pass
---	------

---

**Comment:**

---

Disconnect switch is installed in accessible location near or on unit.	Pass
--	------

---

**Comment:**

---

Verify overcurrent protection is HACR type, installed and sized correctly and labeled in panel.

Pass

---

**Comment:**

---

Maintenance electrical outlet is installed and functional.

Pass

---

**Comment:**

---

Main distribution panel is labeled correctly.

Pass

---

**Comment:**

---

Unit ground wire is secured.

Pass

---

**Comment:**

---

Additional Comments:

---

**Comment:**

---



### 10-23-23 WALGREENS #11134 - SMYRNA, DE

#### CheckList Information

**Name :** TECH - 02 EXHAUST FANS INSPECTIONS      **Status :** Not Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/19/2023 - Brianna Biggs - National TAB

#### CheckList Item Details

Fan rotation is correct Pass

**Comment:**

Pulleys are aligned and belts are tensioned properly

**Comment:**

N/A

Speed controller installed and functional (direct drive)

**Comment:**

Yes

Fan is secured to the curb Pass

**Comment:**

Back draft damper is installed and functional Pass

**Comment:**

No exterior damage to the fan Pass

**Comment:**

No unusual noise or vibration Pass

**Comment:**

---

Controls are functional

Pass

---

**Comment:**

---

Additional Comments:

---

**Comment:**

---



## 10-23-23 WALGREENS #11134 - SMYRNA, DE

### CheckList Information

**Name :** TECH - 03 START-UP CONTROLS PROGRAMMING **Status :** Not Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 10/19/2023 - Brianna Biggs - National TAB

### CheckList Item Details

#### Programming: SE 3.3, 3.4, 4.0

---

Controller-Network-Address: RTU number + 3 Fail

**Comment:**

No, Rtus address' are all RTU#+4

---

Controller-Network-FCBusMode = Wired Field Bus Pass

**Comment:**

---

Controller-Network-BaudRate = Auto Fail

**Comment:**

rtus 5,4,3,2,1,6

---

Controller-Network-Device ID = RTU number + 3 Fail

**Comment:**

rtus, 5,4,3,2,1,6

---

Details-Occ-OffDurUnocc = No Pass

**Comment:**

---

Details-Clg-Setup-Clg-En = Yes Pass

---

**Comment:**

Details-Clg-Setup-ClgAdapTunEn = Yes

Fail

**Comment:**

rtu5,4,3,2,1 no

Details-Htg-Setup-Htg-En = Yes

Pass

**Comment:**

Details-Htg-Setup-#HtgStgs = 2 Stages

Pass

**Comment:**

Details-Htg-Setup-HtgAdapTunEn = Yes

Fail

**Comment:**

rtu5,4,3,2,1,6 no

Details-Htg-Setup-#GasVlvs = 1 (Set to 0 for Hp and Elect Heat)

Pass

**Comment:**

Details-Fan-Setup-Fan Ctl-Type = No VFD select "Single Speed", W/VFD select "Fixed Variable"

Pass

**Comment:**

Details-Fan-Setup-FanOnOcc = Yes

Fail

**Comment:**

rtu5,no

Details-Fan-Setup-FanOnDlyHeat = 30s (Set to 0 for HP or Electric Heat)

Pass

**Comment:**

Details-Fan-Setup-FanOnly-%Cmd = 50%

Pass

**Comment:**

rtu-1,3 50%

Details-Fan-Setup-1ClgStg-%Cmd = 70%

**Comment:**

rtu-3 48% rtu-1 66%

Details-Fan-Setup-2ClgStg-%Cmd = 100% (2stage Unit) or 80% (3 and 4 stage)

**Comment:**

rtu-3 66% rtu-1 100%

Details-Fan-Setup-3ClStg-%Cmd = 100% (3 stage unit) or 90% (4 stage)

Pass

**Comment:**

rtu-3 100%

Details-Fan-Setup-4ClStg-%Cmd = 100% (4 Stage unit)

N/A

**Comment:**

Details-Fan-Setup-1HtgStg-%Cmd = 100%

**Comment:**

Details-Fan-Setup-2HtgStg-%Cmd = 100%

**Comment:**

Details-Econ-Setup-Econ-En = Yes

Pass

**Comment:**

Details-Econ-Setup-Econ-MinPos = Set to minimum outside air requirements.

Pass

**Comment:**

Details-Econ-Setup-LowSpdFan-MinPos = Set minimum 1% above EconMinPos

Pass

**Comment:**

Details-Econ-Setup-FreeClg-Sel = Single Enthalpy

Fail

**Comment:**

auto1,2,3,4,5,6

Details-Econ-Setup-EconOAEth-Sp 4= 24 Btu/lb

Fail

**Comment:**

4 27b 3, 2,1

---

Details-Econ-Setup-Dvent-Mode = Enable

Pass

---

**Comment:**

---

Details-Econ-Setup-DventMaxEconPos = 50%

Pass

---

**Comment:**

---

Details-Econ-Setup-DventIAP-Sp = 1000

Pass

---

**Comment:**

---

Details-Econ-Setup-EconFltDetectEn = Enable

Fail

---

**Comment:**

rtu5,4,3 disabled 2,1

---

Additional Comments:

---

**Comment:**

---

**Non ZR Units only:**

---

Details-HGR-Setup-HGR-En = No

N/A

---

**Comment:**

HGR not an option under details 5,4,3

---

Details-HGR-Setup-HGRAlt-En = No

N/A

---

**Comment:**

---

Details - HGR-Setup-HGRUnocc-En = No

N/A

---

**Comment:**

---

Details-HGR-Setup-Mode = No

N/A

---

**Comment:**

---

Additional Comments:

**Comment:**

HGR NOT AN OPTION FOR ANY UNITS

---

**ZR Units - Reheat Units only:**

---

Details-HGR-Setup-HGR-En = Yes

N/A

---

**Comment:**

---

Details-HGR-Setup-HGRAIt-En = Yes

N/A

---

**Comment:**

---

Details - HGR-Setup-HGRUnocc-En = Yes

N/A

---

**Comment:**

---

Details-HGR-Setup-Mode = No

N/A

---

**Comment:**

---

Additional Comments:

---

**Comment:**

HGR NOT AN OPTION FOR ANY UNITS

---



## 10-23-23 WALGREENS #11134 - SMYRNA, DE

### CheckList Information

**Name :** TECH - 04 EMS/SENSOR VALIDATION      **Status :** Not Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/19/2023 - Brianna Biggs - National TAB

### CheckList Item Details

RTU supply air temp sensor location located per start-up binder. Pass

**Comment:**

RTU return air temp sensor location located per start-up binder. Pass

**Comment:**

RTU return air smoke detector (when applicable) is located per start-up binder. Pass

**Comment:**

Space temperature sensor has been replaced and location meets requirements. Pass

**Comment:**

Space humidity sensor has been replaced and location meets requirements. Pass

**Comment:**

Unit is being controlled by a space temperature sensor or thermostat. Pass

**Comment:**

EMS has been connected and validated with TOC or Gridpoint. Screen shot is available. Pass

**Comment:**

No splicing of EMS/Sensor/Thermostat wiring is visible

Pass

**Comment:**

(If Applicable) 2 Stage Thermostat to SE Board Control Wiring meets detail in start-up binder.

**Comment:**

yes

(If Applicable) 2 Stage Thermostat to 4 Stage Unit meets detail in start-up binder.

**Comment:**

n/a

(If Applicable) 4 Stage Thermostat to 4 Stage Unit meets detail in start-up binder.

**Comment:**

n/a

(If Applicable) 3 Stage Thermostat wiring meets detail in start-up binder.

**Comment:**

n/a

(If Applicable) 3 Stage Thermostat with Humidity sensor wiring meets detail in start-up binder.

**Comment:**

n/a

(If Applicable) EH Thermostat with SCR control wiring meets detail in start-up binder.

**Comment:**

Yes

Temperature setpoints are set for correction region and space (see ASHRAE / temperature setpoint chart in procedure)

Fail

**Comment:**

Additional Comments:

**Comment:**



## 10-23-23 WALGREENS #11134 - SMYRNA, DE

### CheckList Information

**Name :** TECH - 05 TAB CHECKLIST **Status :** Not Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/19/2023 - Brianna Biggs - National TAB

### CheckList Item Details

Outside air damper set to minimum air flow requirement and damper position marked. Pass

**Comment:**

Total Supply, return, and outside air volumes meet design tolerances (+/-10%) Pass

**Comment:**

Enclosed area diffusers (Pharmacies, manager office, employee room, restrooms, electrical rooms) balanced within +/-10%? Fail

**Comment:**

Open area diffusers (Sales floor and stock room) balanced within +/-25% of design? Pass

**Comment:**

Store pressure meets tolerances (see formula in balance schedule). Make sure to account for existing exhaust fans airflows as shown on original drawings that are non-functioning. Pass

**Comment:**

Outside air and return air dampers modulate freely. Pass

**Comment:**

Start-up report from the installing contractor is reviewed and all information if filled out. All required measurements are within typical ranges. Pass

**Comment:**

---

(If Applicable) VFD is set-up and operational. (N/A = not applicable)

**Comment:**

YES, Applicable for RTUS 1/3

---

Verify amp draw of motor is within unit specification, not operating in overramped condition. Pass

**Comment:**

---

Sales floor temperature and humidity measurement

**Comment:**

67F 27.4% RH

---

Pharmacy temperature and humidity measurement

**Comment:**

68.3F 29.5%

---

Stock Room temperature and humidity measurement

**Comment:**

63F 35.2% RH

---

Outdoor air temperature and humidity measurement

**Comment:**

43.2F 45.8% RH

---

Additional Comments:

**Comment:**

Diffusers could not be balanced to +/-10% due to shelving obstructions blocking dampers

---



## 10-23-23 WALGREENS #11134 - SMYRNA, DE

### CheckList Information

**Name :** TECH - 06 FUNCTIONAL TESTS      **Status :** Not Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/19/2023 - Brianna Biggs - National TAB

### CheckList Item Details

#### Cooling Functional Test

Overwrite the thermostat or sensor to put the unit into cooling mode.      Fail

**Comment:**

Compressors enable.      Fail

**Comment:**

If fan has VFD, the fan increases speed.      Fail

**Comment:**

Document the discharge air temperature.

**Comment:**

UNABLE TO TEST COMPRESSOR COOLING DUE TO LOW AMBIENT TEMPERATURE

After 10 minutes, Discharge air temperature is below 55 degrees.      Fail

**Comment:**

Cooling mode is operational      Fail

**Comment:**

Additional Comments:

**Comment:**

DUE TO LOW AMBIENT TEMPERATURES COMPRESSOR COOLING IS DISABLED AND I AM UNABLE TO TEST

---

**Heating Functional Test**

---

Overwrite the thermostat or sensor to put the unit into heating mode. Pass

**Comment:**

---

Heat exchanger enables. Pass

**Comment:**

---

If fan has VFD, the fan increases speed. Pass

**Comment:**

---

Document the discharge air temperature.

**Comment:**

1- 154F 2- 152F 3- 100F 4-150F 5- 140F 6- 157F

---

After 10 minutes, Discharge air temperature is above 85 degrees. Pass

**Comment:**

---

Heating mode is operational Pass

**Comment:**

---

Additional Comments

**Comment:**

---

**Dehumidification Functional Test**

---

Overwrite the humidistat to put the unit into dehumidification mode. Fail

**Comment:**

---

Compressors enable. Fail

**Comment:**

---

Hot Gas Reheat Valve opens Fail

---

**Comment:**

If fan has VFD, the fan increases speed.

Fail

**Comment:**

Document the discharge air temperature.

**Comment:**

DUE TO LOW AMBIENT, COMPRESSORS ARE DISABLED

Dehumidification Mode is operational. (Pass/Fail/NA)

**Comment:**

FAIL. Also not AC 2 is the only unit capable of Dehum

Additional Comments:

**Comment:**

DUE TO LOW AMBIENT TEMPERATURE, COMPRESSORS ARE DISABLED. ONLY UNIT CAPABLE OF DEHUM IS AC-2

**Economizer Functional Test**

Overwrite the humidistat to put the unit into economizer mode.

Pass

**Comment:**

Economizer modulates from minimum position to 100% open. (Pass/Fail/NA)

**Comment:**

PASS

Additional Comments:

**Comment:**



## 10-23-23 WALGREENS #11134 - SMYRNA, DE

### CheckList Information

**Name :** TECH - 07 TEMPERATURE SETPOINTS      **Status :** Not Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/19/2023 - Brianna Biggs - National TAB

### CheckList Item Details

Temperature setpoints must be set using provided charts are based on state and space that each RTU serves. Confirm with controls company that these are set correctly

**Comment:**



**Tempsetpoints  
01/02/2024**



### 10-23-23 WALGREENS #11134 - SMYRNA, DE

#### CheckList Information

**Name :** TECH - 08 ENTRANCE HEATERS      **Status :** Not Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/19/2023 - Brianna Biggs - National TAB

#### CheckList Item Details

Sensor is located within 15' of entrance area      Pass

**Comment:**

Confirm proper operation of entrance heater and associated controls      Fail

**Comment:**

Balance supply air quantity to manufacturer recommended supply airflow.      Fail

**Comment:**

Confirm listed temperature rise and discharge air temperature based on approved BOM/submittal      Fail

**Comment:**

# National TAB

Project: 10-23-23 WALGREENS #11134 - SMYRNA, DE

## System/Unit: AHU/RTU



Asset: RTU1

AREA:

Unit Data			Test Data		
	Design	Actual		Design	Actual
MFG	YORK	YORK	SF CFM	3500	3252
Serial Num	-	N2D3585523	SF RPM	-	1118
Model Num	ZJ120N18R2B5HAE2A3	ZJ120N18R2B5GCE2R3	RA CFM	2800	2518
Type	RTU	RTU	OA CFM	700	734
Configuration	VERTICAL	VERTICAL	RL Voltage	-	282 VFD
Num OA Filters 1	-	1	RL Amperage	-	7.2 VFD
OA Filter Size 1	-	30X22	SF Rotation	-	CW
Num Final Filter 1	-	2	RA Damper Position	-	80%
Final Filter Size 1	-	20X48" CUSTOM CUT	Min OA Damper Position	-	20%
			Min OA Damper Type	-	ECONOMIZER
			OA Enthalpy Setpt	-	27B/#

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	56HZ
Horsepower	3	3
Motor Rpm	-	1750
Phase	3	3
Rated Voltage	230	208
Rated Amperage	-	8.3

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.83"
Fan Suction SP	-	-1.19"
Fan Discharge SP	-	0.81"
Total ESP	0.6"	1.64
Fan Total SP	-	2.00"

Drive Data		
	Design	Actual
Motor Sheave Size	-	1VM50
Motor Bore Size	-	0.875"
Motor Sheave SetPt	-	0 TURNS OUT
Fan Sheave Size	-	AK74
Fan Sheave Bore	-	1"
Belt CL Distance	-	19"
Num of Belts	-	1
Belt Size	-	A54
Belt Alignment	-	GOOD

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Tyler Youells on 10/27/2023

# National TAB

Project:10-23-23 WALGREENS #11134 - SMYRNA, DE

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU1/

Asset											
Asset Name	Location	Type	MFG	Size	Model Num	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU1-SGRD1	SALES	NA	na	10	na	328	1	252	307	307	93.6
RTU1-SGRD2	SALES (WINDOW)	NA	na	14	na	744	1	572	717	717	96.4
RTU1-SGRD3	SALES (ENTRY)	NA	na	16	na	940	1	723	851	851	90.5
RTU1-SGRD4	CHECKOUT	NA	na	14	na	744	1	564	665	665	89.4
RTU1-SGRD5	CHECKOUT	NA	na	14	na	744	1	597	712	712	95.7
Total						3500		2708	3252	3252	92.91%

# National TAB

Project: 10-23-23 WALGREENS #11134 - SMYRNA, DE

## System/Unit: AHU/RTU



Asset: RTU2

AREA:

Unit Data			Test Data		
	Design	Actual		Design	Actual
MFG	YORK	YORK	SF CFM	1400	1380
Serial Num	-	N2E3682109	SF RPM	1099	995
Model Num	ZJ049N08D2B5HAA2A3	ZJ049N08D2B5GCA2R3	RA CFM	1120	1086
Type	RTU	RTU	OA CFM	280	294
Configuration	VERTICAL	VERTICAL	RL Voltage	-	208.7/208.2/209.2
Num OA Filters 1	-	1	RL Amperage	-	3.44/3.40/3.39
OA Filter Size 1	-	30X22"	SF Rotation	-	CW
Num Final Filter 1	-	2	RA Damper Position	-	86%
Final Filter Size 1	-	16X48" CUSTOM CUT	Min OA Damper Position	-	14%
			Min OA Damper Type	-	ECONOMIZER
			OA Enthalpy Setpt	-	27B/#

Motor Data		
	Design	Actual
Motor MFG	-	CENTURY
Frame	-	56HZ
Horsepower	1.50	1.5
Motor Rpm	-	1725
Phase	3	3
Rated Voltage	230	208
Rated Amperage	-	5.0

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.28"
Fan Suction SP	-	-0.37"
Fan Discharge SP	-	1.36"
Total ESP	1.5"	1.73"
Fan Total SP	-	1.43"

Drive Data		
	Design	Actual
Motor Sheave Size	-	1VL44
Motor Bore Size	-	0.875"
Motor Sheave SetPt	-	5.0 TURNS OUT
Fan Sheave Size	-	AK56
Fan Sheave Bore	-	1"
Belt CL Distance	-	17"
Num of Belts	-	1
Belt Size	-	A46
Belt Alignment	-	GOOD

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Tyler Youells on 10/27/2023

# National TAB

Project:10-23-23 WALGREENS #11134 - SMYRNA, DE

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU2/

Asset											
Asset Name	Location	Type	MFG	Size	Model Num	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU2-SGRD1	SALES	NA	na	10	na	350	1	677	561	340	97.1
RTU2-SGRD2	OFFICE	NA	na	12	na	525	1	680	588	491	93.5
RTU2-SGRD3	LOUNGE	NA	na	10	na	350	1	219	193	368	105.1
RTU2-SGRD4	HEALTH CLINIC	NA	na	10	na	175	1	331	290	181	103.4
Total						1400		1907	1632	1380	98.57%

# National TAB

Project: 10-23-23 WALGREENS #11134 - SMYRNA, DE

## System/Unit: AHU/RTU



Asset: RTU3

AREA:MAIN SALES

Unit Data			Test Data		
	Design	Actual		Design	Actual
MFG	YORK	YORK	SF CFM	2975	2855
Serial Num	-	N2C3559493	SF RPM	1039	969
Model Num	ZT102N12R2B5HAA2A2	ZT102N12R2B5GCA2R2	RA CFM	2380	2250
Type	RTU	RTU	OA CFM	595	605
Configuration	VERTICAL	VERTICAL	RL Voltage	-	268 VFD
Num OA Filters 1	-	1	RL Amperage	-	5.98 VFD
OA Filter Size 1	-	30X22	SF Rotation	-	CW
Num Final Filter 1	-	2	RA Damper Position	-	82%
Final Filter Size 1	-	20X48" CUSTOM CUT	Min OA Damper Position	-	18%
			Min OA Damper Type	-	ECONOMIZER
			OA Enthalpy Setpt	-	27B/#

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	56HZ
Horsepower	3	3
Motor Rpm	-	1750
Phase	3	3
Rated Voltage	230	208
Rated Amperage	-	8.3

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.69"
Fan Suction SP	-	-0.85"
Fan Discharge SP	-	0.81"
Total ESP	1.0"	1.50"
Fan Total SP	-	1.66"

Drive Data		
	Design	Actual
Motor Sheave Size	-	1VM50
Motor Bore Size	-	0.875"
Motor Sheave SetPt	-	2.5 TURNS OUT
Fan Sheave Size	-	AK74
Fan Sheave Bore	-	1"
Belt CL Distance	-	19"
Num of Belts	-	1
Belt Size	-	A54
Belt Alignment	-	GOOD

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Tyler Youells on 10/27/2023

Notes:  
[1] DIFFUSERS BALANCED BASED ON NECK SIZE AND COMFORT

Written By: Tyler Youells on 10/26/2023

# National TAB

Project:10-23-23 WALGREENS #11134 - SMYRNA, DE

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU3/MAIN SALES

Asset											
Asset Name	Location	Type	MFG	Size	Model Num	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU3-SGRD1	RESTROOM VESTIBULE	NA	na	8	na	175	1	177	177	177	101.1
RTU3-SGRD2	SALES (WINDOW)	NA	na	12	na	744	1	655	655	655	88.0
RTU3-SGRD3	SALES	NA	na	10	na	328	1	356	356	356	108.5
RTU3-SGRD4	SALES	NA	na	10	na	328	1	333	333	333	101.5
RTU3-SGRD5	SALES	NA	na	10	na	328	1	307	307	307	93.6
RTU3-SGRD6	SALES	NA	na	10	na	328	1	340	340	340	103.7
RTU3-SGRD7	SALES (WINDOW)	NA	na	12	na	744	1	687	687	687	92.3
Total						2975		2855	2855	2855	95.97%

# National TAB

Project: 10-23-23 WALGREENS #11134 - SMYRNA, DE

## System/Unit: AHU/RTU



Asset: RTU4

AREA:PHARMACY

Unit Data			Test Data		
	Design	Actual		Design	Actual
MFG	YORK	YORK	SF CFM	1780	1898
Serial Num	-	N2E3653909	SF RPM	1122	1059
Model Num	ZJ061N08D2B5HAA2A4	ZJ061N08D2B5GCA2R4	RA CFM	1780	1898
Type	RTU	RTU	OA CFM	0	0
Configuration	VERTICAL	VERTICAL	RL Voltage	-	209.7/209.1/209.7
Num OA Filters 1	-	1	RL Amperage	-	5.31/5.03/5.41
OA Filter Size 1	-	30X22	SF Rotation	-	CW
Num Final Filter 1	-	2	RA Damper Position	-	100%
Final Filter Size 1	-	48X16" CUSTOM CUT	Min OA Damper Position	-	0%
			Min OA Damper Type	-	ECONOMIZER
			OA Enthalpy Setpt	-	27B/#

Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	56HZ
Horsepower	2	2
Motor Rpm	-	1725
Phase	3	3
Rated Voltage	230	208
Rated Amperage	-	6.6

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.75"
Fan Suction SP	-	-0.86"
Fan Discharge SP	-	0.71"
Total ESP	1.5"	1.46"
Fan Total SP	-	1.57"

Drive Data		
	Design	Actual
Motor Sheave Size	-	1VP56
Motor Bore Size	-	0.875"
Motor Sheave SetPt	-	4.5 TURNS OUT
Fan Sheave Size	-	7"
Fan Sheave Bore	-	1"
Belt CL Distance	-	17"
Num of Belts	-	1
Belt Size	-	A51
Belt Alignment	-	GOOD

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Tyler Youells on 10/27/2023

# National TAB

Project:10-23-23 WALGREENS #11134 - SMYRNA, DE

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU4/PHARMACY

Asset											
Asset Name	Location	Type	MFG	Size	Model Num	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU4-SGRD1	ELECTRICAL PANELS	NA	na	NA	na	296	1	255	239	265	89.5
RTU4-SGRD2	PHARMACY WAITING	NA	na	NA	na	296	1	340	326	345	116.6
RTU4-SGRD3	PHARM DRIVE THRU	NA	na	NA	na	296	1	360	346	311	105.1
RTU4-SGRD4	PHARMACY	NA	na	NA	na	296	1	342	337	346	116.9
RTU4-SGRD5	PHARMACY	NA	na	NA	na	296	1	336	308	311	105.1
RTU4-SGRD6	PHARMACY	NA	na	NA	na	296	1	317	303	320	108.1
Total						1776		1950	1859	1898	106.87%

Asset	Notes	Date	Written By
RTU4-SGRD1	NO DAMPER	10/27/2023	Tyler Youells
RTU4-SGRD2	DAMPER IS NOT ACCESSIBLE	01/02/2024	Tyler Youells
RTU4-SGRD4	DAMPER IS NOT ACCESSIBLE.	01/02/2024	Tyler Youells

# National TAB

Project: 10-23-23 WALGREENS #11134 - SMYRNA, DE

## System/Unit: AHU/RTU



Asset: RTU5

AREA:BOH

Unit Data			Test Data		
	Design	Actual		Design	Actual
MFG	YORK	YORK	SF CFM	1080	1099
Serial Num	-	N2C3531931	SF RPM	933	698
Model Num	ZJ037N08D2B5HAA2A4	ZJ037N08D2B5GCA2R4	RA CFM	870	986
Type	RTU	RTU	OA CFM	210	222
Configuration	VERTICAL	VERTICAL	RL Voltage	-	209.6/209/209.8
Num OA Filters 1	-	1	RL Amperage	-	2.90/2.84/2.74
OA Filter Size 1	-	30X22	RF Rotation	-	CW
Num Final Filter 1	-	2	SA Damper Position	-	84%
Final Filter Size 1	-	16x48" CUSTOM CUT	Min OA Damper Position	-	16%
			Min OA Damper Type	-	ECONOMIZER
			OA Enthalpy Setpt	-	27B/#

Motor Data		
	Design	Actual
Motor MFG	-	CENTURY
Frame	-	56HZ
Horsepower	1.50	1.50
Motor Rpm	-	1725
Phase	3	3
Rated Voltage	230	208
Rated Amperage	-	5.0

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.18"
Fan Suction SP	-	-0.25"
Fan Discharge SP	-	0.37"
Total ESP	1.2"	0.55"
Fan Total SP	-	0.62"

Drive Data		
	Design	Actual
Motor Sheave Size	-	1VP40
Motor Bore Size	-	0.875"
Motor Sheave SetPt	-	5 TURNS OUT
Fan Sheave Size	-	AK69
Fan Sheave Bore	-	1"
Belt CL Distance	-	17"
Num of Belts	-	1
Belt Size	-	A47
Belt Alignment	-	CORRECTED BY NTAB

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Tyler Youells on 01/02/2024

# National TAB

Project:10-23-23 WALGREENS #11134 - SMYRNA, DE

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU5/BOH

Asset											
Asset Name	Location	Type	MFG	Size	Model Num	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU5-SGRD1	BOH	NA	na	NA	na	180	1	285	255	185	102.8
RTU5-SGRD2	BOH	NA	na	NA	na	180	0.35	205	182	169	93.9
RTU5-SGRD3	BOH	NA	na	NA	na	180	0.61	229	205	193	107.2
RTU5-SGRD4	BOH	NA	na	NA	na	180	0.61	222	199	182	101.1
RTU5-SGRD5	BOH	NA	na	NA	na	180	0.61	209	187	175	97.2
RTU5-SGRD6	BOH	NA	na	NA	na	180	0.61	235	210	195	108.3
Total						1080		1385	1238	1099	101.76%

Asset	Notes	Date	Written By
RTU5-SGRD1	Will balance diffuser during return trip	10/27/2023	Will Turnbough

# National TAB

Project: 10-23-23 WALGREENS #11134 - SMYRNA, DE

## System/Unit: AHU/RTU



Asset: RTU6

AREA:

Unit Data			Test Data		
	Design	Actual		Design	Actual
MFG	YORK	YORK	SF CFM	1050	1134
Serial Num	-	N2C3531909	SF RPM	933	708
Model Num	ZJ037N08D2B5HAA2A4	ZJ037N08D2B5GCA2R4	RA CFM	840	921
Type	RTU	RTU	OA CFM	210	213
Configuration	VERTICAL	VERTICAL	RL Voltage	-	211.5/211/212.7
Num OA Filters 1	-	1	RL Amperage	-	2.85/3.06/2.85
OA Filter Size 1	-	30X22	SF Rotation	-	CW
Num Final Filter 1	-	2	RA Damper Position	-	MECHANICAL LINKAGE
Final Filter Size 1	-	16X48" CUSTOM CUT	Min OA Damper Position	-	16%
			Min OA Damper Type	-	ECONOMIZER
			OA Enthalpy Setpt	-	27B/#

Motor Data		
	Design	Actual
Motor MFG	-	CENTURY
Frame	-	56HZ
Horsepower	1.50	1.5
Motor Rpm	-	1725
Phase	3	3
Rated Voltage	230	208
Rated Amperage	-	5.0

Drive Data		
	Design	Actual
Motor Sheave Size	-	1VL40
Motor Bore Size	-	0.875"
Motor Sheave SetPt	-	5.0 TURNS OUT
Fan Sheave Size	-	AK69
Fan Sheave Bore	-	1"
Belt CL Distance	-	17"
Num of Belts	-	1
Belt Size	-	A48
Belt Alignment	-	GOOD

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.25"
Fan Suction SP	-	-0.36"
Fan Discharge SP	-	0.36"
Total ESP	1.2"	0.61"
Fan Total SP	-	0.72"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Tyler Youells on 01/02/2024

# National TAB

Project:10-23-23 WALGREENS #11134 - SMYRNA, DE

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU6/

Asset											
Asset Name	Location	Type	MFG	Size	Model Num	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU6-SGRD1	PICTURES	NA	NA	NA	NA	525	1	668	558	514	97.9
RTU6-SGRD2	PICUTRES	NA	NA	NA	NA	525	1	740	638	620	118.1
Total						1050		1408	1196	1134	108%

Asset	Notes	Date	Written By
RTU6-SGRD2	[1] NO DAMPER INSTALLED	01/02/2024	Tyler Youells

# National TAB

Project: 10-23-23 WALGREENS #11134 - SMYRNA, DE

## System/Unit: FAN - Exhaust



Asset: EF1

AREA:EMPLOYEE LOUNGE

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	G-095-VG-1-17-X
Serial Num	-	22715636
Type	-	CRE
Configuration	-	DOWNBLAST

Motor Data		
	Design	Actual
Motor MFG	-	VARIGREEN
Frame	-	NL
Horsepower	-	1/6
Motor Rpm	-	1750
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	2.2
Service Factor	-	1

Test Data		
	Design	Actual
CFM	450	453
Fan RPM	-	SETTING 6
Fan Rotation	-	CW
Motor RPM	-	NA
RL Voltage	-	NOT ACCESSIBLE
RL Amperage	-	0.63
Suction ESP	-	-0.17"
Discharge ESP	-	ATM
Total ESP	-	0.17"

Completed By: Tyler Youells on 01/02/2024

# National TAB

Project:10-23-23 WALGREENS #11134 - SMYRNA, DE

## FAN - Exhaust



### Diffuser Ret/Exh (GRD)

#### EF1/EMPLOYEE LOUNGE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EF1-EGRD1	LOUNGE	EXHAUST	NA	450	1	766	578	380	84.4
Total				450		766	578	380	84.44%

Completed By: Tyler Youells on 10/26/2023

# National TAB

Project: 10-23-23 WALGREENS #11134 - SMYRNA, DE

## System/Unit: FAN - Exhaust



Asset: EF2

AREA:RESTROOMS

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	G-095-VG-1-17-X
Serial Num	-	22715631
Type	-	CRE
Configuration	-	DOWNBLAST

Motor Data		
	Design	Actual
Motor MFG	-	VARIGREEN
Frame	-	NL
Horsepower	-	1/6
Motor Rpm	-	1
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	2.2
Service Factor	-	1

Test Data		
	Design	Actual
CFM	350	346
Fan RPM	-	SETTING 6.3
Fan Rotation	-	CW
Motor RPM	-	NA
RL Voltage	-	NOT ACCESSIBLE
RL Amperage	-	0.93
Suction ESP	-	-0.37"
Discharge ESP	-	ATM
Total ESP	-	0.37"

Completed By: Tyler Youells on 10/26/2023

# National TAB

Project:10-23-23 WALGREENS #11134 - SMYRNA, DE

## FAN - Exhaust



### Diffuser Ret/Exh (GRD)

#### EF2/RESTROOMS

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EF2-EGRD1	MENS RR	NA	NA	150	1	224	160	146	97.3
EF2-EGRD2	WOMENS RR	NA	NA	150	1	226	156	147	98.0
EF2-EGRD3	MOP SINK	NA	NA	50	1	50	40	53	106.0
Total				350		500	356	346	98.86%

# National TAB

Project: 10-23-23 WALGREENS #11134 - SMYRNA, DE

## System/Unit: FAN - Supply



Asset: EH1

AREA:FRONT ENTRANCE

Unit Data		
	Design	Actual
MFG	na	MESTEK
Model Num	na	PV15
Serial Num	-	G2301931221001001

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	56HZ
Horsepower	-	0.75
Motor Rpm	-	1725
Phase	-	3
Voltage (rated)	-	230
Amperage (rated)	-	3
Service Factor	-	1.25

Drive Data		
	Design	Actual
Motor Sheave Size	-	1VL44
Motor Bore Size	-	0.625"
Fan Sheave Size	-	AL64
Fan Sheave Bore	-	1"
Belt CL Distance	-	12"
Num of Belts	-	1
Belt Size	-	A37

Test Data		
	Design	Actual
CFM	-	0
SF RPM	-	0
RL Voltage	-	0
RL Amperage	-	0
Suction ESP	-	0
Discharge ESP	-	0
Total ESP	-	0

Completed By: Tyler Youells on 10/27/2023

