



**RECOMMEND CHECKING INLET FOR OBSTRUCTIONS**

**VAVS INSTALLED IN SWAPPED POSITIONS, INLET SIZES FOR BOTH DONT MATCH**

**~800 CFM LEAKAGE (AT MAX TEST AROUND 0.30" AHU STATIC READING)**

**549CFM @0.50" AHU STATIC READING**

**TRAVERSE 1**

**TRAVERSE 4**

**TRAVERSE 2**

**TRAVERSE 3**

SEE CONTINUATION ON M-102C

2ND FLOOR SHEET METAL SHOP DRAWING

SCALE 1/4" = 1'-0"

**TRAVERSE 1: 3610CFM DUCT STATIC @TRAVERSE: 0.25"**

**TRAVERSE 2: 8041CFM DUCT STATIC @TRAVERSE: 0.52"**

**TRAVERSE 3: 3189CFM DUCT STATIC @TRAVERSE: 0.09"**

**TRAVERSE 4: 4823CFM DUCT STATIC @TRAVERSE: 0.15"**

**ROOF AHU TOTAL TRAVERSE: 12388CFM DUCT STATIC @TRAVERSE:1.01"**