

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	5200	6177	4200	5122	1000	1055	19.2%	17.1%						
RTU-2	DINING	5200	4680	4300	3796	900	884	17.3%	18.9%						
MUA	HOODS										2797				
KEF-1	HOOD 1											2191			
KEF-2	HOOD 2											1992			
EF-1	RESTROOMS														161
TOTALS		10400	10857	8500	8918	1900	1939			0	2797	0	4183	0	161

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1900	4736
TOTAL EXHAUST	0	4344
NET AIRFLOW	1900	392

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	
SIDE	
REAR	
AVERAGE	NEUTRAL

NOTES: