

National TAB

Project: 07-11 CULVERS - FULSHEAR, TX

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU1

AREA:DINING

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5622C08920
Model Num	LGH-240-H4B	LGH240H4BS4Y
Type	-	RTU
Configuration	-	VERTICAL DISCHARGE
Num OA Filters 1	-	3
OA Filter Size 1	-	16x24
Num Final Filter 1	-	6
Final Filter Size 1	-	24x24x2
Num Final Filter 2	-	N/A
Final Filter Size 2	-	N/A

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Frame	-	184TZ
Horsepower	-	5
Motor Rpm	-	1765
Phase	3	3
Rated Voltage	208/230	208
Rated Amperage	-	13.8

Drive Data		
	Design	Actual
Motor Sheave Size	-	1VP50
Motor Bore Size	-	1 1/8"
Motor Sheave SetPt	-	1.0 TURN OPEN
Fan Sheave Size	-	BK100
Fan Sheave Bore	-	1 3/16"
Belt CL Distance	-	20 1/2"
Num of Belts	-	1
Belt Size	-	BX61
Belt Alignment	-	CORRECT

Test Data		
	Design	Actual
SF CFM	6150	5908
SF RPM	-	870
RA CFM	4400	4119
OA CFM	1750	1789
RL Voltage	-	207/209/210
RL Amperage	-	9.7/9.6/9.9
SF Rotation	-	CCW
RA Damper Position	-	66%
Min OA Damper Position	-	34%
Min OA Damper Type	-	OPPOSED BLADE

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.76"
Fan Suction SP	-	-1.02"
Fan Discharge SP	-	0.51"
Total ESP	-	1.27"
Fan Total SP	-	1.53"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Wesley John

Notes:

National TAB

Project:07-11 CULVERS - FULSHEAR, TX

AHU/RTU



Comfort. Under control.

Diffuser Supply (GRD)

RTU1/DINING

Asset	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
SGRD1	MAIN ENTRY	SD4	8"	150	1.0	192	202
	FINAL CFM	% to design					
	143	95.3					
SGRD2	MENS RR	SD4	8"	150	1.0	252	259
	FINAL CFM	% to design					
	158	105.3					
SGRD3	WOMENS RR	SD4	8"	150	1.0	228	244
	FINAL CFM	% to design					
	157	104.7					
SGRD4	HALL	SD1	12"	450	1.0	510	537
	FINAL CFM	% to design					
	439	97.6					
SGRD5	DINING	SD1	8"	150	1.0	237	255
	FINAL CFM	% to design					
	152	101.3					
SGRD6	DINING	SD1	8"	150	1.0	139	140
	FINAL CFM	% to design					
	143	95.3					
SGRD7	DINING	SD1	8"	150	1.0	155	166
	FINAL CFM	% to design					
	140	93.3					
SGRD8	DINING	SD1	8"	150	1.0	140	147
	FINAL CFM	% to design					
	137	91.3					
SGRD9	DINING	SD1	8"	150	1.0	152	160
	FINAL CFM	% to design					
	162	108.0					
SGRD10	DINING	SD1	8"	150	1.0	102	108
	FINAL CFM	% to design					
	138	92.0					
SGRD11	DINING	SD1	8"	150	1.0	155	164
	FINAL CFM	% to design					

	160	106.7					
SGRD12	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DINING	SD1	8"	150	1.0	114	119
	FINAL CFM	% to design					
	136	90.7					
SGRD13	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DINING	SD1	8"	150	1.0	43	45
	FINAL CFM	% to design					
	137	91.3					
SGRD14	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DRINKS & CONDIMENT S	SD1	10"	300	1.0	253	275
	FINAL CFM	% to design					
	305	101.7					
SGRD15	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	SIDE ENTRY	SD1	8"	150	1.0	249	258
	FINAL CFM	% to design					
	157	104.7					
SGRD16	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	CUSTOMER ORDER AREA	SD1	12"	450	1.0	327	339
	FINAL CFM	% to design					
	411	91.3					
SGRD17	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DINING	SD1	8"	150	1.0	192	204
	FINAL CFM	% to design					
	153	102.0					
SGRD18	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DINING	SD1	8"	150	1.0	215	223
	FINAL CFM	% to design					
	148	98.7					
SGRD19	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DINING	SD1	8"	150	1.0	141	143
	FINAL CFM	% to design					
	139	92.7					
SGRD20	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DINING	SD1	8"	150	1.0	188	197
	FINAL CFM	% to design					
	157	104.7					
SGRD21	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DINING	SD1	8"	150	1.0	179	188
	FINAL CFM	% to design					
	160	106.7					
SGRD22	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DINING	SD1	8"	150	1.0	114	120
	FINAL CFM	% to design					
	137	91.3					
SGRD23	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	CUSTOMER SERVICE	SD1	10"	350	1.0	328	347
	FINAL CFM	% to design					
	322	92.0					
SGRD24	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	CUSTOMER SERVICE	SD1	10"	350	1.0	392	408
	FINAL CFM	% to design					
	319	91.1					
SGRD25	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)

	CUSTOMER SERVICE	SD1	10"	350	1.0	137	144
	FINAL CFM	% to design					
	328	93.7					
SGRD26	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	CUSTOMER SERVICE	SD1	10"	350	1.0	215	223
	FINAL CFM	% to design					
	320	91.4					
SGRD27	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DRIVE THRU	SD1	12"	500	1.0	256	267
	FINAL CFM	% to design					
	461	92.2					
SGRD28	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	OFFICE	SD1	8"	200	1.0	176	182
	FINAL CFM	% to design					
	189	94.5					

Completed By: Brianna Biggs on

Asset	Notes
-------	-------

National TAB

Project: 07-11 CULVERS - FULSHEAR, TX

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU2

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5622C08912
Model Num	LGH-240-H4B	LGH240H4BS4Y
Type	-	RTU
Configuration	-	VERTICAL DISCHARGE
Num OA Filters 1	-	3
OA Filter Size 1	-	16x24
Num Final Filter 1	-	6
Final Filter Size 1	-	24x24x2
Num Final Filter 2	-	N/A
Final Filter Size 2	-	N/A

Test Data		
	Design	Actual
SF CFM	6225	5849
SF RPM	-	871
RA CFM	4525	4102
OA CFM	1700	1747
RL Voltage	-	209/210/211
RL Amperage	-	9.0/9.0/9.3
SF Rotation	-	CCW
RA Damper Position	-	68%
Min OA Damper Position	-	32%
Min OA Damper Type	-	OPPOSED BLADE

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Frame	-	184TZ
Horsepower	-	5
Motor Rpm	-	1765
Phase	3	3
Rated Voltage	208/230	208
Rated Amperage	-	13.8

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.82"
Fan Suction SP	-	-1.09"
Fan Discharge SP	-	0.53"
Total ESP	-	1.35"
Fan Total SP	-	1.62"

Drive Data		
	Design	Actual
Motor Sheave Size	-	1VP50
Motor Bore Size	-	1 1/8"
Motor Sheave SetPt	-	1.0 TURN OPEN
Fan Sheave Size	-	BK100
Fan Sheave Bore	-	1 3/16"
Belt CL Distance	-	20 1/2"
Num of Belts	-	1
Belt Size	-	BX61
Belt Alignment	-	CORRECT

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Wesley John

Notes:

National TAB

Project:07-11 CULVERS - FULSHEAR, TX

AHU/RTU



Comfort. Under control.

Diffuser Supply (GRD)

RTU2/KITCHEN

Asset	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
SGRD1	SUNDAE SERVICE	SD1	12"	600	1.0	421	450
	FINAL CFM	% to design					
	572	95.3					
SGRD2	SUNDAE SERVICE	SD1	12"	600	1.0	399	453
	FINAL CFM	% to design					
	556	92.7					
SGRD3	COOKLINE	SD5	10"	275	1.0	246	279
	FINAL CFM	% to design					
	269	97.8					
SGRD4	COOKLINE	SD5	10"	250	1.0	146	154
	FINAL CFM	% to design					
	234	93.6					
SGRD5	FOOD PREP	SD5	12"	400	1.0	421	449
	FINAL CFM	% to design					
	387	96.8					
SGRD6	FOOD PREP	SD5	12"	400	1.0	147	161
	FINAL CFM	% to design					
	381	95.3					
SGRD7	COOKLINE	SD5	12"	375	1.0	72	80
	FINAL CFM	% to design					
	348	92.8					
SGRD8	COOKLINE	SD5	10"	200	1.0	546	583
	FINAL CFM	% to design					
	188	94.0					
SGRD9	FOOD PREP	SD5	12"	350	1.0	508	546
	FINAL CFM	% to design					
	342	97.7					
SGRD10	DISHWASHING	SD5	12"	350	1.0	684	735
	FINAL CFM	% to design					
	330	94.3					
SGRD11	DISHWASHING	SD5	12"	350	1.0	413	443
	FINAL CFM	% to design					

	329	94.0					
SGRD12	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	EMPLOYEE RR	SD4	12"	75	1.0	90	101
	FINAL CFM	% to design					
	72	96.0					
SGRD13	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DRY GOODS	SD1	12"	600	1.0	241	261
	FINAL CFM	% to design					
	549	91.5					
SGRD14	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DRY GOODS	SD1	10"	200	1.0	332	373
	FINAL CFM	% to design					
	189	94.5					
SGRD15	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DRY GOODS	SD1	12"	600	1.0	381	426
	FINAL CFM	% to design					
	556	92.7					
SGRD16	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	UTILITY ROOM	SD1	12"	600	1.0	302	385
	FINAL CFM	% to design					
	547	91.2					

Completed By: Brianna Biggs on

Asset	Notes
-------	-------

National TAB

Project: 07-11 CULVERS - FULSHEAR, TX
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF-A1

AREA:MOP ROOM

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XCR-B80	XCR-B80
Serial Num	-	19862130
Type	CEILING	CENTRIFUGAL
Configuration	VERTICAL	CEILING

Test Data		
	Design	Actual
CFM	75	69
Fan RPM	885	900
Fan Rotation	-	CW
Motor RPM	-	900
System SetPt	-	MEDIUM
RL Voltage	-	117
RL Amperage	-	0.11
Total ESP	0.125"	NA
Fan Inlet SP	-	N/A
Fan Discharge SP	-	NA

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	NL
Horsepower	-	NL
Motor Rpm	900	900
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.16
Service Factor	-	NL

Completed By: Wesley John

Notes:

Asset	Notes

National TAB

Project: 07-11 CULVERS - FULSHEAR, TX

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF-A1

AREA:EMPLOYEE RESTROOM

Unit Data		
	Design	Actual
MFG	ACCUREX	BROAN
Model Num	XCR-B80	AE80BL-B
Serial Num	-	NL
Type	CEILING	CENTRIFUGAL
Configuration	VERTICAL	CEILING

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	NL
Motor Rpm	900	NL
Phase	1	1
Voltage (rated)	115	120
Amperage (rated)	-	0.5
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	75	73
Fan RPM	885	DIRECT DRIVE
Fan Rotation	-	CW
Motor RPM	-	DIRECT DRIVE
System SetPt	-	SINGLE SPEED
RL Voltage	-	118
RL Amperage	-	0.34
Total ESP	0.125"	N/A
Fan Inlet SP	-	NA
Fan Discharge SP	-	N/A

Completed By: Wesley John

Notes:

Asset	Notes

National TAB

Project: 07-11 CULVERS - FULSHEAR, TX
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV1

AREA:RESTROOM

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XRED-095-D	XRED-090-VG-1-17-X
Serial Num	-	19872570
Type	DOWNBLAST	CENTRIFUGAL
Configuration	HORIZONTAL	DOWNBLAST

Motor Data		
	Design	Actual
Motor MFG	-	BROAD-OCEAN
Frame	-	NL
Horsepower	0.0667	0.10
Motor Rpm	1550	1750
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	1.38
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	300	285
Fan RPM	1479	DIRECT DRIVE
Fan Rotation	-	CW
Motor RPM	-	DIRECT DRIVE
System SetPt	-	6/10
RL Voltage	-	119
RL Amperage	-	1.0
Total ESP	0.5"	0.32"
Fan Inlet SP	-	-0.32"
Fan Discharge SP	-	ATM

Completed By: Wesley John

Notes:

National TAB

Project:07-11 CULVERS - FULSHEAR, TX

FAN - Exhaust



Comfort. Under control.

Diffuser Ret/Exh (GRD)

PRV1/RESTROOM

Asset	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
EGRD1	MENS RR	EG1	10X10	150	1.0	152	222
	FINAL CFM	% to design					
	140	93.3					
EGRD2	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	WOMENS RR	EG1	10X10	150	1.0	303	234
	FINAL CFM	% to design					
	145	96.7					

Completed By: Brianna Biggs on

Asset	Notes

National TAB

Project: 07-11 CULVERS - FULSHEAR, TX
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV2

AREA:HD1 GRIDDLE

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XRUB-160XP-15	XRUB-160XP-15-1-26-G
Serial Num	-	19873047
Type	UPLBAST	CENTRIFUGAL
Configuration	VERTICAL	UPBLAST

Test Data		
	Design	Actual
CFM	1500	1579
Fan RPM	2411	2277
Fan Rotation	-	CW
Motor RPM	-	1772
RL Voltage	-	213/211/211
RL Amperage	-	3.7/3.5/3.5
Suction ESP	-	-2.04"
Discharge ESP	-	ATM
Total ESP	2.337"	2.04"

Motor Data		
	Design	Actual
Motor MFG	-	WEG
Frame	-	NA
Horsepower	1.5	1.5
Motor Rpm	1725	1725
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	NA
Service Factor	-	NA

Drive Data		
	Design	Actual
Motor Sheave Size	-	4"
Motor Bore Size	-	5/8"
Motor Sheave SetPt	-	1.0 TURN OPEN
Fan Sheave Size	-	AK30
Fan Sheave Bore	-	1"
Belt CL Distance	-	6 1/4"
Num of Belts	-	1
Belt Size	-	AX24

Completed By: Wesley John

Notes:

Asset	Notes

National TAB

Project: 07-11 CULVERS - FULSHEAR, TX
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV3

AREA:HD2 FRYER

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XRUB-140-7	XRUB-140-7-1-26-G
Serial Num	-	19873403
Type	UPBLAST	CENTRIFUGAL
Configuration	VERTICAL	UPBLAST

Test Data		
	Design	Actual
CFM	1500	1607
Fan RPM	1377	1013
Fan Rotation	-	CW
Motor RPM	-	1783
RL Voltage	-	213/212/211
RL Amperage	-	1.5/1.7/1.8
Suction ESP	-	-0.83"
Discharge ESP	-	ATM
Total ESP	1.0"	0.83"

Motor Data		
	Design	Actual
Motor MFG	-	WEG
Frame	-	56
Horsepower	0.75	0.75
Motor Rpm	1725	1725
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	2.54
Service Factor	-	1.00

Drive Data		
	Design	Actual
Motor Sheave Size	-	VP34
Motor Bore Size	-	5/8"
Motor Sheave SetPt	-	5.0 TURNS OPEN
Fan Sheave Size	-	AK41
Fan Sheave Bore	-	3/4"
Belt CL Distance	-	5"
Num of Belts	-	1
Belt Size	-	AP23

Completed By: Wesley John

Notes:

Asset	Notes

National TAB

Project: 07-11 CULVERS - FULSHEAR, TX

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD1

AREA:GRIDDLE

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XGEP-64-S	XGEP-64.00-S
Job / Serial Num	-	19856085
Type	TYPE I LOW PROXIMITY	TYPE I LOW PROXIMITY
Hood length	64"	64
Hood Width	23"	23

Performance Data		
	Design	Actual
Smoke Generation Type	-	45 SECOND SMOKE CARTRIDGE
Hood Capture %	-	100
End Panels Installed (Y/N)	-	YES

General		
	Design	Actual
Third Party Witness	-	ROB BRUSS
Third Party Company	-	CAMPBELL CONSTRUCTION
Tech Witness	-	WESLEY JOHN

Test Data Exhaust		
	Design	Actual
Filter Type	GREASE GRABBER	GREASE GRABBER
Filter Size 1	16X16	16x16
Filter Qty 1	4	4
Filter AK factor size 1	1.53	1.53
Filter Total AK Area	6.12	6.12
Filter1 FPM	-	301
Filter2 FPM	-	218
Filter3 FPM	-	230
Filter4 FPM	-	283
Filter Ave FPM(corr)	-	258
CFM	-	1579

Cooking Equipment		
	Design	Actual
Item 1	-	GRIDDLE

Completed By: Wesley John

Notes:

Asset	Notes

National TAB

Project: 07-11 CULVERS - FULSHEAR, TX

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD2

AREA:FRYER

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XXEP-83-S	XXEP-83.00-S
Job / Serial Num	-	19856078
Type	TYPE I LOW PROXIMITY	TYPE I LOW PROXIMITY
Hood length	83"	83
Hood Width	23"	23

Performance Data		
	Design	Actual
Smoke Generation Type	-	45 SECOND SMOKE CARTRIDGE
Hood Capture %	-	100
End Panels Installed (Y/N)	-	YES

General		
	Design	Actual
Third Party Witness	-	ROB BRUSS
Third Party Company	-	CAMPBELL CONSTRUCTION
Tech Witness	-	WESLEY JOHN

Test Data Exhaust		
	Design	Actual
Filter Type	X- TRACTOR	X- TRACTOR
Filter Size 1	16X16	16x16
Filter Qty 1	5	5
Filter AK factor size 1	1.53	1.53
Filter Total AK Area	7.65	7.65
Filter1 FPM	-	230
Filter2 FPM	-	199
Filter3 FPM	-	193
Filter4 FPM	-	191
Filter5 FPM	-	238
Filter Ave FPM(corr)	-	210
CFM	-	1607

Cooking Equipment		
	Design	Actual
Item 1	-	FRYERS

Completed By: Wesley John

Notes:

Asset	Notes