

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: INITIAL REPORT**  
**Function: Test, Adjust, & Balance**  
**Date: 02/26/2026**  
**Completed By: National TAB**

# PROJECT

## 03-23-26 WAWA #8245 YEAGERTOWN, PA

13100 FERGUSON VALLEY ROAD

LEWISTOWN, PA 17044

**Client**

Wawa  
260 West Baltimore Pike

Wawa, PA 19063

# National TAB

Project: 03-23-26 WAWA #8245 YEAGERTOWN, PA

## Table Of Contents

<b>Section</b>	<b>Page #</b>
Summary	3
Checklist	4
AHU/RTU	15
FAN - Exhaust	21
GRD	25



# National TAB

Project: 03-23-26 WAWA #8245 YEAGERTOWN, PA  
Function: Test, Adjust, & Balance

## Project Summary

### Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

### Ceiling Exhaust Fans

The ceiling exhaust fans were measured using a flow hood. If speed adjustment was provided, the fan speed was adjusted to within design tolerance. Any equipment that fell outside of this tolerance is noted throughout the report.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report

## CheckList List

- 01: RTU's/AHU's
- 02: LENNOX SETUP PARAMETERS
- 03: SENSOR WIRING (LENNOX)
- 04: EF'S
- 05: CLOSEOUT CHECKS



**03-23-26 WAWA #8245 YEAGERTOWN, PA**

**CheckList Information**

**Name :** 01: RTU's/AHU's **Status :** Not Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 02/26/2026 - Natasha Louw - National TAB

**CheckList Item Details**

RTU's/AHU's

All diffusers and grilles are installed and match design?

Comment:

Clean filters installed?

Comment:

Economizers are assembled and functional?

Comment:

Motors are all operating below the FLA rating?

Comment:

Are belts tight?

Comment:

If direct drive unit is the speed controller working?

Comment:

Is gas piping installed and valves turned on?

**Comment:**

---

**Condensate drains are installed?**

**Comment:**

---

**Unit free of noticeable noise and vibration**

**Comment:**

---

**Final outside air damper position is marked with permanent marker?**

**Comment:**

---

**No alarms present?**

**Comment:**

---

**Any noticeable duct leakage?**

**Comment:**

---

**Total supply and OA flows are balanced within +/-5% and supply & return diffusers within +/-10%?**

**Comment:**

---

**Adjust side wall diffusers on spiral duct that blow towards the coffee island drop-in to prevent issues with it staying at temperature. Fan out of the deflector blades or reduce airflow as necessary to prevent drafting.**

**Comment:**

---

**IN TEST MODE, TEST THE FOLLOWING:**

---

**Cooling mode is operational? Record EAT/LAT for each unit:**

**Comment:**

---

**Heating mode is operational? Record EAT/LAT for each unit:**

**Comment:**

---

**Dehumidification mode is operational? (Feel dehumidification coil with your hand. Is it hot?) Record EAT/LAT for each unit:**

Comment:



03-23-26 WAWA #8245 YEAGERTOWN, PA

**CheckList Information**

**Name :** 02: LENNOX SETUP PARAMETERS **Status :** Not Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 02/26/2026 - Natasha Louw - National TAB

**CheckList Item Details**

**UNIT ID CONFIGURATIONS**

**BACNET CONFIGURATION: GO TO SETTINGS>GENERAL>CONFIGURATION ID1 POSITION 5 SET TO "N".**

**Comment:**

**NETWORK CONFIGURATION: GO TO SETUP>NETWORK INTEGRATION, SET TO BACNET IP**

**Comment:**

**CONTROL MODE: SET CONTROL MODE TO ROOM SENSOR: CO2, TEMP & HUMIDITY (PER UNIT, AS NEEDED).**

**Comment:**

**INDIVIDUAL PARAMETER CONFIGURATIONS (MECHANICAL CONTRACTOR TO DEFINE / AS APPLICABLE):**

**PARAMETER 105 DEHUMID MODE: 7 NO CONDITIONS**

**Comment:**

**PARAMETER 106 DEHUMID SETPOINT: 50, THIS IS A CENTERED SET POINT (+/-)**

**Comment:**

**PARAMETER 107 DEHUMID DEADBAND: 3 (DEFAULT) THIS IS THE ACTUAL +/- VALUE**

**Comment:**

**PARAMETER 117 CO2 DAMPER MAX OPEN: 50%**

**Comment:**

**PARAMETER 118 CO2 START OPEN PPM: 1200**

**Comment:**

**PARAMETER 119 CO2 MAX OPEN PPM: 1500**

**Comment:**

**PARAMETER 137 OCCHET SET POINT: 68 (BACK UP)**

**Comment:**

**PARAMETER 131 SET TO 100%**

**Comment:**

**PARAMETER 139 OCC COOLING SET POINT: 72 (BACK UP)**

**Comment:**

**PARAMETER 154 OCC BLOWER MODE: ON-CONTINUOUS 1**

**Comment:**

**CFM VALUES / MSAV FAN SPEEDS (AIR BALANCER TO DEFINE / IF APPLICABLE):**

**OA DAMPER SET TO SAME POSITION IN ALL FAN SPEEDS?**

**Comment:**

**ALL FAN SPEEDS SET TO THE SAME CFM VALUE (ENTER SETPOINTS BELOW)**

**Comment:**

**HEAT CFM VALUE: PER THE HVAC SCHEDULE**

**Comment:**

**HIGH COOL CFM VALUE: THE HIGH COOL CFM VALUE**

**Comment:**

**LOW COOL CFM VALUE: MATCH THE HIGH COOL CFM VALUE**

**Comment:**

**VENTILATION CFM VALUE: MATCH THE HIGH COOL CFM VALUE**

**Comment:**

**SET THE POWER EXHAUST ON SETPOINT TO 20% HIGHER THAN THE MINIMUM DAMPER POSITION.**

**Comment:**



03-23-26 WAWA #8245 YEAGERTOWN, PA

CheckList Information

**Name :** 03: SENSOR WIRING (LENNOX) **Status :** Not Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 02/26/2026 - Natasha Louw - National TAB

CheckList Item Details

COMBINATION TEMPERATURE/HUMIDITY SENSOR

Sensors are installed where shown on the drawing?

Comment:

2 conductor shielded cable has one wire landed to Vin, one to GND, and the shield wire is not connected.

Comment:

For second shielded cable, one wire is landed to Vout and the shield wire is not connected.

Comment:

Verify that the CORE or Prodigy controller is sensing a relative humidity (record the reading)

Comment:



03-23-26 WAWA #8245 YEAGERTOWN, PA

CheckList Information

**Name :** 04: EF'S **Status :** Not Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 02/26/2026 - Natasha Louw - National TAB

CheckList Item Details

EF's

Rotation is correct?

Comment:

Belts are tight (if applicable)?

Comment:

Speed controller installed and functional (if applicable)?

Comment:

There is no major leakage around base of fan?

Comment:

Is the motor operating below the motor FLA rating?

Comment:

Back draft damper installed and can it fully open?

Comment:

Unit free of noticeable noise and vibration?

**Comment:**

---

**Total exhaust flow balanced within +/-5% and grilles are within +/-10%?**

---

**Comment:**

---



03-23-26 WAWA #8245 YEAGERTOWN, PA

CheckList Information

**Name :** 05: CLOSEOUT CHECKS **Status :** Not Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 02/26/2026 - Natasha Louw - National TAB

CheckList Item Details

SPACE COMFORT

Is space free of drafting?

Comment:

Is space comfortable in all areas?

Comment:

Is the space free of ventilation noise?

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Comment:

# National TAB

Project: 03-23-26 WAWA #8245 YEAGERTOWN, PA

System/Unit: AHU/RTU



Asset: RTU1

AREA:RETAIL

Unit Data		
	Design	Actual
MFG	LENNOX ENLIGHT	LENNOX ENLIGHT
Serial Num	-	
Model Num	LGT102H4E	LGT102H4E
Type	RTU	
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num OA Filters 2	-	
OA Filter Size 2	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	3.75	
Motor Rpm	-	
Phase	3	
Rated Voltage	208	
Rated Amperage	-	
Service Factor	-	

Drive Data	
	Actual
Motor Sheave Size	
Motor Bore Size	
Motor Sheave SetPt	
Fan Sheave Size	
Fan Sheave Bore	
Belt CL Distance	
Num of Belts	
Belt Size	

Test Data		
	Design	Actual
SF CFM	3400	
SF RPM	-	
MOTOR RPM	-	
RA CFM	2720	
OA CFM	680	
RL Voltage	-	
RL Amperage	-	
SF System SetPt	-	
RA Damper Position	-	
RA Damper Type	-	
OA Damper Position	-	
OA Damper Type	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.50"	
Fan Total SP	-	

# National TAB

Project:03-23-26 WAWA #8245 YEAGERTOWN, PA

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU1/RETAIL

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	RETAIL	LD-1	10"	250					-
SGRD2	RETAIL	LD-1	10"	250					-
SGRD3	RETAIL	LD-1	10"	200					-
SGRD4	RETAIL	LD-1	10"	300					-
SGRD5	RETAIL	LD-1	10"	300					-
SGRD6	RETAIL	LD-1	10"	300					-
SGRD7	RETAIL	LD-1	10"	300					-
SGRD8	RETAIL	LD-1	10"	300					-
SGRD9	RETAIL	LD-1	10"	300					-
SGRD10	RETAIL	LD-1	10"	300					-
SGRD11	RETAIL	LD-1	10"	300					-
SGRD12	RETAIL	CD-1	10"	300					-
Total				3400		0	0	0	0%

### Diffuser Ret/Exh (GRD)

#### RTU1/RETAIL

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	FOOD SERVICE	G-1	12"	600					-
EGRD2	FOOD SERVICE	G-1	12"	600					-
EGRD3	FOOD SERVICE	G-1	12"	600					-
EGRD4	FOOD SERVICE	G-1	14"	920					-
Total				2720		0	0	0	0%

# National TAB

Project: 03-23-26 WAWA #8245 YEAGERTOWN, PA

System/Unit: AHU/RTU



Asset: RTU2

AREA:FOOD SERVICE

Unit Data		
	Design	Actual
MFG	LENNOX ENLIGHT	LENNOX ENLIGHT
Serial Num	-	
Model Num	LCT150H4E	LCT150H4E
Type	RTU	
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num OA Filters 2	-	
OA Filter Size 2	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Test Data		
	Design	Actual
SF CFM	5000	
SF RPM	-	
MOTOR RPM	-	
RA CFM	4180	
OA CFM	820	
RL Voltage	-	
RL Amperage	-	
SF System SetPt	-	
RA Damper Position	-	
RA Damper Type	-	
OA Damper Position	-	
OA Damper Type	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	3.75	
Motor Rpm	-	
Phase	3	
Rated Voltage	208	
Rated Amperage	-	
Service Factor	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.50"	
Fan Total SP	-	

Drive Data	
	Actual
Motor Sheave Size	
Motor Bore Size	
Motor Sheave SetPt	
Fan Sheave Size	
Fan Sheave Bore	
Belt CL Distance	
Num of Belts	
Belt Size	

# National TAB

Project:03-23-26 WAWA #8245 YEAGERTOWN, PA

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU2/FOOD SERVICE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	FOOD SERVICE	LD-1	12"	450					-
SGRD2	FOOD SERVICE	LD-1	12"	450					-
SGRD3	FOOD SERVICE	LD-1	12"	500					-
SGRD4	FOOD SERVICE	LD-1	12"	500					-
SGRD5	FOOD SERVICE	LD-1	12"	500					-
SGRD6	FOOD SERVICE	LD-1	12"	500					-
SGRD7	BEVERAGES	LD-1	12"	400					-
SGRD8	BEVERAGES	LD-1	12"	400					-
SGRD9	COFFEE	LD-1	12"	400					-
SGRD10	COFFEE	LD-1	12"	400					-
SGRD11	ELECTRICAL ROOM	CD-1	12"	500					-
Total				5000		0	0	0	0%

# National TAB

Project: 03-23-26 WAWA #8245 YEAGERTOWN, PA

System/Unit: AHU/RTU



Asset: RTU3

AREA:FOH

Unit Data		
	Design	Actual
MFG	LENNOX ENLIGHT	LENNOX ENLIGHT
Serial Num	-	
Model Num	LGT092H4E	LGT092H4E
Type	RTU	
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num OA Filters 2	-	
OA Filter Size 2	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Test Data		
	Design	Actual
SF CFM	3000	
SF RPM	-	
MOTOR RPM	-	
RA CFM	2400	
OA CFM	600	
RL Voltage	-	
RL Amperage	-	
SF System SetPt	-	
RA Damper Position	-	
RA Damper Type	-	
OA Damper Position	-	
OA Damper Type	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	3.75	
Motor Rpm	-	
Phase	3	
Rated Voltage	208	
Rated Amperage	-	
Service Factor	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.50"	
Fan Total SP	-	

Drive Data	
	Actual
Motor Sheave Size	
Motor Bore Size	
Motor Sheave SetPt	
Fan Sheave Size	
Fan Sheave Bore	
Belt CL Distance	
Num of Belts	
Belt Size	

# National TAB

Project:03-23-26 WAWA #8245 YEAGERTOWN, PA

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU3/FOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DELIVERY ROOM	CD-1	8"	100					-
SGRD2	WATER METER ROOM	CD-1	8"	100					-
SGRD3	BACK ENTRANCE	CD-3	8"	100					-
SGRD4	MENS RR	CD-3	8"	125					-
SGRD5	WOMENS RR	CD-3	8"	125					-
SGRD6	ENTRANCE	CD-2	10"	300					-
SGRD7	RETAIL	LD-1	10"	370					-
SGRD8	RETAIL	LD-1	10"	370					-
SGRD9	RETAIL	LD-1	10"	370					-
SGRD10	RETAIL	LD-1	10"	370					-
SGRD11	RETAIL	LD-1	10"	370					-
SGRD12	ASSOCIATES ROOM	CD-1	8"	150					-
SGRD13	OFFICE	CD-1	8"	150					-
Total				3000		0	0	0	0%

### Diffuser Ret/Exh (GRD)

#### RTU3/FOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	CLOSET	G-1	14"	800					-
EGRD2	RETAIL	G-1	14"	800					-
EGRD3	RETAIL	G-1	14"	800					-
Total				2400		0	0	0	0%

# National TAB

Project: 03-23-26 WAWA #8245 YEAGERTOWN, PA

## System/Unit: FAN - Exhaust



Asset: EF1

AREA:RESTROOM

Unit Data		
	Design	Actual
MFG	PENNBARRY	PENNBARRY
Model Num	DX10R	DX10R
Serial Num	-	
Type	DOWNBLAST	
Configuration	VERTICAL	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	0.08	
Motor Rpm	-	
Phase	1	
Voltage (rated)	120	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	350	
Fan RPM	1550	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	0.250"	
Fan Inlet SP	-	
Fan Discharge SP	-	

# National TAB

Project:03-23-26 WAWA #8245 YEAGERTOWN, PA

## FAN - Exhaust



### Diffuser Ret/Exh (GRD)

#### EF1/RESTROOM

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	WOMENS RR	G-2	8"	175					-
EGRD2	MENS RR	G-2	8"	175					-
Total				350		0	0	0	0%

# National TAB

Project: 03-23-26 WAWA #8245 YEAGERTOWN, PA

System/Unit: FAN - Exhaust



Asset: EF2

AREA:BOH

Unit Data		
	Design	Actual
MFG	PENNBARRY	PENNBARRY
Model Num	DX16S	DX16S
Serial Num	-	
Type	DOWNBLAST	
Configuration	VERTICAL	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	0.33	
Motor Rpm	-	
Phase	1	
Voltage (rated)	120	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	1400	
Fan RPM	1300	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	0.375"	
Fan Inlet SP	-	
Fan Discharge SP	-	

# National TAB

Project: 03-23-26 WAWA #8245 YEAGERTOWN, PA

## FAN - Exhaust



### Diffuser Ret/Exh (GRD)

#### EF2/BOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	FOOD SERVICE	G-1	12"	400					-
EGRD2	FOOD SERVICE	G-1	12"	500					-
EGRD3	FOOD SERVICE	G-1	12"	400					-
EGRD4	STAGING ROOM	G-1	8"	100					-
Total				1400		0	0	0	0%

