

Report By:

**National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246**

NATIONAL

TAB

Comfort. Under control.

**Report: TAB REPORT
Function: Test, Adjust, & Balance
Date: 9/13/2022**

PROJECT

09-12 GERBES #615-124 - COLUMBIA, MO

1729 W Broadway

Columbia, MO 65203

Client

**KROGER (DILLONS) 615
KPS LLC
2620 ELM HILL PIKE
NASHVILLE, TN 37214**

National TAB

Project: 09-12 GERBES #615-124 - COLUMBIA, MO

Table Of Contents

Section	Page #
Pictures	3
Checklist Data	4
AHU/RTU	5



Comfort. Under control.

09-12 GERBES #615-124 - COLUMBIA, MO

CheckList Information

Name : EVALUATION **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

Date of the testing 09/14/2022

National TAB Representative: Will Turnbough / 314-954-6244 / will@nationaltab.com

What is a description of the issues they are experiencing?

Any exterior damage to the unit?

Does the ductwork appear to be intact?

Any noticeable leakage?

Is the condenser on the roof in good condition?

Are the filters clean?

Is the evaporator coil clean?

Is there any loose insulation?

Does building pressure appear to be positive or negative?
Get a building pressure if possible.

Notes/Comments :

National TAB

Project: 09-12 GERBES #615-124 - COLUMBIA, MO

System/Unit: AHU/RTU



Comfort. Under control.

Asset: AHU1

AREA:MAIN SALES FLOOR

Unit Data		
	Design	Actual
MFG	CARRIER	CARRIER
Serial Num	-	2583D11044
Model Num	NA	NA
Inventory Tag ID	-	4017535
Type	-	
Configuration	-	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num Final Filter 1	-	42
Final Filter Size 1	-	20X25X2
Num Final Filter 2	-	
Final Filter Size 2	-	

Motor Data		
	Design	Actual
Motor MFG	-	GOULD
Frame	-	286T
Horsepower	-	30
Motor Rpm	-	1760
Phase	-	3
Rated Voltage	-	200
Rated Amperage	-	79.4
Service Factor	-	1.15
Efficiency	-	
Power Factor	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Motor Sheave SetPt	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	

Test Data		
	Design	Actual
SF CFM (Initial)	-	
SF CFM	-	
SF RPM (Initial)	-	
SF RPM	-	
RA CFM	-	
OA CFM	-	
RL Amperage	-	
SF Rotation	-	
VFD Max SetPt	-	
VFD Min SetPt	-	
SF System SetPt	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	
Brake Horse Power	-	

Performance Data		
	Design	Actual
Return Duct SP	-	
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Supply Duct SP	-	
Total ESP	-	
Fan Total SP	-	
Pre-Filter Delta SP	-	
PreHeat Coil Delta SP	-	
DX Coil Delta SP	-	
CHW Coil Delta SP	-	
HW Coil Delta SP	-	
Final Filters Delta SP	-	
OA Temp (db/wb)	-	
RA Temp (db/wb)	-	
MA Temp (db/wb)	-	
SA Temp (db/wb)	-	
HW Coil Delta T	-	
CW Coil Delta T	-	
Coil Delta T	-	

Completed By: Will Turnbough

Notes: