

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 01/22/2025
Completed By: National TAB

PROJECT

01-13-25 WAWA #6611 FARMVILLE, VA

2644 FARMVILLE RD

FARMVILLE , VA 23901

Client

Wawa
260 West Baltimore Pike

Wawa, PA 19063

National TAB

Project: 01-13-25 WAWA #6611 FARMVILLE, VA

Table Of Contents

Section	Page #
Summary	3
Remarks	4
Balance Schedule	6
Checklists	7
AHU/RTU	17
FAN - Exhaust	23
GRD Layout	28

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Ceiling Exhaust Fans

The ceiling exhaust fans were measured using a flow hood. If speed adjustment was provided, the fan speed was adjusted to within design tolerance. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

Issue List

- Dehumidification Discharge Temperatures



01-13-25 WAWA #6611 FARMVILLE, VA

Project Issue Information

Issue Name : Dehumidification Discharge Temperatures
Description : On all RTUs when testing dehumidification the discharge temperatures were below 50F. This suggests the dehumidification coils may not have been warming up. Suggest MC inspects the dehum coils for issues. Expected discharge temp would be 60-70F.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : High **Asset Tag :**
Originated Date : 01/22/2025 - Stephen Tassinaro - National TAB

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	CORE	3000	3059	2565	2626	435	433	14.5%	14.2%						
RTU-2	DELI	5000	5070	4300	4303	700	767	14.0%	15.1%						
RTU-3	RETAIL	1850	1924	1535	1596	315	328	17.0%	17.0%						
EF-1	FOOD SERVICE													250	259
EF-2	RESTROOMS													800	769
EF-3	WATER SVC RM													100	103
TOTALS		9850	10053	8400	8525	1450	1528			0	0	0	0	1150	1131

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1450	1528
TOTAL EXHAUST	1150	1131
NET AIRFLOW	300	397

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.02
SIDE	0.0024
REAR	0.018
AVERAGE	0.0135

FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

CheckList List

- 01: RTU's/AHU's
- 02: LENNOX SETUP PARAMETERS
- 03: SENSOR WIRING (LENNOX)
- 04: EF'S
- 05: CLOSEOUT CHECKS



01-13-25 WAWA #6611 FARMVILLE, VA

CheckList Information

Name : 01: RTU's/AHU's **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/09/2025 - Brianna Biggs - National TAB

CheckList Item Details

RTU's/AHU's

All diffusers and grilles are installed and match design? Pass

Comment:

Clean filters installed? Pass

Comment:

Economizers are assembled and functional? Pass

Comment:

Motors are all operating below the FLA rating? Pass

Comment:

Are belts tight? N/A

Comment:

If direct drive unit is the speed controller working? Pass

Comment:

Is gas piping installed and valves turned on? Pass

Comment:

Condensate drains are installed?

Pass

Comment:

Unit free of noticeable noise and vibration

Pass

Comment:

Final outside air damper position is marked with permanent marker?

Pass

Comment:

No alarms present?

Pass

Comment:

Any noticeable duct leakage?

Pass

Comment:

Total supply and OA flows are balanced within +/-5% and supply & return diffusers within +/-10%?

Pass

Comment:

IN TEST MODE, TEST THE FOLLOWING:

Cooling mode is operational? Record EAT/LAT for each unit:

Pass

Comment:

YES EAT: 70F RTU-1: 53F RTU-2: 53.9F RTU-3: 45F

Heating mode is operational? Record EAT/LAT for each unit:

Pass

Comment:

YES EAT: 70F RTU-1: 82F RTU-2: not equipped with electric heat RTU-3: 85.6F

Dehumidification mode is operational? (Feel dehumidification coil with your hand. Is it hot?) Record EAT/LAT for each unit:

Fail

Comment:

EAT: 70F RTU-1: 48F RTU-2: 49F RTU-3: 44.7F / Low discharge temperatures suggest dehumidification coils are not warming up.



01-13-25 WAWA #6611 FARMVILLE, VA

CheckList Information

Name : 02: LENNOX SETUP PARAMETERS **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/09/2025 - Brianna Biggs - National TAB

CheckList Item Details

UNIT ID CONFIGURATIONS

BACNET CONFIGURATION: GO TO SETTINGS>GENERAL>CONFIGURATION ID1 POSITION 5 SET TO "N". Pass

Comment:

NETWORK CONFIGURATION: GO TO SETUP>NETWORK INTEGRATION, SET TO BACNET IP Pass

Comment:

CONTROL MODE: SET CONTROL MODE TO ROOM SENSOR: CO2, TEMP & HUMIDITY (PER UNIT, AS NEEDED). Pass

Comment:

INDIVIDUAL PARAMETER CONFIGURATIONS (MECHANICAL CONTRACTOR TO DEFINE / AS APPLICABLE):

PARAMETER 105 DEHUMID MODE: 7 NO CONDITIONS Pass

Comment:

PARAMETER 106 DEHUMID SETPOINT: 50, THIS IS A CENTERED SET POINT (+/-) Yes

Comment:

PARAMETER 107 DEHUMID DEADBAND: 3 (DEFAULT) THIS IS THE ACTUAL +/- VALUE Pass

Comment:

PARAMETER 117 CO2 DAMPER MAX OPEN: 50%

Pass

Comment:

PARAMETER 118 CO2 START OPEN PPM: 1500

Pass

Comment:

PARAMETER 119 CO2 MAX OPEN PPM: 1500

Pass

Comment:

PARAMETER 137 OCCHET SET POINT: 68 (BACK UP)

Pass

Comment:

PARAMETER 131 SET TO THE SAME % AS THE MINMIUM OA DAMPER SETPOINT

Pass

Comment:

PARAMETER 139 OCC COOLING SET POINT: 72 (BACK UP)

Pass

Comment:

PARAMETER 154 OCC BLOWER MODE: ON-CONTINUOUS 1

Pass

Comment:

CFM VALUES / MSAV FAN SPEEDS (AIR BALANCER TO DEFINE / IF APPLICABLE):

OA DAMPER SET TO SAME POSITION IN ALL FAN SPEEDS?

Pass

Comment:

ALL FAN SPEEDS SET TO THE SAME CFM VALUE (ENTER SETPOINTS BELOW)

Pass

Comment:

RTU-1: 68% RTU-2: 90% RTU-3: 75%

HEAT CFM VALUE: PER THE HVAC SCHEDULE

Pass

Comment:

RTU-1: 3000 RTU-2: 5000 RTU-3: 2000

HIGH COOL CFM VALUE: THE HIGH COOL CFM VALUE

Pass

Comment:

RTU-1: 3000 RTU-2: 5000 RTU-3: 2000

LOW COOL CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:

RTU-1: 3000 RTU-2: 5000 RTU-3: 2000

VENTILATION CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:

RTU-1: 3000 RTU-2: 5000 RTU-3: 2000



01-13-25 WAWA #6611 FARMVILLE, VA

CheckList Information

Name : 03: SENSOR WIRING (LENNOX) **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/09/2025 - Brianna Biggs - National TAB

CheckList Item Details

COMBINATION TEMPERATURE/HUMIDITY SENSOR

Sensors are installed where shown on the drawing? Pass

Comment:

2 conductor shielded cable has one wire landed to Vin, one to GND, and the shield wire is not connected. Pass

Comment:

For second shielded cable, one wire is landed to Vout and the shield wire is not connected. Pass

Comment:

Verify that the CORE or Prodigy controller is sensing a relative humidity (record the reading) Pass

Comment:

RTU-1: 10% RTU-2: 9% RTU-3: 8%



01-13-25 WAWA #6611 FARMVILLE, VA

CheckList Information

Name : 04: EF'S **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/09/2025 - Brianna Biggs - National TAB

CheckList Item Details

EF's

Rotation is correct? Pass

Comment:

Belts are tight (if applicable)? N/A

Comment:

Speed controller installed and functional (if applicable)? Pass

Comment:

There is no major leakage around base of fan? Pass

Comment:

Is the motor operating below the motor FLA rating? Pass

Comment:

Back draft damper installed and can it fully open? Pass

Comment:

Unit free of noticeable noise and vibration? Pass

Comment:

Total exhaust flow balanced within +/-5% and grilles are within +/-10%?

Pass

Comment:



01-13-25 WAWA #6611 FARMVILLE, VA

CheckList Information

Name : 05: CLOSEOUT CHECKS **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/09/2025 - Brianna Biggs - National TAB

CheckList Item Details

SPACE COMFORT

Is space free of drafting? Pass

Comment:

Is space comfortable in all areas? Pass

Comment:

Is the space free of ventilation noise? Pass

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) Pass

Comment:

National TAB

Project: 01-13-25 WAWA #6611 FARMVILLE, VA

System/Unit: AHU/RTU



Asset: RTU1

AREA: CORE

Unit Data		
	Design	Actual
MFG	LENNOX ENLIGHT	LENNOX ENLIGHT
Serial Num	-	5624D03499
Model Num	LCT092H4E	LCT092H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	24"X15.5"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X25"X2"

Test Data		
	Design	Actual
SF CFM	3000	3059
RA CFM	2565	2626
OA CFM	435	433
RL Voltage	-	209.9/211.4/210.2
RL Amperage	-	3.98/3.48/4.05
SF System SetPt	-	68%
RA Damper Position	-	87%
OA Damper Position	-	13%
OA Damper Type	-	MOTORIZED

Motor Data		
	Design	Actual
Motor MFG	-	EBM PAPST
Horsepower	3.75	3.8
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	8.7

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.89"
Fan Suction SP	-	-1.14"
Fan Discharge SP	-	0.46"
Total ESP	0.5"	1.35"
Fan Total SP	-	1.6"

Completed By: Jordan Best on 01/14/2025

Unit Data - PHOTO LOG



01/15/2025

National TAB
 Project:01-13-25 WAWA #6611 FARMVILLE, VA
AHU/RTU



Diffuser Supply (GRD)

RTU1/CORE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	RETAIL	LD1	10"	300	1	282	313	313	104.3
SGRD2	RETAIL	LD1	10"	300	1	284	308	308	102.7
SGRD3	RETAIL	LD1	10"	300	1	278	298	298	99.3
SGRD4	RETAIL	LD1	10"	300	1	355	323	323	107.7
SGRD5	ASSOCIATES	CD1	8"	150	1	284	148	148	98.7
SGRD6	OFFICE	CD1	8"	150	1	257	143	143	95.3
SGRD7	RETAIL	LD1	10"	300	1	330	290	290	96.7
SGRD8	RETAIL	LD1	10"	300	1	314	272	272	90.7
SGRD9	COFFEE	LD1	10"	300	1	277	311	311	103.7
SGRD10	COFFEE	LD1	10"	300	1	249	328	328	109.3
SGRD11	SPECIALTY BEVERAGE	LD1	10"	300	1	274	325	325	108.3
Total				3000		3184	3059	3059	101.97%

Completed By: Jordan Best on 01/14/2025

National TAB

Project: 01-13-25 WAWA #6611 FARMVILLE, VA

System/Unit: AHU/RTU



Asset: RTU2

AREA:DELI

Unit Data		
	Design	Actual
MFG	LENNOX ENLIGHT	LENNOX ENLIGHT
Serial Num	-	5624A03690
Model Num	LCT150H4E	LCT150H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	24"X15"5
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X25"X2

Motor Data		
	Design	Actual
Motor MFG	-	EBM PAPST
Frame	-	NA
Horsepower	3.75	3.8
Motor Rpm	-	NA
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	8.7

Test Data		
	Design	Actual
SF CFM	5000	5070
SF RPM	-	NA
RA CFM	4300	4303
OA CFM	700	767
RL Voltage	-	215/214/211.3
RL Amperage	-	7.85/7.24/7.61
SF Rotation	-	CCW
SF System SetPt	-	90%
RA Damper Position	-	83%
Min OA Damper Position	-	17%
Min OA Damper Type	-	MOTORIZED
OA Enthalpy Setpt	-	19 mA

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.43"
Fan Suction SP	-	-1.16"
Fan Discharge SP	-	0.74"
Total ESP	0.5"	1.17"
Fan Total SP	-	1.9"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Jordan Best on 01/15/2025

Unit Data - PHOTO LOG



01/15/2025

National TAB

Project:01-13-25 WAWA #6611 FARMVILLE, VA

AHU/RTU



Diffuser Supply (GRD)

RTU2/DELI

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	FOOD SERVICE	LD1	10"	400	1	382	408	408	102.0
SGRD2	FOOD SERVICE	LD1	10"	400	1	289	297	367	91.8
SGRD3	FOOD SERVICE	LD1	10"	400	1	444	489	396	99.0
SGRD4	FOOD SERVICE	LD1	10"	400	1	383	383	424	106.0
SGRD5	FOOD SERVICE	LD1	10"	400	1	236	313	368	92.0
SGRD6	FOOD SERVICE	LD1	10"	400	1	355	379	413	103.3
SGRD7	FOOD SERVICE	LD1	10"	400	1	367	398	432	108.0
SGRD8	FOOD SERVICE	LD1	10"	400	1	402	454	428	107.0
SGRD9	FOOD SERVICE	LD1	10"	425	1	437	450	445	104.7
SGRD10	FOOD SERVICE	LD1	10"	400	1	333	348	371	92.8
SGRD11	BACKROOM	CD1	10"	300	1	402	387	314	104.7
SGRD12	DELIVERY ROOM	CD1	6"	50	1	138	53	51	102.0
SGRD13	WATER SERVICE ROOM	CD1	6"	75	1	141	82	81	108.0
SGRD14	ELECTRICAL ROOM	CD1	12"	550	1	783	569	572	104.0
Total				5000		5092	5010	5070	101.4%

Diffuser Ret/Exh (GRD)

RTU2/DELI

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	RETAIL	G1	12"	550	1	720	754	539	98.0
EGRD2	RETAIL	G1	14"	850	1	823	826	845	99.4
EGRD3	FOOD SERVICE	G1	12"	850	1	786	835	811	95.4
EGRD4	FOOD SERVICE	G1	12"	850	1	808	796	855	100.6
EGRD5	FOOD SERVICE	G1	12"	600	1	754	591	582	97.0
EGRD6	FOOD SERVICE	G1	12"	600	1	544	581	581	96.8
Total				4300		4435	4383	4213	97.98%

Completed By: Jordan Best on 01/15/2025

National TAB

Project: 01-13-25 WAWA #6611 FARMVILLE, VA

System/Unit: AHU/RTU



Asset: RTU3

AREA:RETAIL

Unit Data		
	Design	Actual
MFG	LENNOX ENLIGHT	LENNOX ENLIGHT
Serial Num	-	5624C07753
Model Num	LCT060H4E	LCT060H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	30"X15"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X20"X2"

Motor Data		
	Design	Actual
Horsepower	1	1
Phase	3	1
Rated Voltage	208	208
Rated Amperage	-	7.4

Test Data		
	Design	Actual
SF CFM	1850	1924
SF RPM	-	NA
MOTOR RPM	-	NA
RA CFM	1535	1596
OA CFM	315	328
RL Voltage	-	214.2/213.1/215
RL Amperage	-	6.26/6.34/6.43
SF System SetPt	-	75%
RA Damper Position	-	75%
OA Damper Position	-	25%
OA Damper Type	-	MOTORIZED

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.41"
Fan Suction SP	-	-0.57"
Fan Discharge SP	-	0.42"
Total ESP	0.5"	0.83"
Fan Total SP	-	0.99"

Completed By: Jordan Best on 01/15/2025

Unit Data - PHOTO LOG



01/15/2025

National TAB
 Project:01-13-25 WAWA #6611 FARMVILLE, VA
AHU/RTU



Diffuser Supply (GRD)

RTU3/RETAIL

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	FRONT VESTIBULE	CD2	8"	250	1	256	262	262	104.8
SGRD2	RETAIL	LD1	10"	275	1	328	298	298	108.4
SGRD3	RETAIL	LD1	5"	250	1	211	236	271	108.4
SGRD4	MENS RR	CD3	6"	75	1	120	77	77	102.7
SGRD5	WOMENS RR	CD3	6"	50	1	159	53	53	106.0
SGRD6	RETAIL	LD1	8"	250	1	253	258	274	109.6
SGRD7	RETAIL	LD1	10"	300	1	261	271	293	97.7
SGRD8	RETAIL	LD1	10"	300	1	277	287	287	95.7
SGRD9	REAR VESTIBULE	CD3	6"	100	1	187	182	109	109.0
Total				1850		2052	1924	1924	104%

Completed By: Jordan Best on 01/15/2025

National TAB

Project: 01-13-25 WAWA #6611 FARMVILLE, VA

System/Unit: FAN - Exhaust



Asset: EF1

AREA:RESTROOMS

Unit Data		
	Design	Actual
MFG	PENNBARRY	COOK
Model Num	DX10S	100C10DL
Serial Num	-	224SL3097200/0004101
Type	CENTRIFUGAL	CENTRIFUGAL
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	250	259
Fan Rotation	-	CCW
RL Voltage	-	124.2
RL Amperage	-	1.05
Suction ESP	-	-0.15"
Discharge ESP	-	ATM
Total ESP	0.250"	0.15"

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Frame	-	42Y
Horsepower	1/25	0.04
Motor Rpm	-	1050
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	1.1

Completed By: Jordan Best on 01/13/2025

Notes:

- . Set point marked on dial

Written By: Jordan Best on 01/15/2025

Unit Data - PHOTO LOG



01/15/2025

National TAB

Project:01-13-25 WAWA #6611 FARMVILLE, VA

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF1/RESTROOMS

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	MENS RR	G3	8"	150	1	154	154	154	102.7
EGRD2	WOMENS RR	G3	6"	100	1	105	105	105	105.0
Total				250		259	259	259	103.6%

Completed By: Jordan Best on 01/13/2025

National TAB

Project: 01-13-25 WAWA #6611 FARMVILLE, VA

System/Unit: FAN - Exhaust



Asset: EF2

AREA:STAGING/FOOD SERVICE

Unit Data		
	Design	Actual
MFG	PENNBARRY	COOK
Model Num	DX13R	120C15D
Serial Num	-	224LP30972-01/0000701
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	800	769
Fan Rotation	-	CCW
RL Voltage	-	123.6
RL Amperage	-	3.19
Suction ESP	-	-0.35"
Total ESP	0.250"	0.35"

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Frame	-	48Y
Horsepower	1/6	0.25
Motor Rpm	-	1650
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	3.2

Completed By: Jordan Best on 01/15/2025

Notes:

. Set point marked on dial

Written By: Jordan Best on 01/15/2025

Unit Data - PHOTO LOG



01/15/2025

National TAB
 Project:01-13-25 WAWA #6611 FARMVILLE, VA
FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF2/STAGING/FOOD SERVICE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	FOOD SERVICE	G1	8"	230	1	97	199	215	93.5
EGRD2	FOOD SERVICE	G1	8"	235	1	111	287	243	103.4
EGRD3	FOOD SERVICE	G1	8"	235	1	204	177	215	91.5
EGRD4	STAGING ROOM	G1	6"	100	1	122	139	96	96.0
Total				800		534	802	769	96.12%

Completed By: Jordan Best on 01/15/2025

National TAB

Project: 01-13-25 WAWA #6611 FARMVILLE, VA

System/Unit: FAN - Exhaust



Asset: EF3

AREA:WATER SERVICE ROOM


Unit Data		
	Design	Actual
MFG	PENNBARRY	COOK
Model Num	DX08Q	70CH15DH
Serial Num	-	224SL30972-00/0002401
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	100	103
Fan Rotation	-	CCW
System SetPt	-	MARKED ON DIAL
RL Voltage	-	123.8
RL Amperage	-	0.73
Total ESP	0.125"	0.06"
Fan Inlet SP	-	-0.06"
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Frame	-	42Y
Horsepower	1/6	0.05
Phase	1	1
Voltage (rated)	120	115

Completed By: Jordan Best on 01/13/2025

Unit Data - PHOTO LOG



01/15/2025

