

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB REPORT
Function: Test, Adjust, & Balance
Date: 07/03/2024

PROJECT

Rivermaid Trading Co (Lodi, CA)

6337 East Pine St

Lodi, CA 95240

Client

IC Refrigeration
2216 Rockefeller Dr.

Ceres, CA 95307

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

Table Of Contents

Section	Page #
AHU/RTU	3
FAN - Exhaust	11
Fan Coil	22

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

System/Unit: AHU/RTU



Asset: AC-1

AREA:12

Unit Data		
	Design	Actual
MFG	NA	INTERNATIONAL COMFORT PRODUCTS
Serial Num	-	P233468885
Model Num	NA	RHV120L02A0AAAA
Configuration	VERTICAL	HORIZONTAL
Num PreFilter 1	-	1
PreFilter Size 1	-	20.5X29.5
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	NL
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	3
Service Factor	-	NL

Test Data		
	Design	Actual
SF CFM	4000	4219
SF RPM	-	1563
RA CFM	3550	3757
OA CFM	450	462
RL Voltage	480	485/485/483
RL Amperage	3	1.45/1.45/1.46
RA Damper Position	-	85%
OA Damper Position	-	15%

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.41"
Fan Suction SP	-	-0.72"
Fan Discharge SP	-	0.34"
Total ESP	0.5	0.75"
Fan Total SP	-	1.06"

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

AHU/RTU



Diffuser Supply (GRD)

AC-1/12

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
1-1	12	DS-1	18X10	500	511	542	108.4
1-3	12	DS-1	18X10	500	531	541	108.2
1-3	12	DS-1	18X10	500	527	507	101.4
1-4	12	DS-1	18X10	500	621	537	107.4
1-5	12	DS-1	18X10	500	433	504	100.8
1-6	12	DS-1	18X10	500	489	542	108.4
1-7	12	DS-1	18X10	500	601	512	102.4
1-8	12	DS-1	18X10	500	572	534	106.8
Total				4000	4285	4219	105.48%

Diffuser Ret/Exh (GRD)

AC-1/12

Asset								
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
R1-1	WR-1	30X30	3550	1	3757	3757	3757	105.8
Total			3550		3757	3757	3757	105.83%

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)
System/Unit: AHU/RTU



Asset: AC-2

AREA:13

Unit Data		
	Design	Actual
MFG	NA	INTERNATIONAL COMFORT PRODUCTS
Serial Num	-	P233468886
Model Num	NA	RHV120L02A0A0AAAA
Configuration	VERTICAL	HORIZONTAL
Num PreFilter 1	-	1
PreFilter Size 1	-	20.5X29.5
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	NL
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	3
Service Factor	-	NL

Test Data		
	Design	Actual
SF CFM	4000	4156
SF RPM	-	1577
RA CFM	3400	3535
OA CFM	600	621
RL Voltage	480	485/484/486
RL Amperage	22	1.47/1.48/1.44
VFD Max SetPt	-	N/A
SF Motor Freq(HZ)	-	N/A
SF System SetPt	-	N/A
RA Damper Position	-	80%
OA Damper Position	-	20%
Brake Horse Power	-	N/A

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.39"
Fan Suction SP	-	-0.66"
Fan Discharge SP	-	0.37"
Total ESP	0.5	0.76"
Fan Total SP	-	1.03"

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

AHU/RTU



Diffuser Supply (GRD)

AC-2/13

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
2-1	13	DS-1	18X10	500	411	492	98.4
2-2	13	DS-1	18X10	500	452	521	104.2
2-3	13	DS-1	18X10	500	552	517	103.4
2-4	13	DS-1	18X10	500	571	531	106.2
2-5	13	DS-1	18X10	500	511	507	101.4
2-6	13	DS-1	18X10	500	629	531	106.2
2-7	13	DS-1	18X10	500	542	531	106.2
2-8	13	DS-1	18X10	500	531	526	105.2
Total				4000	4199	4156	103.9%

Diffuser Ret/Exh (GRD)

AC-2/13

Asset								
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
R2-1	WR-1	30X30	3400	1	3535	3535	3535	104.0
Total			3400		3535	3535	3535	103.97%

Completed By: Zack Eismin on 07/01/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)
System/Unit: AHU/RTU



Asset: AC-3

AREA:13

Unit Data		
	Design	Actual
MFG	NA	INTERNATIONAL COMFORT PRODUCTS
Serial Num	-	P232765054
Model Num	NA	RHV120L02A0AAAA
Configuration	VERTICAL	HORIZONTAL
Num PreFilter 1	-	1
PreFilter Size 1	-	20.5X29.5
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	NL
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	3
Service Factor	-	NL

Test Data		
	Design	Actual
SF CFM	4000	4021
SF RPM	-	1490
RA CFM	3400	3414
OA CFM	600	609
RL Voltage	480	485/488/488
RL Amperage	2	1.62/1.60/1.59
VFD Max SetPt	-	N/A
SF Motor Freq(HZ)	-	N/A
SF System SetPt	-	N/A
RA Damper Position	-	80%
OA Damper Position	-	20%
Brake Horse Power	-	N/A

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.45"
Fan Suction SP	-	-0.69"
Fan Discharge SP	-	0.41"
Total ESP	0.5	0.86"
Fan Total SP	-	1.1"

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

AHU/RTU



Diffuser Supply (GRD)

AC-3/13

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
3-1	13	DS-1	18X10	500	421	484	96.8
3-2	13	DS-1	18X10	500	479	489	97.8
3-3	13	DS-1	18X10	500	527	532	106.4
3-4	13	DS-1	18X10	500	543	512	102.4
3-5	13	DS-1	18X10	500	601	488	97.6
3-6	13	DS-1	18X10	500	567	511	102.2
3-7	13	DS-1	18X10	500	521	507	101.4
3-8	13	DS-1	18X10	500	441	498	99.6
Total				4000	4100	4021	100.52%

Diffuser Ret/Exh (GRD)

AC-3/13

Asset								
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
R3-1	WR-1	30X30	3400	1	3414	3414	3414	100.4
Total			3400		3414	3414	3414	100.41%

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)
System/Unit: AHU/RTU



Asset: AC-4

AREA:13

Unit Data		
	Design	Actual
MFG	NA	INTERNATIONAL COMFORT PRODUCTS
Serial Num	-	P233468884
Model Num	NA	NA
Configuration	VERTICAL	HORIZONTAL
Num PreFilter 1	-	1
PreFilter Size 1	-	20.5X29.5
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	NL
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	3
Service Factor	-	NL

Test Data		
	Design	Actual
SF CFM	4000	4089
SF RPM	-	1590
RA CFM	3400	3501
OA CFM	600	588
RL Voltage	480	488/488/489
RL Amperage	22	1.9/1.85/1.88
VFD Max SetPt	-	N/A
SF Motor Freq(HZ)	-	N/A
SF System SetPt	-	N/A
RA Damper Position	-	80%
OA Damper Position	-	20%
Brake Horse Power	-	N/A

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.48"
Fan Suction SP	-	-0.79"
Fan Discharge SP	-	0.52"
Total ESP	0.5	1.0"
Fan Total SP	-	1.31"

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

AHU/RTU



Diffuser Supply (GRD)

AC-4/13

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
4-1	13	DS-1	18X10	500	522	547	109.4
4-2	13	DS-1	18X10	500	531	515	103.0
4-3	13	DS-1	18X10	500	662	521	104.2
4-4	13	DS-1	18X10	500	701	496	99.2
4-5	13	DS-1	18X10	500	402	513	102.6
4-6	13	DS-1	18X10	500	451	526	105.2
4-7	13	DS-1	18X10	500	488	492	98.4
4-8	13	DS-1	18X10	500	403	479	95.8
Total				4000	4160	4089	102.22%

Diffuser Ret/Exh (GRD)

AC-4/13

Asset								
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
R4-1			3400	1	3501	3501	3501	103.0
Total			3400		3501	3501	3501	102.97%

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

System/Unit: FAN - Exhaust



Asset: EF-1

AREA:JAN

Unit Data		
	Design	Actual
MFG	NA	BROAN
Model Num	NA	L100
Serial Num	-	NL
Type	CEILING	CEILING

Test Data		
	Design	Actual
CFM	100	92
RL Voltage	-	120
RL Amperage	-	NA
Total ESP	0.5	0.32"

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	100W	NL
Motor Rpm	850	NL
Phase	1	1
Voltage (rated)	120	120
Amperage (rated)	-	1.1
Service Factor	-	NL

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)
System/Unit: FAN - Exhaust



Asset: EF-2

AREA:JAN

Unit Data		
	Design	Actual
MFG	NA	BROAN
Model Num	NA	L100
Serial Num	-	NA
Type	CEILING	CEILING

Test Data		
	Design	Actual
CFM	100	91
RL Voltage	-	120
RL Amperage	-	NA
Total ESP	0.5	0.33"

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	100W	NL
Motor Rpm	850	NL
Phase	1	1
Voltage (rated)	120	120
Amperage (rated)	-	NA
Service Factor	-	NL

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

System/Unit: FAN - Exhaust



Asset: EF-3

AREA:WOMENS RR

Unit Data		
	Design	Actual
MFG	NA	BROAN
Model Num	NA	L500
Serial Num	-	NA
Type	CEILING	CEILING

Test Data		
	Design	Actual
CFM	400	372
RL Voltage	-	120
RL Amperage	-	NA
Total ESP	0.5	0.41"

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	232W	NL
Motor Rpm	890	NL
Phase	1	1
Voltage (rated)	120	120
Amperage (rated)	-	NL
Service Factor	-	NL

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

System/Unit: FAN - Exhaust



Asset: EF-4

AREA:MENS RR

Unit Data		
	Design	Actual
MFG	NA	BROAN
Model Num	NA	L500
Serial Num	-	NA
Type	CEILING	CEILING

Test Data		
	Design	Actual
CFM	400	368
RL Voltage	-	120
RL Amperage	-	NA
Total ESP	0.5	0.51"

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	232W	NL
Motor Rpm	890	NL
Phase	1	1
Voltage (rated)	120	120
Amperage (rated)	-	NA
Service Factor	-	NL

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

System/Unit: FAN - Exhaust



Asset: IEF-1

AREA:ELECT/UTILITY

Unit Data		
	Design	Actual
MFG	NA	BROAN
Model Num	NA	L500LNA
Serial Num	-	NA
Type	INLINE EXHAUST	INLINE

Test Data		
	Design	Actual
CFM	450	411
Fan RPM	890	815
RL Voltage	-	120
RL Amperage	-	1.5
Suction ESP	-	ATM
Discharge ESP	-	0.35"
Total ESP	0.5	0.35"
Brake Horse Power	-	N/A

Motor Data		
	Design	Actual
Motor MFG	-	BROAD-OCEAN MOTOR
Frame	-	NL
Horsepower	232W	NL
Motor Rpm	-	815
Phase	1	1
Voltage (rated)	120	120
Amperage (rated)	-	1.7
Service Factor	-	NL

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

System/Unit: FAN - Exhaust



Asset: PF-1

AREA:DISTRIBUTION

Unit Data		
	Design	Actual
MFG	NA	PENNBARRY
Model Num	NA	LWP24L1
Serial Num	-	B24A060377
Type	WALL PROP	WALL PROP

Test Data		
	Design	Actual
CFM	6000	5732
RL Voltage	-	488/489/488
RL Amperage	-	1.02
Total ESP	0.25	0.19"

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	56
Horsepower	1	0.75
Motor Rpm	850	1765
Phase	3	3
Voltage (rated)	480	460
Amperage (rated)	-	1.14
Service Factor	-	1.25

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

System/Unit: FAN - Exhaust



Asset: PF-2

AREA:DISTRIBUTION

Unit Data		
	Design	Actual
MFG	NA	PENNBARRY
Model Num	NA	LWP24L1
Serial Num	-	B24A060380
Type	WALL PROP	WALL PROP

Test Data		
	Design	Actual
CFM	6000	5531
RL Voltage	-	480
RL Amperage	-	1.04/1.05/1.06
Total ESP	0.25	0.22"

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	56
Horsepower	1	3/4
Motor Rpm	850	1765
Phase	3	3
Voltage (rated)	480	480
Amperage (rated)	-	1.14
Service Factor	-	1.25

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)
System/Unit: FAN - Exhaust



Asset: PF-3

AREA:DISTRIBUTION

Unit Data		
	Design	Actual
MFG	NA	PENNBARRY
Model Num	NA	LWP24L1
Serial Num	-	B24A060378
Type	WALL PROP	WALL PROP

Test Data		
	Design	Actual
CFM	6000	5899
RL Voltage	-	488/487/488
RL Amperage	-	1.10/1.11/1.09
Total ESP	0.25	0.23"

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	56
Horsepower	1	3/4
Motor Rpm	850	1765
Phase	3	3
Voltage (rated)	480	460
Amperage (rated)	-	1.14
Service Factor	-	1.25

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)
System/Unit: FAN - Exhaust



Asset: PF-4

AREA:

Unit Data		
	Design	Actual
MFG	NA	PENNBARRY
Model Num	NA	LWP24L1
Serial Num	-	NL
Type	-	WALL PROP

Test Data		
	Design	Actual
CFM	6000	5782
RL Voltage	-	488/488/489
RL Amperage	-	1.10/1.10/1.11
Total ESP	-	0.22"

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	56
Horsepower	-	3/4
Motor Rpm	-	1765
Phase	-	3
Voltage (rated)	-	460
Amperage (rated)	-	1.14
Service Factor	-	1.25

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)
System/Unit: FAN - Exhaust



Asset: PF-5

AREA: DISTRIBUTION

Unit Data		
	Design	Actual
MFG	NA	PENNBARRY
Model Num	NA	LWP24L1
Serial Num	-	NL
Type	WALL PROP	WALL PROP

Test Data		
	Design	Actual
CFM	6000	5935
RL Voltage	-	488/489/488
RL Amperage	-	1.12/1.11/1.12
Total ESP	0.25	0.24"

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	56
Horsepower	1	3/4
Motor Rpm	850	1765
Phase	3	3
Voltage (rated)	480	460
Amperage (rated)	-	1.14
Service Factor	-	1.25

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

System/Unit: FAN - Exhaust



Asset: RF-1

AREA:MECH RM

Unit Data		
	Design	Actual
MFG	NA	PENNBARRY
Model Num	NA	SQX270-0091
Serial Num	-	B24AR45521
Type	INLINE RETURN	INLINE

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	145T
Horsepower	1	1.5
Motor Rpm	-	1770
Phase	3	3
Voltage (rated)	480	460
Amperage (rated)	-	2.3
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	5500	5433
Fan RPM	717	NA
RL Voltage	-	488/489/487
RL Amperage	-	1.86/1.91/1.93
Suction ESP	-	-0.56"
Discharge ESP	-	0.12"
Total ESP	0.5	0.68"
Brake Horse Power	-	1.25

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

System/Unit: Fan Coil



Asset: HPFC-1

AREA:FCU COMMON DUCT, TOTAL 1400 MIN OA

Unit Data		
	Design	Actual
MFG	NA	INTERNATIONAL COMFORT PRODUCTS
Model Num	NA	FVM4X6000BL
Serial Num	-	F233413342
Configuration	-	VERTICAL

Test Data		
	Design	Actual
SFAN CFM	2000	1885
Motor Speed SetPt	-	HI
RL Voltage	-	208
RL Amperage	-	6.8
RA CFM	1535	1433
OA CFM	466	452

Motor Data		
	Design	Actual
Horsepower	-	3/4
Phase	1	1
Voltage (rated)	208	230
Amperage (rated)	-	6.8

Performance Data		
	Design	Actual
Suction ESP	-	-0.43
Discharge ESP	-	0.39"
Total ESP	0.5	0.82"

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)



Fan Coil

Diffuser Supply (GRD)

HPFC-1/FCU COMMON DUCT, TOTAL 1400 MIN OA

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
F1-1	BREAK ROOM	CS-4	14X14	400	453	431	107.8
F1-2	BREAK ROOM	CS-4	14X14	400	431	443	110.8
F1-3	MENS RR	CS-4	10X10	250	413	411	164.4
F1-4	BREAK ROOM	CS-4	14X14	400	369	374	93.5
F1-5	BREAK ROOM	CS-4	14X14	400	377	381	95.3
F1-6	BREAK ROOM	CS-4	14X14	400	346	392	98.0
F1-7	BREAK ROOM	CS-4	14X14	400	311	403	100.8
F1-8	JAN	CS-4	8X8	50	171	53	106.0
F1-9	JAN	CS-4	8X8	50	30	45	90.0
F1-10	WOMENS RR	CS-4	10X10	300	516	422	140.7
F1-11	BREAK ROOM	CS-4	14X14	400	389	377	94.3
F1-12	BREAK ROOM	CS-4	14X14	400	428	411	102.8
F1-13	BREAK ROOM	CS-4	14X14	400	373	381	95.3
F1-14	BREAK ROOM	CS-4	14X14	400	362	372	93.0
F1-15	BREAK ROOM	CS-4	14X14	400	400	388	97.0
F1-16	BREAK ROOM	CS-4	14X14	400	350	371	92.8
Total				5450	5719	5655	103.76%

Diffuser Ret/Exh (GRD)

HPFC-1/FCU COMMON DUCT, TOTAL 1400 MIN OA

Asset								
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RF1-1	WR-1	60X18	5500	1	5433	5433	5433	98.8
Total			5500		5433	5433	5433	98.78%

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

System/Unit: Fan Coil



Asset: HPFC-2

AREA:FCU COMMON DUCT, TOTAL 1400 MIN OA

Unit Data		
	Design	Actual
MFG	NA	INTERNATIONAL COMFORT PRODUCTS
Model Num	NA	FVM4X6000BL
Serial Num	-	F233200797
Configuration	-	VERTICAL

Motor Data		
	Design	Actual
Horsepower	-	3/4
Phase	1	1
Voltage (rated)	208	230
Amperage (rated)	-	6.8

Test Data		
	Design	Actual
SFAN CFM	2000	1885
Motor Speed SetPt	-	HI
RL Voltage	-	208
RL Amperage	-	6.8
RA CFM	-	1433
OA CFM	-	452

Performance Data		
	Design	Actual
Suction ESP	-	-0.43"
Discharge ESP	-	0.39"
Total ESP	0.5	0.82"

Completed By: Zack Eismin on 07/02/2024

National TAB

Project: Rivermaid Trading Co (Lodi, CA)

System/Unit: Fan Coil



Asset: HPFC-3

AREA:FCU COMMON DUCT, TOTAL 1400 MIN OA

Unit Data		
	Design	Actual
MFG	NA	INTERNATIONAL COMFORT PRODUCTS
Model Num	NA	FVM4X6000BL
Serial Num	-	F233601863
Configuration	-	VERTICAL

Test Data		
	Design	Actual
SFAN CFM	2000	
Motor Speed SetPt	-	HI
RL Voltage	-	208
RL Amperage	-	6.8
RA CFM	-	
OA CFM	-	452

Motor Data		
	Design	Actual
Horsepower	-	3/4
Phase	1	1
Voltage (rated)	208	230
Amperage (rated)	-	6.8

Performance Data		
	Design	Actual
Suction ESP	-	-0.42"
Discharge ESP	-	0.39"
Total ESP	0.5	0.82"

Completed By: Zack Eismin on 07/02/2024