

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	4000	4101	3200	3239	800	862	20.0%	21.0%						
RTU-2	KITCHEN	4000	3729	3200	2914	800	815	20.0%	21.9%						
RTU-3	KITCHEN	4000	3676	3200	2813	800	863	20.0%	23.5%						
RTU-4	DINING AREA	2000	1949	1600	1511	400	438	20.0%	22.5%						
RTU-5	DINING AREA	2000	1980	1600	1544	400	436	20.0%	22.0%						
RTU-6	DINING AREA	3150	3027	2520	2340	630	687	20.0%	22.7%						
RTU-7	DINING AREA	3150	3014	2520	2354	630	660	20.0%	21.9%						
RTU-8	DINING AREA	2100	2232	1680	1956	420	276	20.0%	12.4%						
RTU-9	DINING AREA	3150	3248	3150	3248	0	0	0.0%	0.0%						
RTU-10	DINING AREA	2100	1705	1680	1364	420	341	20.0%	20.0%						
RTU-11	DINING AREA	2100	1335	1680	1047	420	288	20.0%	21.6%						
RTU-12	DINING AREA	1260	1284	1260	1284	0	0	0.0%	0.0%						
MUA-1	KITCHEN									2505	2552				
MUA-2	KITCHEN									2630	2669				
MUA-3	KITCHEN									1210	1164				
KEF-1	HOOD #2 + #3											4339	4411		
KEF-2	NO LONGER EXISTS											0	0		
KEF-3	HOOD #6											1500	1456		
KEF-4	OVEN											1050	1081		
KEF-5	DISHWASHER											1488	1526		
KEF-6	HOOD #4											1706	1732		
KEF-7	HOOD #5											1706	1674		
EF-1	RESTROOM													75	81
EFA-1	RESTROOM													75	68
EF-2	RESTROOM													75	65
EFA-2	RESTROOM													75	115
<b>TOTALS</b>		33010	31280	27290	25614	5720	5666			6345	6385	11789	11880	300	329

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	12065	12051
TOTAL EXHAUST	12089	12209
<b>NET AIRFLOW</b>	<b>-24</b>	<b>-158</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	[3]
SIDE	[3]
REAR	[3]
<b>AVERAGE</b>	<b>[3]</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN:	✓
MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW:	✗
PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C.	✗

#### NOTES:

[1] KEF-2 NO LONGER EXISTS. [2] Due to RTU-9 and RTU-12 not having outside aire intakes, and RTU-8, 10 and 11 having very small outside air intakes causing low outside airflow, actual net buidling airflow is negative. [3] Due to a refridgerant leak, RTU-1 was shut down at the time of final testing. Unable to obtain accurate building pressure.