

Report By:

National TAB



**Report: TAB Report**

**Function: Test, Adjust, & Balance**

**Date: 07/29/2025**

**Completed By: National TAB**

# PROJECT

**07-28-25 WAWA #5470 JACKSONVILLE, FL**

11381 NORMANDY BLVD

JACKSONVILLE, FL 32221

## Client

Wawa

260 West Baltimore Pike

Wawa, PA 19063

# National TAB

Project: 07-28-25 WAWA #5470 JACKSONVILLE, FL

## Table Of Contents

| <b>Section</b>   | <b>Page #</b> |
|------------------|---------------|
| Summary          | 3             |
| Balance Schedule | 4             |
| Checklist Data   | 5             |
| AHU/RTU          | 15            |
| FAN - Exhaust    | 24            |
| GRD              | 27            |

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

### Ceiling Exhaust Fans

The ceiling exhaust fans were measured using a flow hood. If speed adjustment was provided, the fan speed was adjusted to within design tolerance. Any equipment that fell outside of this tolerance is noted throughout the report.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

**AIR BALANCE SCHEDULE**

| UNIT          | AREA SERVED | HVAC SUPPLY |        | HVAC RETURN |        | HVAC OUTDOOR |        | OA %   |        | HOOD MAKE-UP |        | HOOD EXHAUST |        | GENERAL EXH. |        |
|---------------|-------------|-------------|--------|-------------|--------|--------------|--------|--------|--------|--------------|--------|--------------|--------|--------------|--------|
|               |             | DESIGN      | ACTUAL | DESIGN      | ACTUAL | DESIGN       | ACTUAL | DESIGN | ACTUAL | DESIGN       | ACTUAL | DESIGN       | ACTUAL | DESIGN       | ACTUAL |
| RTU-1         | ORE         | 3400        | 3445   | 2900        | 2947   | 500          | 498    | 14.7%  | 14.5%  |              |        |              |        |              |        |
| RTU-2         | DELI        | 5000        | 5010   | 4250        | 4221   | 750          | 789    | 15.0%  | 15.7%  |              |        |              |        |              |        |
| RTU-3         | RETAIL      | 3000        | 3032   | 2550        | 2549   | 450          | 483    | 15.0%  | 15.9%  |              |        |              |        |              |        |
| EF-1          | HOOD FAN    |             |        |             |        |              |        |        |        |              |        | 1200         | 1215   |              |        |
| EF-2          | RESTROOMS   |             |        |             |        |              |        |        |        |              |        |              |        | 60           | 55     |
| <b>TOTALS</b> |             | 11400       | 11487  | 9700        | 9717   | 1700         | 1770   |        |        | 0            | 0      | 1200         | 1215   | 60           | 55     |

**NET BUILDING AIRFLOW CALCULATION**

| TOTALS             | DESIGN     | ACTUAL     |
|--------------------|------------|------------|
| TOTAL OA           | 1700       | 1770       |
| TOTAL EXHAUST      | 1260       | 1270       |
| <b>NET AIRFLOW</b> | <b>440</b> | <b>500</b> |

| DOOR TESTED    | BUILDING PRESSURE MEASUREMENTS (IN. H2O) |
|----------------|--|
| FRONT          | 0.0095                                   |
| SIDE           | 0.0076                                   |
| REAR           | 0.0132                                   |
| <b>AVERAGE</b> | <b>0.0101</b>                            |

**FINAL CHECKS**

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓
- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓
- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

## CheckList List

- 01: RTU's/AHU's
- 02: LENNOX SETUP PARAMETERS
- 03: SENSOR WIRING (LENNOX)
- 04: EF'S
- 05: CLOSEOUT CHECKS



07-28-25 WAWA #5470 JACKSONVILLE, FL

CheckList Information

**Name :** 01: RTU's/AHU's **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 07/24/2025 - Natasha Louw - National TAB

**Completed Date :** 07/29/2025 - Ian Fuller - National TAB

CheckList Item Details

RTU's/AHU's

All diffusers and grilles are installed and match design? Pass

Comment:

Clean filters installed? Pass

Comment:

Economizers are assembled and functional? Pass

Comment:

Motors are all operating below the FLA rating? Pass

Comment:

Are belts tight? N/A

Comment:

If direct drive unit is the speed controller working? Pass

Comment:

Is gas piping installed and valves turned on? N/A

**Comment:**

**Condensate drains are installed?**

Pass

**Comment:**

**Unit free of noticeable noise and vibration**

Pass

**Comment:**

**Final outside air damper position is marked with permanent marker?**

Pass

**Comment:**

COMPLETED

**No alarms present?**

Pass

**Comment:**

**Any noticeable duct leakage?**

Pass

**Comment:**

**Total supply and OA flows are balanced within +/-5% and supply & return diffusers within +/-10%?**

Pass

**Comment:**

**IN TEST MODE, TEST THE FOLLOWING:**

**Cooling mode is operational? Record EAT/LAT for each unit:**

**Comment:**

RTU1: 57/70 RTU2: 51/68 RTU3: 56/73

**Heating mode is operational? Record EAT/LAT for each unit:**

**Comment:**

RTU1: 79/74 RTU2: N/A RTU3: 80/76

**Dehumidification mode is operational? (Feel dehumidification coil with your hand. Is it hot?) Record EAT/LAT for each unit:**

**Comment:**

RTU1: 69/72 RTU2: 64/71 RTU3: 67/73



07-28-25 WAWA #5470 JACKSONVILLE, FL

CheckList Information

**Name :** 02: LENNOX SETUP PARAMETERS **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 07/24/2025 - Natasha Louw - National TAB

**Completed Date :** 07/29/2025 - Ian Fuller - National TAB

CheckList Item Details

UNIT ID CONFIGURATIONS

**BACNET CONFIGURATION: GO TO SETTINGS>GENERAL>CONFIGURATION ID1 POSITION 5 SET TO "N".** Pass

**Comment:**

**NETWORK CONFIGURATION: GO TO SETUP>NETWORK INTEGRATION, SET TO BACNET IP** Pass

**Comment:**

DO THIS ON UNITS

**CONTROL MODE: SET CONTROL MODE TO ROOM SENSOR: CO2, TEMP & HUMIDITY (PER UNIT, AS NEEDED).** Pass

**Comment:**

INDIVIDUAL PARAMETER CONFIGURATIONS (MECHANICAL CONTRACTOR TO DEFINE / AS APPLICABLE):

**PARAMETER 105 DEHUMID MODE: 7 NO CONDITIONS** Pass

**Comment:**

Set rtu1 no cond

**PARAMETER 106 DEHUMID SETPOINT: 50, THIS IS A CENTERED SET POINT (+/-)** Yes

**Comment:**

PARAMETER 107 DEHUMID DEADBAND: 3 (DEFAULT) THIS IS THE ACTUAL +/- VALUE

Pass

Comment:

PARAMETER 117 CO2 DAMPER MAX OPEN: 50%

Pass

Comment:

PARAMETER 118 CO2 START OPEN PPM: 1500

Pass

Comment:

PARAMETER 119 CO2 MAX OPEN PPM: 1500

Pass

Comment:

PARAMETER 137 OCCHET SET POINT: 68 (BACK UP)

Pass

Comment:

PARAMETER 131 SET TO THE SAME % AS THE MINMIUM OA DAMPER SETPOINT

Comment:

PARAMETER 139 OCC COOLING SET POINT: 72 (BACK UP)

Pass

Comment:

PARAMETER 154 OCC BLOWER MODE: ON-CONTINUOUS 1

Pass

Comment:

CFM VALUES / MSAV FAN SPEEDS (AIR BALANCER TO DEFINE / IF APPLICABLE):

OA DAMPER SET TO SAME POSITION IN ALL FAN SPEEDS?

Pass

Comment:

ALL FAN SPEEDS SET TO THE SAME CFM VALUE (ENTER SETPOINTS BELOW)

Pass

Comment:

RTU1: 67% RTU2: 87% RTU3: 62%

HEAT CFM VALUE: PER THE HVAC SCHEDULE

Pass

**Comment:**

---

**HIGH COOL CFM VALUE: THE HIGH COOL CFM VALUE**

Pass

---

**Comment:**

---

**LOW COOL CFM VALUE: MATCH THE HIGH COOL CFM VALUE**

Pass

---

**Comment:**

---

**VENTILATION CFM VALUE: MATCH THE HIGH COOL CFM VALUE**

Pass

---

**Comment:**

---



**07-28-25 WAWA #5470 JACKSONVILLE, FL**

**CheckList Information**

**Name :** 03: SENSOR WIRING (LENNOX) **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 07/24/2025 - Natasha Louw - National TAB  
**Completed Date :** 07/29/2025 - Ian Fuller - National TAB

**CheckList Item Details**

**COMBINATION TEMPERATURE/HUMIDITY SENSOR**

**Sensors are installed where shown on the drawing?** Pass

**Comment:**

**2 conductor shielded cable has one wire landed to Vin, one to GND, and the shield wire is not connected.** Pass

**Comment:**

**For second shielded cable, one wire is landed to Vout and the shield wire is not connected.** Pass

**Comment:**

**Verify that the CORE or Prodigy controller is sensing a relative humidity (record the reading)** Pass

**Comment:**

RTU1: 57% RTU2: 58% RTU3: 60%



**07-28-25 WAWA #5470 JACKSONVILLE, FL**

**CheckList Information**

**Name :** 04: EF'S **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 07/24/2025 - Natasha Louw - National TAB  
**Completed Date :** 07/29/2025 - Ian Fuller - National TAB

**CheckList Item Details**

EF's

**Rotation is correct?** Pass

**Comment:**

**Belts are tight (if applicable)?** N/A

**Comment:**

**Speed controller installed and functional (if applicable)?** Pass

**Comment:**

**There is no major leakage around base of fan?** Pass

**Comment:**

**Is the motor operating below the motor FLA rating?** Pass

**Comment:**

**Back draft damper installed and can it fully open?** Pass

**Comment:**

(RESOLVED) DAMPER CAN NOT FULLY CLOSE

**Unit free of noticeable noise and vibration?**

Pass

**Comment:**

**Total exhaust flow balanced within +/-5% and grilles are within +/-10%?**

Pass

**Comment:**



07-28-25 WAWA #5470 JACKSONVILLE, FL

CheckList Information

**Name :** 05: CLOSEOUT CHECKS **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 07/24/2025 - Natasha Louw - National TAB

**Completed Date :** 07/29/2025 - Ian Fuller - National TAB

CheckList Item Details

SPACE COMFORT

Is space free of drafting? Pass

Comment:

Is space comfortable in all areas? Pass

Comment:

Is the space free of ventilation noise? Pass

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) Pass

Comment:

AVG: 0.0101"

# National TAB

Project: 07-28-25 WAWA #5470 JACKSONVILLE, FL

System/Unit: AHU/RTU



Asset: RTU1

AREA: CORE

| Unit Data           |                |              |
|---------------------|----------------|--------------|
|                     | Design         | Actual       |
| MFG                 | LENNOX ENLIGHT | LENNOX       |
| Serial Num          | -              | 5624L02672   |
| Model Num           | LCT102H4E      | LCT102H4EG2Y |
| Type                | RTU            | RTU          |
| Configuration       | VERTICAL       | VERTICAL     |
| Num OA Filters 1    | -              | 1            |
| OA Filter Size 1    | -              | 23X14        |
| Num Final Filter 1  | -              | 4            |
| Final Filter Size 1 | -              | 20X25X2      |

| Test Data          |        |                  |
|--------------------|--------|------------------|
|                    | Design | Actual           |
| SF CFM             | 3400   | 3445             |
| SF RPM             | -      | 1190             |
| RA CFM             | 2900   | 2947             |
| OA CFM             | 500    | 498              |
| RL Voltage         | -      | 207/207/206      |
| RL Amperage        | -      | 2.7/2.7/2.7      |
| SF System SetPt    | -      | 67%              |
| OA Damper Position | -      | 38%              |
| OA Damper Type     | -      | MOTORIZED DAMPER |

| Motor Data     |        |          |
|----------------|--------|----------|
|                | Design | Actual   |
| Motor MFG      | -      | EBMPAPST |
| Frame          | -      | N/A      |
| Horsepower     | 3.75   | 3.8      |
| Motor Rpm      | -      | N/A      |
| Phase          | 3      | 3        |
| Rated Voltage  | 208    | 200-240  |
| Rated Amperage | -      | 8.7      |
| Service Factor | -      | N/A      |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | -0.28" |
| Fan Suction SP   | -      | -0.76" |
| Fan Discharge SP | -      | 0.24"  |
| Total ESP        | 0.5"   | 0.52"  |
| Fan Total SP     | -      | 1.0"   |

| Drive Data         |        |
|--------------------|--------|
|                    | Actual |
| Motor Sheave Size  | DD     |
| Motor Bore Size    | DD     |
| Motor Sheave SetPt | DD     |
| Fan Sheave Size    | DD     |
| Fan Sheave Bore    | DD     |
| Belt CL Distance   | DD     |
| Num of Belts       | DD     |
| Belt Size          | DD     |

Completed By: Ian Fuller on 07/29/2025

## Unit Data - PHOTO LOG



07/29/2025

# National TAB

Project:07-28-25 WAWA #5470 JACKSONVILLE, FL

## AHU/RTU



**Diffuser Supply (GRD)**

**RTU1/CORE**

| Asset      |                    |      |      |            |    |        |        |           |             |
|------------|--------------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location           | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1      | RETAIL             | LD-1 | 10"  | 350        | 1  | 414    | 375    | 354       | 101.1       |
| SGRD2      | RETAIL             | LD-1 | 10"  | 325        | 1  | 395    | 358    | 330       | 101.5       |
| SGRD3      | RETAIL             | LD-1 | 10"  | 325        | 1  | 363    | 329    | 352       | 108.3       |
| SGRD4      | MENS RR            | CD-3 | 6"   | 75         | 1  | 105    | 95     | 82        | 109.3       |
| SGRD5      | REAR VESTIBULE     | CD-3 | 6"   | 100        | 1  | 82     | 74     | 90        | 90.0        |
| SGRD6      | WOMENS RR          | CD-3 | 6"   | 50         | 1  | 60     | 54     | 51        | 102.0       |
| SGRD7      | RETAIL             | LD-1 | 10"  | 325        | 1  | 323    | 292    | 295       | 90.8        |
| SGRD8      | RETAIL             | LD-1 | 10"  | 325        | 1  | 382    | 346    | 341       | 104.9       |
| SGRD9      | DELIVERY VESTIBULE | CD-1 | 8"   | 200        | 1  | 362    | 209    | 216       | 108.0       |
| SGRD10     | RETAIL             | LD-1 | 10"  | 350        | 1  | 40\    | 283    | 371       | 106.0       |
| SGRD11     | RETAIL             | LD-1 | 10"  | 350        | 1  |        | 369    | 361       | 103.1       |
| SGRD12     | RETAIL             | LD-1 | 10"  | 325        | 1  |        | 349    | 293       | 90.2        |
| SGRD13     | ASSOCIATES         | CD-1 | 8"   | 150        | 1  |        | 130    | 149       | 99.3        |
| SGRD14     | OFFICE             | CD-1 | 8"   | 150        | 1  |        | 189    | 160       | 106.7       |
| Total      |                    |      |      | 3400       |    | 2486   | 3452   | 3445      | 101.32%     |

# National TAB

Project: 07-28-25 WAWA #5470 JACKSONVILLE, FL

System/Unit: AHU/RTU



Asset: RTU2

AREA:DELI

| Unit Data           |                   |              |
|---------------------|-------------------|--------------|
|                     | Design            | Actual       |
| MFG                 | LENNOX<br>ENLIGHT | LENNOX       |
| Serial Num          | -                 | 5624L02674   |
| Model Num           | LCT150H4E         | LCT150H4EN2Y |
| Type                | RTU               | RTU          |
| Configuration       | VERTICAL          | VERTICAL     |
| Num OA Filters 1    | -                 | 1            |
| OA Filter Size 1    | -                 | 23X14        |
| Num Final Filter 1  | -                 | 4            |
| Final Filter Size 1 | -                 | 20X25X2      |

| Test Data          |        |                     |
|--------------------|--------|---------------------|
|                    | Design | Actual              |
| SF CFM             | 5000   | 5010                |
| SF RPM             | -      | 1548                |
| RA CFM             | 4250   | 4221                |
| OA CFM             | 750    | 789                 |
| RL Voltage         | -      | 207/206/207         |
| RL Amperage        | -      | 5.6/5.7/5.7         |
| SF System SetPt    | -      | 87%                 |
| OA Damper Position | -      | 50%                 |
| OA Damper Type     | -      | MOTORIZED<br>DAMPER |

| Motor Data     |        |          |
|----------------|--------|----------|
|                | Design | Actual   |
| Motor MFG      | -      | EBMPAPST |
| Frame          | -      | N/A      |
| Horsepower     | 3.75   | 3.8      |
| Motor Rpm      | -      | N/A      |
| Phase          | 3      | 3        |
| Rated Voltage  | 208    | 200-240  |
| Rated Amperage | -      | 8.7      |
| Service Factor | -      | N/A      |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | -0.24" |
| Fan Suction SP   | -      | -0.96" |
| Fan Discharge SP | -      | 0.30"  |
| Total ESP        | 0.5"   | 0.54"  |
| Fan Total SP     | -      | 1.26"  |

| Drive Data         |        |
|--------------------|--------|
|                    | Actual |
| Motor Sheave Size  | DD     |
| Motor Bore Size    | DDD    |
| Motor Sheave SetPt | DD     |
| Fan Sheave Size    | DD     |
| Fan Sheave Bore    | DD     |
| Belt CL Distance   | DD     |
| Num of Belts       | DD     |
| Belt Size          | DD     |

Completed By: Ian Fuller on 07/29/2025

## Unit Data - PHOTO LOG



**07/29/2025**

# National TAB

Project:07-28-25 WAWA #5470 JACKSONVILLE, FL

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU2/DELI

| Asset      |                 |      |      |            |    |        |        |           |             |
|------------|-----------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location        | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1      | FOOD SERVICE 1  | LD-1 | 12"  | 500        | 1  | 861    | 913    | 464       | 92.8        |
| SGRD2      | FOOD SERVICE 1  | LD-1 | 12"  | 500        | 1  | 540    | 573    | 531       | 106.2       |
| SGRD3      | FOOD SERVICE 1  | LD-1 | 12"  | 500        | 1  | 638    | 677    | 531       | 106.2       |
| SGRD4      | FOOD SERVICE 2  | LD-1 | 12"  | 500        | 1  | 327    | 347    | 513       | 102.6       |
| SGRD5      | FOOD SERVICE 2  | LD-1 | 12"  | 500        | 1  | 76     | 81     | 477       | 95.4        |
| SGRD6      | FOOD SERVICE 2  | LD-1 | 12"  | 500        | 1  | 532    | 564    | 482       | 96.4        |
| SGRD7      | BACKROOM        | CD-1 | 10"  | 425        | 1  | 338    | 359    | 460       | 108.2       |
| SGRD8      | BACKROOM        | CD-1 | 10"  | 425        | 1  | 319    | 338    | 419       | 98.6        |
| SGRD9      | WASHROOM        | CD-1 | 12"  | 525        | 1  | 534    | 567    | 496       | 94.5        |
| SGRD10     | BOH             | CD-1 | 6"   | 75         | 1  | 108    | 115    | 82        | 109.3       |
| SGRD11     | ELECTRICAL ROOM | CD-1 | 12"  | 550        | 1  | 474    | 503    | 555       | 100.9       |
| Total      |                 |      |      | 5000       |    | 4747   | 5037   | 5010      | 100.2%      |

### Diffuser Ret/Exh (GRD)

#### RTU2/DELI

| Asset      |                |      |      |            |    |        |        |           |             |
|------------|----------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location       | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| EGRD1      | FOOD SERVICE 1 | G-1  | 14"  | 900        | 1  | 858    | 858    | 858       | 95.3        |
| EGRD2      | FOOD SERVICE 2 | G-1  | 14"  | 800        | 1  | 758    | 758    | 758       | 94.8        |
| EGRD3      | FOOD SERVICE 2 | G-1  | 14"  | 800        | 1  | 807    | 807    | 807       | 100.9       |
| EGRD4      | FOOD SERVICE 2 | G-1  | 14"  | 850        | 1  | 848    | 848    | 848       | 99.8        |
| EGRD5      | BACKROOM       | G-1  | 14"  | 900        | 1  | 891    | 891    | 891       | 99.0        |
| Total      |                |      |      | 4250       |    | 4162   | 4162   | 4162      | 97.93%      |

# National TAB

Project: 07-28-25 WAWA #5470 JACKSONVILLE, FL

System/Unit: AHU/RTU



Asset: RTU3

AREA:RETAIL

| Unit Data           |                   |                   |
|---------------------|-------------------|-------------------|
|                     | Design            | Actual            |
| MFG                 | LENNOX<br>ENLIGHT | LENNOX<br>ENLIGHT |
| Serial Num          | -                 | 5624K00726        |
| Model Num           | LCT092H4E         | LCT092H4EG1Y      |
| Type                | RTU               | RTU               |
| Configuration       | VERTICAL          | VERTICAL          |
| Num OA Filters 1    | -                 | 1                 |
| OA Filter Size 1    | -                 | 23X14             |
| Num Final Filter 1  | -                 | 4                 |
| Final Filter Size 1 | -                 | 20X25X2           |

| Test Data          |        |                     |
|--------------------|--------|---------------------|
|                    | Design | Actual              |
| SF CFM             | 3000   | 3032                |
| SF RPM             | -      | 1364                |
| RA CFM             | 2550   | 2549                |
| OA CFM             | 450    | 483                 |
| RL Voltage         | -      | 208/207/207         |
| RL Amperage        | -      | 2.5/2.4/2.4         |
| SF System SetPt    | -      | 62%                 |
| OA Damper Position | -      | 35%                 |
| OA Damper Type     | -      | MOTORIZED<br>DAMPER |

| Motor Data     |        |          |
|----------------|--------|----------|
|                | Design | Actual   |
| Motor MFG      | -      | EBMPAPST |
| Frame          | -      | N/A      |
| Horsepower     | 3.75   | 3.8      |
| Motor Rpm      | -      | N/A      |
| Phase          | 3      | 3        |
| Rated Voltage  | 208    | 200-240  |
| Rated Amperage | -      | 8.7      |
| Service Factor | -      | N/A      |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | -0.20" |
| Fan Suction SP   | -      | -0.55" |
| Fan Discharge SP | -      | 0.32"  |
| Total ESP        | 0.5"   | 0.52"  |
| Fan Total SP     | -      | 0.87"  |

| Drive Data         |        |
|--------------------|--------|
|                    | Actual |
| Motor Sheave Size  | DD     |
| Motor Bore Size    | DD     |
| Motor Sheave SetPt | DD     |
| Fan Sheave Size    | DD     |
| Fan Sheave Bore    | DD     |
| Belt CL Distance   | DD     |
| Num of Belts       | DD     |
| Belt Size          | DD     |

Completed By: Ian Fuller on 07/29/2025

## Unit Data - PHOTO LOG



07/29/2025

# National TAB

Project:07-28-25 WAWA #5470 JACKSONVILLE, FL

## AHU/RTU



**Diffuser Supply (GRD)**

**RTU3/RETAIL**

| Asset      |                    |      |      |            |    |        |        |           |             |
|------------|--------------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location           | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1      | FRONT VERSTIBULE   | CD-2 | 12"  | 500        | 1  | 691    | 589    | 548       | 109.6       |
| SGRD2      | RETAIL AREA        | LD-1 | 10"  | 350        | 1  | 338    | 288    | 360       | 102.9       |
| SGRD3      | RETAIL AREA        | LD-1 | 10"  | 350        | 1  | 446    | 380    | 351       | 100.3       |
| SGRD4      | RETAIL AREA        | LD-1 | 10"  | 350        | 1  | 438    | 374    | 336       | 96.0        |
| SGRD5      | COFFEE             | LD-1 | 10"  | 350        | 1  | 319    | 272    | 343       | 98.0        |
| SGRD6      | COFFEE             | LD-1 | 10"  | 350        | 1  | 402    | 343    | 377       | 107.7       |
| SGRD7      | SPECIALTY BEVERAGE | LD-1 | 10"  | 350        | 1  | 538    | 459    | 348       | 99.4        |
| SGRD8      | SPECIALTY BEVERAGE | LD-1 | 10"  | 400        | 1  | 398    | 339    | 369       | 92.3        |
| Total      |                    |      |      | 3000       |    | 3570   | 3044   | 3032      | 101.07%     |

# National TAB

Project: 07-28-25 WAWA #5470 JACKSONVILLE, FL

System/Unit: FAN - Exhaust



Asset: EF1

AREA:BOH


| Unit Data     |           |                  |
|---------------|-----------|------------------|
|               | Design    | Actual           |
| MFG           | GREENHECK | GREENHECK        |
| Model Num     | G-140     | G-140-B-4-1-22-X |
| Serial Num    | -         | 27049719         |
| Type          | DOWNBLAST | DOWBLAST         |
| Configuration | VERTICAL  | VERTICAL         |

| Motor Data       |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| Motor MFG        | -      | N/A    |
| Frame            | -      | 48Y    |
| Horsepower       | 0.25   | 0.25   |
| Motor Rpm        | -      | 1140   |
| Phase            | 1      | 1      |
| Voltage (rated)  | 120    | 115    |
| Amperage (rated) | -      | 3.2    |
| Service Factor   | -      | 1.0    |

| Test Data        |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| CFM              | 1200   | 1215   |
| Fan RPM          | 818    | HIGH   |
| Fan Rotation     | -      | CCW    |
| System SetPt     | -      | HIGH   |
| RL Voltage       | -      | 122    |
| RL Amperage      | -      | 3.2    |
| Total ESP        | 0.375" | 0.39"  |
| Fan Inlet SP     | -      | -0.39" |
| Fan Discharge SP | -      | ATM    |

Completed By: Ian Fuller on 07/29/2025

## Unit Data - PHOTO LOG



07/29/2025

# National TAB

Project:07-28-25 WAWA #5470 JACKSONVILLE, FL

## FAN - Exhaust



### Diffuser Ret/Exh (GRD)

#### EF1/BOH

| Asset      |              |      |      |            |    |        |        |           |             |
|------------|--------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location     | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| EGRD1      | FOOD SERVICE | G-1  | 8"   | 200        | 1  | 204    | 156    | 199       | 99.5        |
| EGRD2      | FOOD SERVICE | G-1  | 8"   | 200        | 1  | 201    | 164    | 197       | 98.5        |
| EGRD3      | FOOD SERVICE | G-1  | 8"   | 200        | 1  | 222    | 184    | 208       | 104.0       |
| EGRD4      | WASHROOM     | G-1  | 8"   | 200        | 1  | 304    | 251    | 209       | 104.5       |
| EGRD5      | BOH          | G-1  | 6"   | 100        | 1  | 111    | 92     | 98        | 98.0        |
| EGRD6      | BOH          | G-1  | 6"   | 50         | 1  | 198    | 155    | 52        | 104.0       |
| EGRD7      | MENS RR      | G-3  | 6"   | 100        | 1  | 117    | 82     | 103       | 103.0       |
| EGRD8      | MENS RR      | G-3  | 6"   | 50         | 1  | 113    | 87     | 55        | 110.0       |
| EGRD9      | WOMENS RR    | G-3  | 6"   | 100        | 1  | 90     | 67     | 94        | 94.0        |
| Total      |              |      |      | 1200       |    | 1560   | 1238   | 1215      | 101.25%     |

# National TAB

Project: 07-28-25 WAWA #5470 JACKSONVILLE, FL

## System/Unit: FAN - Exhaust



Asset: EF2

AREA:WALK IN REFRIGERATOR

| Unit Data     |            |            |
|---------------|------------|------------|
|               | Design     | Actual     |
| MFG           | GREENHECK  | GREENHECK  |
| Model Num     | CSP-B110   | CSP-B110   |
| Serial Num    | -          | N/A        |
| Type          | INLINE     | INLINE     |
| Configuration | HORIZONTAL | HORIZONTAL |

| Test Data        |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| CFM              | 60     | 55     |
| Fan RPM          | 584    | N/A    |
| Fan Rotation     | -      | N/A    |
| Motor RPM        | -      | N/A    |
| System SetPt     | -      | N/A    |
| RL Voltage       | -      | N/A    |
| RL Amperage      | -      | N/A    |
| Total ESP        | 0.125" | N/A    |
| Fan Inlet SP     | -      | N/A    |
| Fan Discharge SP | -      | N/A    |

| Motor Data       |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| Motor MFG        | -      | N/A    |
| Frame            | -      | N/A    |
| Horsepower       | 21W    | N/A    |
| Motor Rpm        | -      | N/A    |
| Phase            | 1      | N/A    |
| Voltage (rated)  | 120    | N/A    |
| Amperage (rated) | -      | N/A    |
| Service Factor   | -      | N/A    |

Completed By: Ian Fuller on 07/29/2025

Notes:  
UNABLE TO ACCESS MOTOR TO GET MOTOR DATA / TEST DATA. IT IS INSIDE A HARD WALL.

Written By: Ian Fuller on 07/29/2025

### Unit Data - PHOTO LOG



07/29/2025

